

**Local Government Engineering Department**  
**CHSMMP Project**  
**Monthly Progress Report (FY- 2022-2023)**

**Reporting Month: March/2024**

Sl. No.	District	Upazila	Contract Package No.	Name of Schemes	Name of Contractor	Approved Estimated Cost (Tk.)	Contract Amount (Tk.)	Approval Date	Date of Contact	Date of Completion	Actual Date of Completion	Physical Progress (%)		Handover Date	Fund Spent		Method of Tender		Remarks
												Individual	Overall		In Current FY	Cumulative	Method	Tender ID No	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20
1	Chapai Nawabgonj	Shibganj	CHSMMP/CN. GANJ/SHI/2022/W-383	(1) Construction of Muktijuddho Memorial at West BaliaDighi Gonokobor, Approach Road and Installation of Sign Board under Conservation of Historical Sites and construction of Muktijuddho Museum Project (CHSMMP) under Shibganj Upazila, Dist: Chapainawabganj	Suronjit Kumar Dotto	4719858.00	4483865.00	14.09.2022	23.11.2022	17.05.2023			90%		2000000.00	2000000.00	LTM (e-GP)	739127	
Grand Total =						4719858.00	4483865.00								2000000	2000000.000			

Accountant  
LGED  
Chapai Nawabganj

Sub-Assistant Engineer  
LGED  
Chapai Nawabganj

Senior Assistant Engineer  
LGED  
Chapai Nawabganj

Executive Engineer  
LGED  
Chapai Nawabganj