

Name of Project: Construction of Important Bridges on Rural Roads (2nd Phase) Project
Monthly Progress Report

Name of District: Chapainawabganj.

Reporting Month: March/2024

SI	District	Upazila	Name of scheme & package	Name and Adress of the Contractor/Firm	Estimated Cost (Lacs)	Main Component & Contract Amount (Lacs)				Date of					Information about Land acquisition		Information of Performance Security		Physical Progress		Financial Progress		Amount Paid (in Lacs)				Remarks
						Main Bridge (Lacs)	Approach Road (Lacs)	River Training (Lacs)	Total (Lacs)	Contract Signing	Work Start Date as per Work Order	Actual Work Start Date	Completion as per Contract	Actual Completion	Quantity (Decimal)	Present Status	Date of Issue & Amount (PG/CD/DD) (Lacs)	Validity	Progress in this month(%)	Total Progress up to this Month(%)	Progress in this month(%)	Total Progress up to this Month(%)	Main Bridge (Lacs)	Approach Road (Lacs)	River Training (Lacs)	Total (Lacs)	
1	Chapai-nawabganj	Gomostapur	Construction of 428.60 m Long (RCC Arch+PSC Girder) Bridge Over the Mohananda River at Ch. 4250 m on Bangabari UP Daldali UP Via Foaram Ghat Road Under Gomostapur Upazila, Dist: Chapainawabganj, Road ID-170373017, Packabe No: CIB-Naw-W-29, TID-837538	MMBEL & MUM JV, Block -C, Niketon, Gulshan -1, Dhaka-1212, Mobile: 01732951139	7186.10	6141.15	215.78	-	6356.93	02.10.2023	09.10.2023	09.10.2023	08.10.2026	-	-	Survey On Going	27.09.23, 317.85	19.09.2024	10.50%	35%	9.62%	32.70%	2078.72	-	-	2078.72	Construction work on going
2	Chapai-nawabganj	Shibganj	Construction of 172.30 m Long PSC Girder Bridge with 48 m RCC Arch Over the River Pagla at Ch.1525 m on Shibganj GC Khaserhat GC Via Monakasha Hat Road [Road ID-1708820023] under Shibganj Uapazila, Dist: Chapainawabganj. Packabe No: CIB-Naw-W-27, TID-857084	MMBEL & MUM JV, Block -C, Niketon, Gulshan -1, Dhaka-1212, Mobile: 01732951139	2998.77	2480.29	265.20	-	2745.49	08.11.2023	15.11.2023	15.11.2023	14.11.2026	-	-	Survey On Going	05.11.23, 137.27	29.10.2024	5%	5%	4.42%	4.42%	121.28	-	-	121.28	Site preparation work & site office construction is on going
District Total					10184.87	8621.44	480.98	0.00	9102.42														2200.00			2200.00	