

Monthly Progress Report (Physical & Financial)
District: Chapai Nawabganj.
Reporting Month: March/2024

Name of Project: Improvement Rural Infrastructure Development Project.-3 (IRIDP-3)
Name of Dist: Chapainawabganj.

Sl No	Constituency No	Upazila	Package No/Road ID No.	Name of Scheme with location (chainage)	Quantity		Estimated Cost (Tk.)			Tender reciving date	Name of Contractor	Date of Contract	Contract Amount(Tk.)	Physical Progress (%)	Pland Date of Completion	Actual Date of Completion	Payment Status			Information of Performance security			Remarks
					Road (Km)	Str. (m)	Road	Structure	Total								Final bill (Tk)	Payment made (Tk)	Remaining Payment (Tk)	Performance security Details	Date of Issue (BG/PO/PG)	Validity Date of (BG/PO/PG)	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	
Category-01																							
Category-02																							
Category-03																							
1	1	Shibganj	IRIDP-3/ CNW/DW-01	(a) Improvement of Durlovpur UP Office - Gopal Nagar More UZR road via Chamavander vill. Road from Ch. 1950m- 3600m. (b) Construction of 1 Nos culvert 0.625x0.600m at ch. 2950m road ID No. 170883022 under Shibganj, Dist: Chapai Nawabganj.	1.650	1.125	13025633.00	124942.00	13150575.00	04.02.20	Md. Mokhlesur Rahman Bokul	08.03.21	12493046.00	100%	26.07.22	26.07.22	12371301.00	12371300.00	0.00	BG-18/21	01.03.21	28.08.22	FB
2	1	Shibganj	IRIDP-3/ CNW/DW-02	(a) Improvement of Masudpur BOP Shahapara hat via Singnagar BOP Road from Ch. 00m- 1660m. (b) Construction of 1 nos Culvert 0.625x0.600m at Ch. 350m road ID No. 170884113 under Shibganj, Dist: Chapai Nawabganj.	1.660	1.125	12899399.00	124942.00	13024341.00	04.02.20	M/S Nabil Enterpr0rise	03.03.21	12373123.00	100%	20.07.22			12367800.00	0.00	SEBL/CNG/PG/2021/10	01.03.21	22.08.22	FB
3	1	Shibganj	IRIDP-3/ CNW/DW-03	(Improvement of Monakosha Club - Shibganj GC road (Ghun tola) via Jumma Mosque Monakasha UP Road from Ch. 00m- 970m, road ID No. 170885128 under Shibganj, Dist: Chapai Nawabganj.	0.970	0.000	7631502.00	0.00	7631502.00	04.02.20	M/S Chowdhury Trading	16.03.21	7249926.00	100%	22.03.22	15.10.21	7247290.00	7247290.00	0.00	BG-71/2021	02.02.21	01.03.22	FB
4	1	Shibganj	IRIDP-3/ CNW/DW-04	(a) Improvement of jogannathpur village Eadris house Fuldiari via Chapripara H/O Shiddik Mondol Road from Ch. 00m- 770m.(b) Construction of 1 Nos Culvert 0.625x0.600m at ch 205m under Shibganj Upazila, Dist Chapai-Nawabganj road ID No. 170884125 under Shibganj, Dist: Chapai Nawabganj.	0.770	1.125	5966401.00	107553.00	6073954.00	04.02.20	Manha Traders	03.03.21	5770256.00	100%	9.03.22	08.01.22	5769780.00	5769780.00	0.00	PG-29/2021	01.03.21	24.05.22	FB
5	1	Shibganj	IRIDP-3/ CNW/DW-16	(a) Improvement of Babupur - Chalkipara road from Ch. 00m-550m under Shibganj Upazila, Dist: Chapai-Nawabganj, road ID No. 170884058 (b)Construction of 1 Nos 0.625x0.600m culvert Ch. 371m under Shibgan Upazila Dist Chapai-Nawabganj	0.550	1.125	4318628.00	107872.00	4426500.00		All Noman	08.08.21	4205175.00	100%	14.08.22	25.07.22	4102390.00	4102390.00	0.00	BG-7665656,76679901,76799021	19.07.21	18.07.22	FB
6	1	Shibganj	IRIDP-3/ CNW/DW-17	(a) Improvement of Chowka Poradhihi H/O Bissonath UNR - H/O Tozammel UNR via Abdul Mozid Monakasha UP road from Ch. 00m-600m under Shibganj Upazila, Dist: Chapai-Nawabganj, road ID No. 170885389. Salvage Cost: 70819.00 Tk (b) Construction of 1 Nos 0.625x0.600m culvert Ch. 50m under Shibganj Upazila Dist Chapai-Nawabganj	0.600	1.125	5218633.00	106487.00	5325120.00	06.05.21	Md.Babul Hossain	08.08.21	5058864.00	100%	28.11.22	24.10.22	5057559.00	5057550.00	0.00	PO- 3297212	12.07.21	11.12.22	FB

Sl No	Constituency No	Upazila	Package No/Road ID No.	Name of Scheme with location (chainage)	Quantity		Estimated Cost (Tk.)			Tender reciving date	Name of Contractor	Date of Contract	Contract Amount(Tk.)	Physical Progress (%)	Pland Date of Completion	Actual Date of Completion	Payment Status			Information of Performance security			Remarks
					Road (Km)	Str. (m)	Road	Structure	Total								Final bill (Tk)	Payment made (Tk)	Remaining Payment (Tk)	Performance security Details	Date of Issue (BG/PO/PG)	Validity Date of (BG/PO/PG)	
7	1	Shibganj	IRIDP-3/ CNW/DW-16	Improvement of 6no word H/O Bokul Member to Balutungi H/O Momjad Kopainar (6no word H/O Kalu Hazi - H/O Chairman via vurvuria Bridge) road ID No. 170885154 ch. 00-1000m.	1.000	6.750	7309741.00		7309741.00	23.08.21	M/S Sifat International	17.10.21	6944253.00	100%	24.11.22	18.11.22	6944250.00	0.00	BG-NRBC/CHAPAI/PG/2021/14	03.10.21	02.01.23	FB	
8	1	Shibganj	IRIDP-3/ CNW/DW-19	Improvement of Babupur Baina Para H/O Bablu-Uzirpur Puca road Road from Ch. 00m- 930m, road ID No. 170885348 under Shibganj, Dist: Chapai Nawabganj.	0.930		6858455.00		6858455.00	23.08.21	M/S Thiham Ent.	18.10.21	6515532.00	100%	24.11.22	06.08.22	4758802.00	4758800.00	0.00	BG-6731958,6731959,6731960	06.10.2021	01.01.23	FB
9	1	Shibganj	IRIDP-3/ CNW/DW-20	Improvement of Tappu Community Clinic H/O Muktari Member via Samsuddin Binodpur UP Road from Ch. 00m- 700m, road ID No. 170885277 under Shibganj, Dist: Chapai Nawabganj.	0.700		5225246.00		5225246.00		M/S Sojib Ent.	18.10.21	4963983.00	100%	24.11.22	24.10.22	4963980.00	4963980.00	0.00	BG-NRBC/BAN/PG-007031202002621	7.10.21	06.01.23	FB
10	1	Shibganj	IRIDP-3/ CNW/DW-21	Improvement of Chapai Nawabganj - Sona Mosque R &H Road from Balia Dighi more (Modhu Bazar)-Gopalpur (Chang Mari Bill) via Sonapur Ashalot Hazir more road Ch. 00m- 1000m, road ID No. 170885173 under Shibganj, Dist: Chapai Nawabganj.	1.000		7641706.00		7641706.00	23.08.21	M/S Auntor Ent.	12.12.21	7259620.00	100%	18.12.22	28.04.22	7255880.00	7255880.00	0.00	BG-01231202005521	28.11.2021	27.10.22	FB
11	1	Shibganj	IRIDP-3/ CNW/DW-31	Improvement of Shibganj Khaser hat FRB (H/O Sree Churamun Sorkar)-Trimohoni Monakosha Up road Ch.00m- 500m ID no- 170885114	0.500		3740452.00		3740452.00	24.4.22	Sha Alomgir		3553429.00	100%	4.05.23		3553400.00	0.00	BG-012131202000722	20.4.22	28.3.23	FB	
12	1	Shibganj	IRIDP-3/ CNW/DW-32	Improvement of Monakasha FRB road (St H/O Mostari) - Housenagor BC (H/O Daud) via Housenagor road.Ch. 00m- 990m, road ID No. 170884074 under Shibganj, Dist: Chapai Nawabganj.	0.990		7242388.00		7242388.00	12.01.22	M/S Mitali Enterprise	15.03.22	6880268.00	100%	21.3.23		6656120.00	0.00	BG-NRBC/PUTHIA-SUB/PG/25/202240	02.03.22	01.03.23	FB	
13	1	Shibganj	IRIDP-3/ CNW/DW-33	Improvement of Chapai Nawabganj - Sona Mosque R&H From Balia Dighi Mour (Modho Bazer) - Gopal Pur (Chang Mari Bill) via Sonapur Ashalot Hazir Mour. road.Ch. 1000m- 1650m, road ID No. 170885173 under Shibganj, Dist: Chapai Nawabganj.	0.650		4515638.00		4515638.00	12.01.22	MD. Sha Alomgir	10.03.22	4289856.00	100%	4.05.23		4124960.00	0.00	BG-NRBC/CHAPAI/PG/2022/23	23.02.22	22.02.23	FB	
14	1	Shibganj	IRIDP-3/ CNW/DW-34	Improvement of Sona Moszid Panama Purboo Side - Sialmara BOP Sahabajpur UPCh. 00-231m, road ID No. 170885374 under Shibganj, Dist: Chapai Nawabganj.	0.231		2195306.00		2195306.00	12.01.22	Ma Er Doya Enter Prize	13.03.22	2085540.00	100%	19.03.23		2030680.00	0.00	BG-NRBC/BAN/PG/007031202002621/2021	07.10.21	30.04.23	FB	
15	1	Shibganj	IRIDP-3/ CNW/DW-37	Improvement of Char Mohonpur Pikortola mour - H/O Attaj via H/O Mosarof Member road under Ghorapakhia U.P.Ch-00-1835m	1.835		14438596.00		14438596.00	04.07.22	M.Selim Reza	12.09.22	13716666.00	100%	18.09.23		13714080.00	13714080.00	0.00	BG-1538079,1538080,1538081	29.08.22	28.08.23	FB
16	1	Shibganj	IRIDP-3/ CNW/DW-38	Improvement of Chakkirty hospital (FRB) - Hijotala bill road.Ch.- 3100-3540m.Road ID No. 170884092 under Shibganj, Dist: Chapai Nawabganj.	0.440		3275722.00		3275722.00	04.07.22	Abdul Mannan	14.08.22	3111935.00	100%	20.08.2023		3111670.00	265.00	BG-MBL/CHAPAI/PG 11/2022/780	11.08.22	06.02.23		
17	1	Shibganj	IRIDP-3/ CNW/DW-39	a)Improvement of Fotipur UZR BC Road - Murshade Bary Borbona Deep Road Via Purbotola Doriy chack murshae bary Road. Ch.-00-740m. b) b) Construction Of 1 Nos 0.625X0.600m Culvert Ch.-720m	0.740	1.130	5698617.00	123428.00	5822045.00	04.07.22	M/S Nisha EnterPrize	30.08.22	5530942.00	100%	05.09.23		5496470.00	0.00	0625BLBG222330001	27.08.22	28.09.23	FB	

Sl No	Constituency No	Upazila	Package No/Road ID No.	Name of Scheme with location (chainage)	Quantity		Estimated Cost (Tk.)			Tender reciving date	Name of Contractor	Date of Contract	Contract Amount(Tk.)	Physical Progress (%)	Pland Date of Completion	Actual Date of Completion	Payment Status			Information of Performance security			Remarks	
					Road (Km)	Str. (m)	Road	Structure	Total								Final bill (Tk)	Payment made (Tk)	Remaining Payment (Tk)	Performance security Details	Date of Issue (BG/PO/PG)	Validity Date of (BG/PO/PG)		
					6	7	8	9	10								11	12	13	14	15	16		17
18	1	Shibganj	IRIDP-3/ CNW/DW-40	Improvement of East Golabari Chandpur Bazar (Dara Mosque) mour BC road -Argarahat road Ch.1000-2000mroad ID No. 170885094 under Shibganj, Dist: Chapai Nawabganj.	1.000		7774914.00		7774914.00	04.07.22	Sabirul Islam	14.08.22	7386168.00	100%	20.08.23			7386160.00	0.00	BG-13/2022	11.08.22	12.02.23	FB	
19	1	Shibganj	IRIDP-3/ CNW/DW-41	Improvement of Improvement Of utor mokimpur (Tamantha More)-Noro Shinghpur RNGPS via H/O Dr. Esrail road Ch.00-950m	0.950		7027645.00		7027645.00	04.07.22	Abdul Mannan	14.08.22	6676262.00	100%	20.08.2023			6675950.00	0.00	BG- MBL/CHAPAI/PG/10/2022/779	11.08.2022	06.02.23	FB	
20	1	Shibganj	IRIDP-3/ CNW/DW-42	Improvement of Daknipara RNGPS 3 matha - Masumpur RNGPS via H/O Toymur dilar road Ch.00-1200m.	1.200		8759543.00		8759543.00		Manha Traders		8321565.00	100%				8321500.00	0.00				FB	
21	1	Shibganj	IRIDP-3/ CNW/DW-43	(a) Improvement of Telkuee vill BC (H/O Koka Molovi) to Telkuee Bridge BC road via H/O Mofazul Member Sahabajpur UP Road Ch.00-1182m. Road id-170885445 (b)Construction Of 1 Nos 0.625X0.600m Culvert Ch.-62m	1.182	1.130	8553348.00	149773.00	8703121.00	06.07.23	M/S Khaja Baba Enterprise	14.08.23	9795826.00	70%	20.08.24			6790400.00	3005426.00	BG SEBU/CNG/PG/2 023/25	184.08.23	09.05.24		
22	1	Shibganj	IRIDP-3/ CNW/DW-44	Improvement of Tappu Village -Telkupi Hat ch-700-1550m.road Id-170885179 under Shibganj, Dist: Chapai Nawabganj.	0.850		7292849.00		7292849.00	06.07.23	M/S Rahman Steel Trading	06.08.23	8239239.00	100%	06.08.24			7589790.00	649449.00	Pay Order 3911145	06.08.23	30.09.24		
23	1	Shibganj	IRIDP-3/ CNW/DW-50	Improvement of Chowka GPS (Khorokpur) - Singnagar BOP via Kutir Ghat,Rani Nagar Par Chowka RNGPS (Par Chowka Raghobhati village).Ch-00-570m.road Id-170884011	0.570		7583927.00		7583927.00	06.07.24	M/S Ela Shoe Store	13.08.23	7204730.00	100%	19.08.24			7147240.00	0.00	BG 6112540,61125 41,6112542	09.08.23	07.11.24	FB	
24	1	Shibganj	IRIDP-3/ CNW/DW-51	Improvement of Mirzapur Bazer BC Road - Agoria Bridge via Kalitola Jama Mosque Under Dipukuria U.P.Ch-00-800m.road Id-170884141	0.800		7808491.00		7808491.00	06.07.25	M/S Sajeda Enterprise	14.08.23	7418066.00	70%	20.08.24			2255000.00	5163066.00	BG SEBU/CNG/PG/2 023/22	14.08.23	09.05.24		
25	1	Shibganj	IRIDP-3/ CNW/DW-52	Improvement of EkbarPur Mour - Chalktola via Dactor tola Under Binodpur UP.Ch-00-800m.road Id-170885162 under Shibganj, Dist: Chapai Nawabganj.	0.800		7182602.00		7182602.00	06.07.26	M/S Lili Enterprise	14.08.23	6823471.00	100%	20.08.24			6753300.00	70171.00	BG SEBU/CNG/PG/2 023/23	14.08.23	09.05.24		
26	1	Shibganj	IRIDP-3/ CNW/DW-53	Improvement of Namotikory Boromosjid BC road - Goabari Chandpur Bazar via. Kalichalk. Ch-00-1000m.road Id-170885023 under Shibganj, Dist: Chapai Nawabganj.	1.000		9091812.00		9091812.00	06.07.23	Md. Mokter Ali	10.08.23	8637221.00	0%	16.08.24			8637221.00	0.00	BG 0121312020022 23	06.08.23	26.09.24		
27	1	Shibganj	IRIDP-3/ CNW/DW-54	Improvement of Binodpur UP office - Biswnathpur hat Via. Kapritola road. Ch-2200-2950m.road Id-170883018 under Shibganj, Dist: Chapai Nawabganj.	0.750		9129825.00		9129825.00	06.07.23	Md. Abu Sufian	13.08.23	8673333.00	100%	19.08.24			5076000.00	3597333.00	BG SEBU/CNG/PG/2 023/21	09.08.23	02.05.24		
28	1	Shibganj	IRIDP-3/ CNW/MW-66	Improvement of Amtala Ghat - Damudiar zomidar bari via Parkalupur road Ch.00-1200munder Shibganj, Dist: Chapai Nawabganj.	1.200		5426109.00		5426109.00	05.10.23	Md.Anarul Islam	29.11.23	5154803.00	0%	05.12.24			5154803.00	0.00	BG No- 08/2023	28.11.23	27.11.24		
6			28	Constituency 1 Total: Schemes=27	25.52	14.64	202833128.00	695224.00	203678125.00				19633098.00	78%				51526982.00	167521740.00	26277734.00				

Sl No	Constituency No	Upazila	Package No/Road ID No.	Name of Scheme with location (chainage)	Quantity		Estimated Cost (Tk.)			Tender reciving date	Name of Contractor	Date of Contract	Contract Amount(Tk.)	Physical Progress (%)	Pland Date of Completion	Actual Date of Completion	Payment Status			Information of Performance security			Remarks
					Road (Km)	Str. (m)	Road	Structure	Total								Final bill (Tk)	Payment made (Tk)	Remaining Payment (Tk)	Performance security Details	Date of Issue (BG/PO/PG)	Validity Date of (BG/PO/PG)	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	
Category-01																							
Category-02																							
Category-03																							
Category-04																							
1	2	Nachole	IRIDP-3/ CNW/ DW- 07	(a) Improvement of Katapur - Kazal Keshar vhangra Dighi Road from Ch. 00m- 800m (b) Construction of 5 Nos 0.625x0.600m culvert Ch.135m, 270m, 580m, 620m & 710m under Nachole Upazila, Dist: Chapai-Nawabganj, road ID No. 170565060 Salvage Cost: 2,49,504.00	0.80	3.13	5802984.00	622415.00	6425399.00	01.03.21	Jananara Construction	19.04.21	6104129.00	100%	8.7.22	06.07.22	6,103,830.00	6103830.00	0.00	BG- NRBC/RAJ/PG/141/2021	11.04.21	10.10.22	FB
2	2	Nachole	IRIDP-3/ CNW/ DW- 27	(a) Improvement of Akhila- Chopra Road from Ch. 00m- 1000m (b) Construction of 4 Nos 0.625x0.600m culvert Ch.136m, 420m, 780m, & 940m under Nachole Upazila, Dist: Chapai-Nawabganj, road ID No. 170565070	1.00	4.50	7383361.00	557003.00	7940364.00	12.01.22	Dadu Vai Construction	10.03.22	7543345.00	100%	09.03.23	17.08.22	7,415,924.00	7415920.00	0.00	BG- NRBC/CHAPAI/P G/2022/25	01.03.22	01.03.23	FB
3	2	Nachole	IRIDP-3/ CNW/ DW- 28	(a) Improvement of Bagroil-Uttorpara Road from Ch. 00m- 1000m (b) Construction of 5 Nos 0.625x0.600m culvert Ch.120m, 240m, 370m,472m & 645m under Nachole Upazila, Dist: Chapai-Nawabganj, road ID No. 170565014	1.00	5.63	7216969.00	655471.00	7872440.00	17.11.21	Ali Builders	06.02.22	7956076.00	100%	12.02.23			7956070.00	0.00	BG- NCCB/RAJ/PG/2022/004131202000422	23.01.22	22.07.23	FB
4	2	Nachole	IRIDP-3/ CNW/ DW- 08	(a) Improvement of Verendi Road from Ch. 1000m-2000m (b) Construction of 5 Nos 0.625x0.600m culvert Ch. 1013m, 1150m, 1180m, 1250m & 1610m under Nachole Upazila, Dist: Chapai-Nawabganj, road ID No. 170565017	1.00	3.13	7132756.00	622415.00	7755171.00	01.03.21	Md. Samim Reza	13.04.21	7367412.00	100%	30.11.22	27.07.22	7,367,143.00	7367140.00	0.00	BG- 3800839,3800840,3800841	11.04.21	11.10.22	FB
5	2	Nachole	IRIDP-3/ CNW/ DW- 46	(a) Improvement of Jolhoila Coperative office (more)-Maktapur (R&H) road at ch00-1300m (b) Construction of 3 Nos 0.625x0.600m culvert Ch. 199m,361m,569mm, road ID No. 170564046	1.30	3.38	12106793.00	481495.00	12588288.00	01.06.23	Khairul Kabir Rana	02.08.24	27512273.00	0%			6143000.00	21369273.00					
				(a) Improvement of Purbachandona -Bijlipara road at ch1750m-2985m (b) Construction of 5 Nos 0.625x0.600m culvert Ch. 1875m,2135m,2638m,2901m,& 2965m road ID No. 170565033	1.24	5.63	11628777.00	802491.00	12431268.00					20%			0.00						
				(a) Improvement of Mahanal-Purba Luxmanpur road at ch.1000m-1500m (b) Construction of 2 Nos 0.625x0.600m culvert Ch. 1271m&1320m road ID No. 170564004	0.50	2.25	5228641.00	320996.00	5549637.00					0%			0.00						
6		Nachole	IRIDP-3/ CNW/ DW- 65	(a) Improvement of Bokultola Hat -Khikta Road from Ch.1000m- 2380m (b) Construction of 4 Nos 0.625x0.600m culvert Ch. 1367m,1476m, 1773m & 1791m under Nachole Upazila, Dist: Chapai-Nawabganj, road ID No. 170564031	1.38	4.40	13059982.00	467720.00	13527702.00	06.07.23	Muktadir Biswas Enterprise	13.08.23	12851316.00					12851316.00					
7	2	Nachole	IRIDP-3/ CNW/S DW- 68	Improvement of Boharail-jomin Komin(Basugram) Road from Ch.6800m- 7800m under Nachole Upazila, Dist: Chapai-Nawabganj, road ID No. 170564027	1.00		5625014.00	0.00	5625014.00	05.10.23	M/S Rohani Enterprise	29.11.23	5343763.00		05.12.24			5343763.00		BG- SEBL/CNG/PG/2023/48	29.11.23	22.08.24	
8	2	Nachole	IRIDP-3/ CNW/S DW- 69	(a) Improvement of Hamidpur More (R&H)-Hakroil (Nachole Rajbari GC) Road from Ch.00m- 1000m. (b) Construction of 5 Nos 0.625x0.600m culvert Ch.12m,65m,300m,600m&815m. under Nachole Upazila, Dist: Chapai-Nawabganj, road ID No. 170564045	1.00	5.63	8922007.00	799121.00	9721128.00	05.10.23	M/S Tisa Enterprise	29.11.23	9235071.00		05.12.24			9235071.00		BG- 0172230213	28.11.23	27.02.25	

Sl No	Constituency No	Upazila	Package No/Road ID No.	Name of Scheme with location (chainage)	Quantity			Estimated Cost (Tk.)			Tender reciving date	Name of Contractor	Date of Contract	Contract Amount(Tk.)	Physical Progress (%)	Pland Date of Completion	Actual Date of Completion	Payment Status			Information of Performance security			Remarks
					Road (Km)	Str. (m)		Road	Structure	Total								Final bill (Tk)	Payment made (Tk)	Remaining Payment (Tk)	Performance security Details	Date of Issue (BG/PO/PC)	Validity Date of (BG/PO/PC)	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23		
9	2	Gomostapur	IRIDP-3/ CNW/ DW- 06	(a) Improvement of Madaipur KGPS UZR Pistol more Chottodadpur Road from Ch. 00m-2300m (b) Construction of 4 Nos 0.625x0.600m culvert Ch. 140m, 657m, 1314m & 1420m under Gomostapur Upazila, Dist: Chapai-Nawabganj, road ID No. 170375132	2.30	4.40	13854986.00	363122.00	14218108.00	01.03.21	M/S Prionti Traders	18.04.21	13507202.00	100%	3.09.22	02.09.22		11466330.00	2040872.00	BG- 23/21 Pubali Bank Ltd.	08.04.21	03.04.23	FB	
10	2	Gomostapur	IRIDP-3/ CNW/ DW- 26	(a) Improvement of Bongpur Diobar more GC-Hukkapur via silimpur road from Ch. 00m- 820m (b) Construction of 5 Nos 0.625x0.600m culvert Ch. 157m, 250m, 432m, 694m & 733m under Gomostapur Upazila, Dist: Chapai-Nawabganj, road ID No. 170375049	0.82	5.63	5963847.00	532859.00	6496706.00	17.11.21	Bulbul National	13.01.22	6171870.00	100%	19.01.23	19.06.22	6171180.00	6171180.00	0.00	BG-2776674	13.01.22	12.01.23	FB	
11	2	Gomostapur	IRIDP-3/ CNW/ DW- 05	a) Improvement of Jasoil hat Bhibison BOP Road from Ch. 500m- 1000m (b) Construction of 3- Nos 0.625x0.600m culvert Ch. 101m, 260m & 390m under Gomostapur Upazila, Dist: Chapai-Nawabganj. road ID No. 170374053	0.50	3.30	3644800.00	271243.00	3916043.00	01.03.21	M/S Dulha Enterprise	11.04.21	3720240.00	100%	27.09.22	30.08.22	3,476,492.00	3476490.00	0.00	BG-08/2021	08.04.21	27.10.22	FB	
12	2	Gomostapur	IRIDP-3/ CNW/ DW- 36	a) Improvement of Laxminarayanpur Jumma Masjid(R&H) to H/o Ahsan Ali(Rohanpur-Bholahat R&H) Road.Ch.-00-1100 b) Construction Of 1 Nos 0.625X0.600m Culvert Ch.-670m. road ID No. 170375149	1.10	1.13	8330482.00	104281.00	8434763.00	16.06.22	Md. Sabirul Islam	21.08.22	8013024.00	100%	27.08.2023		8012509.00	8012500.00	0.00	BG-12/2022	28.07.22	27.07.23	FB	
13	2	Gomostapur	IRIDP-3/ CNW/ DW- 10	(a) Improvement of Likhara beel - Kasiabari road from Ch. 00m- 1400m. (b) Construction of 6 Nos 0.625x0.600m culvert Ch. 126m, 392m, 603m, 663m, 1127m & 1362m under Gomostapur Upazila, Dist Chapai-Nawabganj, road ID No. 170375036	1.40	6.75	11069782.00	634800.00	11704582.00	12.04.21	M/S Smita Trading	08.08.21	11119352.00	100%	14.08.22	21.05.22	11112410.00	11112410.00	0.00	PO-2073753	19.07.21	19.07.22	FB	
14		Gomostapur	IRIDP-3/ CNW/ DW- 35	Improvement of Alinagar U.P. Office to Shibrampur Boder via Immamagar Road Ch.-00-940m.under Gomostapur Upazila, Dist: Chapai-Nawabganj, road ID No. 170374015	0.94		14109305.00		14109305.00	05.10.23	M/S Al Sami Enterprise	29.11.23	13403839.00		29.11.24			0.00	13403839.00	Pay Order-3128477	29.11.23	01.12.24		
15		Gomostapur	IRIDP-3/ CNW/ SDW- 45	(a) Improvement of Gomostapur UP office - rohanpur GC via Lazur More road at Ch. 00m-800m. (b) Construction of 3 Nos 0.625x0.600m culvert Ch. 303m, 375m, 423m, road ID No. 170373003	0.80	3.75	15997121.00	467708.00	16464829.00	3.05.23	Md Abdul Oyakil	19.05.23	15641587.00	100%	6.6.24			15194660.00	446927.00	BG-7342397, 7342398, 7342399	6.6.23	05.12.23		

Sl No	Constituency No	Upazila	Package No/Road ID No.	Name of Scheme with location (chainage)	Quantity			Estimated Cost (Tk.)			Tender reciving date	Name of Contractor	Date of Contract	Contract Amount(Tk.)	Physical Progress (%)	Pland Date of Completion	Actual Date of Completion	Payment Status			Information of Performance security			Remarks
					Road (Km)	Str. (m)		Road	Structure	Total								Final bill (Tk)	Payment made (Tk)	Remaining Payment (Tk)	Performance security Details	Date of Issue (BG/PO/PG)	Validity Date of (BG/PO/PG)	
16	2	Gomostapur	IRIDP-3/ CNW/ SDW-46	(a) Improvement of Sontospur Hat-Churail Beel road at Ch. 1286m- 1935m. road ID No. 170374004	0.650			6804309.00	0.00	6804309.00	01.06.23	Khairul Kabir Rana	18902776.00		30.07.24		6828000.00	12074776.00						
				(a) Improvement of Bangabari UP office -Mohila Madrasavia Azgra road from Ch. 00m- 280m.road ID No. 170375088	0.280			2588503.00	0.00	2588503.00														
				(a) Improvement of Parbotipur UP office (Deopura KGPS)-Makla Hat via shekpura,Boroil road Ch. 2220m- 3220m. (b) Construction of 3 Nos 0.625x0.600m culvert Ch.2260m, 2350m,2870m, road ID No. 170373009	1.000	3.75		11256356.00	353917.00	11610273.00														
17	2	Gomostapur	IRIDP-3/ CNW/ SDW-47	(a) Improvement of Bangabari UP office -Kumirkure Bounth from Ch. 1480m- 1980m. road ID No. 170374005	0.500			4537668.00	0.00	4537668.00	01.06.23	Khairul Kabir Rana	19347600.00		30.07.24		5648000.00	13699600.00						
				(a) Improvement of Borodadpur Hat - Kashroil via Kolhapara,Suboil road from Ch. 713m-1713m. (b) Construction of 1 Nos 0.625x0.600m culvert Ch. 1595m, road ID No. 170374014	1.00	1.25		8878607.00	137139.00	9015746.00														
				(a) Improvement of Teghoria Bridge- Voktapara Foot Bridge road from Ch. 00m- 850m. (b) Construction of 3 Nos 0.625x0.600m culvert Ch. 210m, 450m, 710m, 663m, road ID No. 170375126	0.850	3.75		7590003.00	353917.00	7943920.00														
18		Gomostapur	IRIDP-3/ CNW/ SDW-55	a)Improvement of Barodadpur KGPS- Maklahat via Sataala road Ch.1750-2240m. Construction of 1 Nos 0.625x0.600m culvert Ch. 1830m under Gomostapur Upazila, Dist: Chapai-Nawabganj, road ID No. 170374036	0.490	1.13		11788725.00	132233.00	11920958.00	06.07.23	M/S Sumon Traders	11324910.00	70%	20.08.24		6408000.00	4916910.00	BG 10/2023	13.08.23	12.02.24			
19		Gomostapur	IRIDP-3/ CNW/ SDW-70	Improvement of Rohanpur Up Office -Mochkoil via bairul Mohojon Bathan Bari road at Ch.00m-800m. (b) Construction of 3 Nos 0.625x0.600m culvert Ch. 146m,285m & 350m. under Bholahat Upazila, Dist Chapai-Nawabganj, road ID No. 170185065	0.800	3.30		7707042.00	355046.00	8062088.00	05.10.23	Ziha Traders	7658983.00		09.01.25		0.00	7658983.00	BG- 23/2023	29.11.23	28.11.24			
20	2	Bholahat	IRIDP-3/ CNW/ DW-29	(a) Improvement of Bhatpukur-Emamnagar Bazar Road from Ch. 1276m- 200m. (b) Construction of 1 Nos 0.625x0.600m culvert Ch. 1890m under Bholahat Upazila, Dist Chapai-Nawabganj, road ID No. 170184002	0.724	1.13		6835521.00	144242.00	6979763.00	17.11.21	M/S Sekh Shadi Traders.	6630774.00	70%	30.01.23		6280260.00	350514.00	BG- SEBL/CNG/PG/2 022/06	20.01.22	12.07.23			
21	2	Bholahat	IRIDP-3/ CNW/ DW-09	(a) Improvement of Chardharampur Munshipara River Road from Ch. 00m- 500m. (b) Construction of 2 Nos 0.625x0.600m culvert Ch. 105m & 405m under Bholahat Upazila, Dist Chapai-Nawabganj, road ID No. 170185026	0.500	2.20		3678233.00	269762.00	3947995.00	.	Abdul khalil	3750595.00	100%	11.04.22	14.11.21	3744430.00	3744430.00	JBL/CNG/BG- 187/2021	05.04.21	04.04.22	FB		

Sl No	Constituency No	Upazila	Package No/Road ID No.	Name of Scheme with location (chainage)	Quantity		Estimated Cost (Tk.)			Tender reciving date	Name of Contractor	Date of Contract	Contract Amount(Tk.)	Physical Progress (%)	Pland Date of Completion	Actual Date of Completion	Payment Status			Information of Performance security			Remarks
					Road (Km)	Str. (m)	Road	Structure	Total								Final bill (Tk)	Payment made (Tk)	Remaining Payment (Tk)	Performance security Details	Date of Issue (BG/PO/PG)	Validity Date of (BG/PO/PG)	
1	2			(a) Improvement of Kalinogor Muniruls House Paca Road- Siddik Hazi Mango Garden (According to DO: Kalinogor Moniruls House to Moizas House) Road from Ch. 00m-1033m. (b) Construcion of 1 Nos 0.625x0.600m culvert Ch. 238m , road ID No. 1701850100	1.033	2.50	9737153.00	160265.00	9897418.00					70%			11031000.00	5934651.00					

Sl No	Constituency No	Upazila	Package No/Road ID No.	Name of Scheme with location (chainage)	Quantity		Estimated Cost (Tk.)			Tender reciving date	Name of Contractor	Date of Contract	Contract Amount(Tk.)	Physical Progress (%)	Pland Date of Completion	Actual Date of Completion	Payment Status			Information of Performance security			Remarks	
					Road (Km)	Str. (m)	Road	Structure	Total								Final bill (Tk)	Payment made (Tk)	Remaining Payment (Tk)	Performance security Details	Date of Issue (BG/PO/PG)	Validity Date of (BG/PO/PG)		
22		Bholahat	IRIDP-3/ CNW/ DW-49	Improvement of Hashpukur -Eidgha road at Ch.1000m-1126m. road ID No. 1701850100	0.126		1171160.00	0.00	1171160.00	01.06.23	Anik Enterprise		16965651.00	60%	14.06.24									
				(a) Improvement of Boro Jambaria Emdadul House-Golap House via Masjid and Benjir House Road from Ch. 00m-750m. (b) Construction of 1 Nos 0.625x0.600m culvert Ch.350m , road ID No. 1701850102	0.750	1.25	6629737.00	160265.00	6790002.00					70%										
23	2	Bholahat	IRIDP-3/ CNW/ SDW-67	Improvement of Bireswarpur (Kathaltola Masjid) To Bachamary Hat Road at Ch. 00-240m Road Id-170184025	0.240		2192797.00		2192797.00		Abdul Mannan		2083157.00	70%			1545600.00	537557.00						
		Nos	23	Constituency 2 Total: Schemes=18	27.02	81.64	248473421.00	9769926.00	258243347.00				223106137.00	70%			53403918.00	131904820.00	109864052.00					
Category-01																								
Category-02																								
Category-03																								
Category-04																								
1	3	Sadar	IRIDP-3/ CNW/ DW-14	(a)Improvement of road from Debinagar FRB Road Dhatalola road at Ch. 00m- 770m under Sadar Upazila, Dist: Chapai Nawabganj, road ID No. 170665229 (b)Construction of 2 Nos 0.625x0.600m culvert Ch. 279m & 728m under Sadar Upazila Dist Chapai-Nawabganj	0.770	2.20		5596898.00	368426.00	5965324.00	06.05.21	M/S Prema Prity Ent.	08.08.21	5667057.00	100%	28.11.22		5604850.00	0.00	BG-7673013,7673014,7673015,	19.07.21	17.01.23	FB	
2	3	Sadar	IRIDP-3/ CNW/ DW-15	Improvement of road from Nawabganj - Gomostapur R&H (chapai) - ghatipukur road at Ch. 00m- 1000m under Sadar Upazila, Dist: Chapai Nawabganj, road ID No. 170665114	1.000	0.00	7331731.00	0.00	7331731.00	06.05.21	M/S Didarul & Sons	08.08.21	6965163.00	100%	28.11.22	14.08.22	6760894	6760890.00	0.00	BG-7665649,7665650,7665651	19.07.21	18.07.22	FB	
3	3	Sadar	IRIDP-3/ CNW/ DW-11	(a)Improvement of road from Monnapara Mour (UNR-3009) Hakimpur BOP via Shekpara Nurani Madrasha road at Ch. 00m- 2000m under Sadar Upazila, Dist: Chapai Nawabganj, road ID No. 170665176 (b)Construction of 2 Nos 0.625x0.600m culvert Ch. 1000m & 1370m under Sadar Upazila Dist Chapai-Nawabganj	2.000	2.20	15647219.00	188607.00	15835826.00	06.05.21	M/S Momo Traders	08.08.21	15044034.00	100%	14.12.22		15037490.00	15037490.00	0.00	PG-2073751	19.07.21	18.01.23		
4	3	Sadar	IRIDP-3/ CNW/ DW-12	Improvement of Hyate mour - Islampur UP Office road at Ch. 100m- 1000m under Sadar Upazila, Dist: Chapai Nawabganj, road ID No. 170664146	1.000	0.00	7272305.00	0.00	7272305.00	06.05.21	M/S Mousume Ent.	08.08.21	6908689.00	100%	14.08.22	23.07.22	6847890.00	6847890.00	0.00	BG-7665652,7665653,7665654	19.07.21	18.07.22	FB	
5	3	Sadar	IRIDP-3/ CNW/ DW-13	Improvement of road from Debinagar UP Office Islampur UP Office via Tobarak Biswaspara - Forzan Biswaspara & Bathanpara road at Ch. 2400m- 3400m under Sadar Upazila, Dist: Chapai Nawabganj, road ID No. 170663010	1.000	0.00	8138797.00	0.00	8138797.00	06.05.21	M/S Sowkat Ali	08.08.21	7731857.00	100%	28.11.22			7256140.00	0.00	BG-7673010,7673011,7673012,	19.07.21	17.01.23	FB	
6	3	Sadar	IRIDP-3/ CNW/ DW-23	Improvement of Diljan HaziTola-Torpa Ghat road Ch.00-725m.under Sadar Upazila, Dist: Chapai Nawabganj, road ID No. 170664115	0.800	0.00	5599384.00	0.00	5599384.00		M/S Royal N N Construction	28.11.21	5319414.00	100%	4.12.22	28.09.22	5228874.00	5228870.00	0.00		7.11.21	6.11.22	FB	
7	3	Sadar	IRIDP-3/ CNW/ DW-24	Improvement of Israil Master House-Edul Majhi's Ghat via Hyfat Bishwastola road at Ch.1000m-2500m.under Sadar Upazila, Dist: Chapai Nawabganj, road ID No. 170664136	2.500		12908598.00		12908598.00		Sadik Traders	23.11.21	12263168.00	100%	29.11.22	18.10.23		11989540.00	0.00	BG-0121131202005221	11.11.21	28.5.23	FB	

Sl No	Constituency No	Upazila	Package No/Road ID No.	Name of Scheme with location (chainage)	Quantity		Estimated Cost (Tk.)			Tender reciving date	Name of Contractor	Date of Contract	Contract Amount(Tk.)	Physical Progress (%)	Pland Date of Completion	Actual Date of Completion	Payment Status			Information of Performance security			Remarks
					Road (Km)	Str. (m)	Road	Structure	Total								Final bill (Tk)	Payment made (Tk)	Remaining Payment (Tk)	Performance security Details	Date of Issue (BG/PO/PG)	Validity Date of (BG/PO/PG)	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	
8	3	Sadar	IRIDP-3/ CNW/ DW- 25	Improvement of Road H/O. Jaharul Hazi - Munsepur Madrasha road at Ch.00m-800m under Sadar Upazila, Dist: Chapai Nawabganj, road ID No. 170665223	0.800		5739878.00		5739878.00		Falah International	28.11.21	5452884.00	100%	04.12.22		5450980.00	0.00	BG- NCCB/BAN/PG- 0070312020032 21/2021	11.11.21	28.11.22	FB	
9	3	Sadar	IRIDP-3/ CNW/ DW- 22	Improvement of Charbagdanga UP - Morapadma River road from Ch.1000m-1087 & 1262-3625m under Sadar Upazila, Dist: Chapai Nawabganj, road ID No. 170664042 Construction of 2-nos 0.625X0.600m Culvert Ch.1000 &1370m.	2.360		19868462.00	477174.00	20345636.00	07.10.21	Md. Selim Reza	13.02.22	16985817.00	100%	30.06.23		11047000.00	5938817.00	BG- 7343738,73437 39,7343740	26.01.22	31.07.2023		
10	3	Sadar	IRIDP-3/ CNW/ DW- 30	Improvement of Shaheb Ghat- Charbagdanga UP office Via Sundarpur Baghdanga Road at Ch.920-2680.road id-170664075	1.760		13352484.00		13352484.00	17.11.21	Md. Mosibur Rahman	06.02.22	12684859.00	100%	12.02.23		12562960.00	0.00	BG- NRBC/CHAPAI/P G/2022/10	23.01.22	22.01.23		
11	3	Sadar	IRIDP-3/ CNW/ DW- 56	Jamtola RHD - Dheenagar road RHD Road at Ch.2000-3660.road id-170664062.Construction of 5-nos 0.625X0.600m Culvert Ch.2983,3207,3320,3425,3525m.	1.600	5.90	17297342.00	690005.00	17987347.00	06.07.23	Md. Shofiqui Islam	14.08.23	17087979.00	70%	20.08.24		8416000.00	8671979.00	BG- 0121312020025 23	14.08.23	29.10.24		
12	3	Sadar	IRIDP-3/ CNW/ DW- 57	H/O. Mostafa at village Kendul to H/O. Saiful at line para Road at Ch.00-600.road id-170665253	0.600		6698988.00		6698988.00	06.07.23	M/S Simi Enterprise	14.08.23	6364038.00	40%	20.08.24			6364038.00	BG- SEBL/CNG/PG/2 023/27	14.08.23	09.05.24		
13	3	Sadar	IRIDP-3/ CNW/ DW- 58	Charanupnagar UP office to Kashimpur(Char Kashimpur Eidgha) Road.road Ch.1300-2000m.under Sadar Upazila, Dist: Chapai Nawabganj, road ID No. 170664113	0.700		6757286.00		6757286.00	06.07.23	M/S S.M.S Enterprise	14.08.23	6419421.00	100%	20.08.24		6391990.00	0.00	BG- 0121312020024 23	14.08.23	29.10.24		
14	3	Sadar	IRIDP-3/ CNW/ DW- 59	Char anupnagar UP office to H/O Shoodha Napatroad Ch.500-1000m.under Sadar Upazila, Dist: Chapai Nawabganj, road ID No. 170664112	0.500		4717835.00		4717835.00	06.07.23	M/S Simi Enterprise	14.08.23	4481943.00	0%	20.08.24			4481943.00	BG- SEBL/CNG/PG/2 023/26	14.08.23	09.05.24		
15	3	Sadar	IRIDP-3/ CNW/ DW- 60	Nawabganj Gomostapur RHD - Lakkatitola ghatroad Ch.150-1410m.under Sadar Upazila, Dist: Chapai Nawabganj, road ID No. 170664050	1.260		12417916.00		12417916.00	06.07.23	M/S Hanzu Enterprise	14.08.23	11797020.00	30%	20.08.24			11797020.00	BG- 0121312020023 23	14.08.23	29.10.24		
16	3	Sadar	IRIDP-3/ CNW/ DW- 61	Hakimpur BGP to Faridpur BGP roadroad Ch.00-1000m.under Sadar Upazila, Dist: Chapai Nawabganj, road ID No. 170665168	1.000		11163998.00		11163998.00	06.07.23	M/S Jyoti Enterprise	14.08.23	10605798.00	70%	20.08.24		8830000.00	1775798.00	BG- SEBL/CNG/PG/2 023/24	14.08.23	09.05.24		
17	3	Sadar	IRIDP-3/ CNW/ DW- 62	Islampur UP Office - Gudhi Meramot ghatroad Ch.1000-2000m.under Sadar Upazila, Dist: Chapai Nawabganj, road ID No. 170664047	1.000		10005184.00	286620.00	10291804.00	06.07.23	M/S Rahat Enterprise	13.08.23	9777213.00	70%	19.08.24		9502690.00	274523.00	BG- SEBL/CNG/PG/2 023/20	08.08.23	02.05.24		
18	3	Sadar	IRIDP-3/ CNW/ DW- 63	Shaheb Ghat to Charbagdanga UP Office via Sundarpur Bagdanga road.road Ch.6600-7200m.under Sadar Upazila, Dist: Chapai Nawabganj, road ID No. 170664075	0.600		5505198.00	236711.00	5741909.00	06.07.23	Md.Aminul Islam	14.08.23	5454813.00	50%	20.08.24			5454813.00	BG -04/2023	13.08.23	13.11.24		
19	3	Sadar	IRIDP-3/ CNW/ DW- 64	Maintanance of Jamtola RHD - Dheenagar road RHD Road at Ch.4700-5700.road id-170664062	1.000		4874073.00		4874073.00	06.07.23	A.S Engineers Construction	06.08.23	4630369.00	100%	26.12.23		1818150.00	2812219.00	BG - 0121312020029 23	20.08.23	25.01.24		
20	3	Sadar	IRIDP-3/ CNW/ DW- 71	Improvement of Baiyapara mour- End of Kazipara Char Rajarampur GPS & Tohid Jomsed Ali High School Road at Ch.00-1000m (b) Construction of 5-nos 0.625X0.600m Culvert Ch.350m,420m,550m,610m& 700m. under Sadar Upazila, Dist: Chapai Nawabganj, road ID No. 170665427	1.000	5.90	14724215.00	705887.00	15430102.00	5.10.23	M/S Asa Enterprise	29.11.23	14658596.00	40%	05.12.24		3906790.00	10751806.00	BG - 0121312020047 23	28.11.23	29.12.24		
21	3	Sadar	IRIDP-3/ CNW/ MW- 72	Maintanance of kalinagar GC Road Bhagobanpur - Lahapara village Road at Ch.00-565.road id-170665386	0.565		2207022.00		2207022.00		M/S Dadu vai Construction		2096670.00	100%	18.06.23								
		Nos	20	Constituency 3 Total: Schemes=20	23.815	4.40	197824813.00	1034207.00	20078243.00				188396802.00	43%			126652230.00	58322956.00					
		Nos	71	Dist Grand Total: Scheme=16	76.35	100.67	649131362.00	11499357.00	662699715.00				607836037.00	40%			426078790.00	194464742.00					

Sl No	Constituency No	Upazila	Package No/Road ID No.	Name of Scheme with location (chainage)	Quantity		Estimated Cost (Tk.)			Tender reciving date	Name of Contractor	Date of Contract	Contract Amount(Tk.)	Physical Progress (%)	Pland Date of Completion	Actual Date of Completion	Payment Status			Information of Performance security			Remarks
					Road (Km)	Str. (m)	Road	Structure	Total								Final bill (Tk)	Payment made (Tk)	Remaining Payment (Tk)	Performance security Details	Date of Issue (BG/PO/PG)	Validity Date of (BG/PO/PG)	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	

Total Fund Received	Payment This Month	Cumulative Payment	Fund Lapses (if Any)	Balance
1	2	3	4	5(1-3)
27.66	0.00	27.66	0.00	0.00

Accountant
LGED
Chapai Nawabganj

Sub-Assistant Engineer
LGED
Chapai Nawabganj

Assistant Engineer
LGED
Chapai Nawabganj

Senior Assistant Engineer
LGED
Chapai Nawabganj

Executive Engineer
LGED
Chapai Nawabganj