

Local Government Engineering Department
Rural Connectivity Improvement Project (RCIP)
Monthly Progress Report - Civil Work (March/2024)

Package No	District	Upazila	Road Name	Road Length (km)	Contract Amount(Tk) Scheme wise	Contract Amount (Tk.)	Date Of Contract Signing	Start of Work	Date of Completion of Work	Date of Bank Guarante/P.S	Date of Insurance Validity	Contractor Information (Name, Address & Mobile)	GOB Fund Spent Amount (Lac)	RPA Fund Spent Amount (Lac)	Total Fund Spent Amount (Lac)	Physical Progress (%)	Financial Progress (%)	Remarks (Civil Work Details)
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17		
CW-32(a)/RCIP/CNWB	Chapainawabganj	Gomastapur	1. Improvement of AkkelpurGC - Shibpur GC via Digha road at Ch.00-9020 M under Upazila- Gomastapur, District-C.Nawabganj (Road ID: 170372001)	9.020	103215947.00	103215947.00	15.03.2020	22.03.2020	21.10.2021	14.03.2021 to 14.09.2021	21.03.2022	Don Enterprise & Abdul Mannan JV	24,891,502.00	74,674,506.00	99,566,008.00	100%	96%	Final bill Paid.
CW-32(b)/RCIP/CNWB	Chapainawabganj	Nachol, Sadar	1. Improvement of Sonaichandi - Rohanpur GC (Nachol portion) Road at ch.00m - 3700m Under Nachol Upazila , District: C.Nawabganj (Road ID No.170562007.	3.700	49414740.96	140943289.49	15.03.2020	22.03.2020	21.10.2021 to 06.02.2022 to 30.11.2022	14.03.2021 to 14.03.2023	21.03.2023	Don Enterprise & Abdul Mannan JV	33,434,991.33	100,304,973.98	133,739,965.31	100%	95%	Final bill Paid.
			2.Improvement of Sonaichandi - Dhansura Mour Road at ch.00m - 2758m Under Nachol Upazila , District-C.Nawabganj Road ID No.170562005	2.758	31461486.15											100%		Final bill Paid.
			3. Improvement of Islampur UP Office - Shahajanpur UP Office road at ch.1340m - 5500m Under Sadar Upazila ,District- C.Nawabganj Road ID No.170663025	4.160	58607642.16											100%		Final bill Paid.
CW-172/RCIP/CNWB	Chapainawabganj	Gomostapur, Nachol	1. Improvement of Chowdala GC - Borgachi GC via Sabapur Road at Ch. 00m-5280m under Gomostapur Upazila, Dist: Chapainawabganj. Road ID-170372004 Salvage Cost: 7,77,439.52 Tk	5.280	103977108.47	135837268.00	29.11.2023	06.12.2023	05.06.2025	30.04.2025		Mostufa Zaman Traders (Pvt) Ltd. Prop: Mostufa Jaman Liton	2,148,841.00	6,715,125.00	8,863,966.00		7%	
			2. Improvement of Nachole - Rajbari Hat Road from Ch. 10390m-12610m under Nachole Upazila, Dist: Chapainawabganj. Road ID-170562002 Salvage Cost: 5,73,299.85 Tk (Total cost: of Salvage Materials: 13,50,739.00 Tk)	2.220	32060159.52													

Local Government Engineering Department

Rural Connectivity Improvement Project (RCIP)

Monthly Progress Report - Civil Work (March/2024)

Package No	District	Upazila	Road Name	Road Length (km)	Contract Amount(Tk) Scheme wise	Contract Amount (Tk.)	Date Of Contract Signing	Start of Work	Date of Completion of Work	Date of Bank Guarante/P.S	Date of Insurance Validity	Contractor Information (Name, Address & Mobile)	GOB Fund Spent Amount (Lac)	RPA Fund Spent Amount (Lac)	Total Fund Spent Amount (Lac)	Physical Progress (%)	Financial Progress (%)	Remarks (Civil Work Details)
1	2	3	4	5	6	7	8	9	10			11	12	13	14	15	16	17
CW-17/RCIP/CNWB	Chapainawabganj	Sadar, Shibganj	(01) Maintenance of Nawabganj - Shibganj R&H (Tom Tom Stand) to Ramchandrapur GC Road from Ch. 00m-2240m under Sadar Upazila, Dist: Chapainawabganj, Road ID No. 170662001, Salvage Materials Cost: 8,65,344.87	2.240	40467837.32	232647743.00	11.03.2024	18.03.2024	03.08.2025	01.09.2025	Abdul Mannan & Mominul Hoque JV Uposohor, Sector-1, Rajshahi.							
			(02) Improvement of Khasher Hat GC (Tappu) - Shibganj Sonamosjid RHD road (Koyla Bari GPS) via Telkupe/Chakpara BOP & Jamtola Bridge Road at Ch. 00m-13100m under Shibganj Upazila, Dist: Chapainawabganj. Road ID-170882010, Salvage Materials Cost: 29,72,803.39 Total Cost of Salvage Materials Tk. 38,38,147.00	13.100	192179905.68													
Total (M)				42.478		612,644,247.490						60,475,334.328	181,694,604.983	242,169,939.310				

Signature of Accountant
LGED
Chapainawabganj

Sub-Assistant Engineer
LGED
Chapainawabganj

Assistant Engineer
LGED
Chapainawabganj

Sr. Assistant Engineer
LGED
Chapainawabganj

Executive Engineer
LGED
Chapainawabganj