

Progress Reports
Sustainable Small Scale Water Resource Development Project
Reporting Month: March/2024 District : C. nawabganj

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	Yearwise Spent Amount (Lac Tk.)							23	24	
																	18	19	20	21	22	23	24			
1	Sadar	25257	Gohalbari Cad Sub-Project	Earth work (LCS)																						
				Structures	RCC Branch Canal (07-Nos) RCC Cover Slab (Footpath) & RCC pumping platform with RCC stair.			1	Md. Shah Alamgr	55.38	49.84	12/9/2019	12/16/2019	6/5/2020	100%	100%	0.00	0.00	49.13	0.00	0.00	0.00	0.00	0.00	49.13	0.00
				WMCA Office																						
2	Sadar	25288	Dariapur Cad Sub-Project	Earth work (LCS)																						
				Structures	a) 1-500mm dia uPVC Buried pipe Main Line BE ch.950-2890m (L=1940m), b) 1-400mm dia uPVC Buried pipe main Line-EM ch.2890-3690m (L=800m) c) Header Tank(3.0x4.3m) d) 02 nos PVC pipe rest, e) 07 nos Check Gate Chamber and f) One RCC operating platform.	2740m		1	DULHA ENTERPRISE & SELIM REZA	226.73	214.80	11/12/2020	11/19/2020	1/25/2022	100%	100%	0.00	0.00	0.00	204.61	10.03	0.00	0.00	214.64	0.00	
				WMCA Office																						
3	Sadar	25241	Polsha Moheshpur Cad Sub-Project	Earth work (LCS)																						
				Structures	1) Over Head Tank-4.45m x 3.00m. 2) 01-900mm dia RCC buried pipe Line-AB ch.0-25m & DF line total Length-615m. 3) 01-400mm dia uPVC buried pipe line FF5F7 Length=900m. 4) 01-300mm dia uPVC buried pipe line D1D2, F7F8 & F7F11 Line Total length-1540m. 5) 01-250mm dia uPVC buried pipe line F2F4 & F5F6 Line Total length-300m. 6) RCC Pumping Platform 12mx3m near Mohananda River	3355m		1	DULHA ENTERPRISE & SELIM REZA	183.64	175.86	11/12/2020	11/19/2020	6/28/2022	100%	100%	0.00	0.00	0.00	126.42	20.38	26.88	0.00	173.68	0.00	
				WMCA Office	1) WMCA office 12m x 6m near Palsha Bazar. 2) Electrification Work of WMCA Office & 3) Office furnitures of WMCA Office			1	DULHA ENTERPRISE & SELIM REZA	20.15	19.89	11/12/2020	11/19/2020	6/28/2022	100%	100%	0.00	0.00	0.00	0.00	19.28	0.00		19.28	0.00	

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	Yearwise Spent Amount (Lac Tk.)							23	24	
																	18	19	20	21	22	23	24			
12	Nachole	25267	Chandpara Cad Sub Project	Earth work (LCS)																						
				Structures	Construction of 1-250mm dia uPVC Buried pipe Line B-B1 Ch.0+000 to 0+600km(Length=600m), (2) Construction of 1-500mm dia uPVC Buried pipe Line B-C1-E-E-F-G Ch.0+000 to 0+850km (Length=850m), (3) Construction of 1-315mm dia uPVC Buried pipe Line G-H-I-J Ch.0+850 to 1+590km (Length=740m), (4) Construction of 1-2180mm dia uPVC Buried pipe Line J-K-L-M Ch.1+590 to 2+700km (Length=1110m), (5) Construction of 5 Nos Brick Name Plates and Two nos Project identification signboard	3300m		1	Bismillah Trading co & Ethen Enterprise pvt.ltd (JV)	135.65	122.09	3/22/2022	3/29/2022	3/20/2023	100%	100%	0.00	0.00	0.00	0.00	0.00	122.05	0.00	122.05	0.00	
				WMCA Office																						
13	Sadar	44087	Mohadanga-Panna Beel Cad Sub-Project	Earth work (LCS)																						
				Structures	(1)Construction of RCC Pump Operating Platform Ramp and Stair Near Header Tank. (2) Construction of joining Chamber, 1-500mm uPVC Burried Line (Length=90m), Pipe Rest Wall and Brick Name Plate and Project Identification Signboards. (3) Construction of Over Head Tank(3.00X4.45m) Near Panna Beel Mango Garden. (4) Construction of 1-500mm uPVC Main Burried Pipe from New OHT to Gobura Pukur. Ch.0+000 Km to Ch. 1+650 Km. (5) Construction of 1-250mm uPVC Branch-1 Burried Pipe from Existing OHT TO Mona Pukur, Ch.0+000 Km to Ch.0+650 Km. (6) Construction of 1-250mm uPVC Brabch-2 Burried Pipe from Existing OHT to Goburatola, Ch. 0+000 Km to Ch. 0+550 Km. (7) Construction of 1-250 uPVC Branch-3 Burried Pipe from Existing OHT to Hosendanga Ch. 0+000 Km to Ch. 0+350 Km.	3290m		1	Md. Shah Alamgir	196.15	206.90	7/20/2022	8/3/2022	7/26/2023	98%	97%	0.00	0.00	0.00	0.00	0.00	193.78	8.19	201.97	4.92	
				WMCA Office	(8) Construction of One Toilet (1.50x2.10m) Including Sanitary Works and Maintenance Work for WMCA Office (12.00mX6.00m).			1	Md. Shah Alamgir	4.65	3.91	7/20/2022	8/3/2022	7/26/2023	98%	87%	0.00	0.00	0.00	0.00	0.00	3.27	0.15	3.42	0.49	

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	Yearwise Spent Amount (Lac Tk.)							23	24		
																	18	19	20	21	22	23	24				
14	Sadar	22022	Behula Cad Sub-Project	Earth work (LCS)																							
				Structures	Construction of 1-315mm dia UPVC buried Pipe Line G-H, G-G1, & G-G2 (Length = 1000m) and Construction of RCC Open Irrigation Canal line I-J, J-K & J-L. (Length=500m)	1500m		1	Sanitary Museum	67.37	70.40	12/20/2022	12/27/2022	12/26/2023	100%	100%	0.00	0.00	0.00	0.00	0.00	35.29	34.12	69.41	0.00		
				WMCA Office																							
15	Sadar	22023	Nayagola-Mohananda Cad Sub-Project	Earth work (LCS)																							
				Structures	Construction of 2-315mm dia UPVC buried Pipe Line A-A1 from Ch.0+000km to 1+250km, Construction of 1-400mm dia UPVC buried Pressure Pipe Line A1-A2 from Ch.0+000km to 1+750km, Construction of RCC Over Head Tank(6.050m X 3.175m) near Luxman Pond, Construction of RCC Open Irrigation Canal line B1-B2 from Ch. 0+450 km to 0+950 km, Construction of Two Nos RCC Platform , Eight Nos. Brick Name Plate and Two Nos. SPISB (Total=12Nos)	uPVC-4250m RCC-500m		1	Md.Selim Reza	243.27	256.85	11/13/2022	11/20/2022	11/19/2023	95%	86%	0.00	0.00	0.00	0.00	0.00	183.24	36.37	219.61	37.24		
				WMCA Office																							
16	Sadar	43039	Ghoghodima-Khutbatala Cad Sub-Project	Earth work (LCS)																							
				Structures	Construction of RCC Pump Operation Platform Ramp and Stair (Size:2.4mX12.575m), Construction of RCC Cover Slab Over Existion Open Irrigation Canal (10Nos) Brick Name Plate (10Nos), Sub-Project Identification Sign board (2Nos) and Sub-Project Indication Post (2Nos), Construction of RCC Open Irrigation Canal line B1-B2 from Ch. 0+000 km to 0+200km, Construction of RCC Over Head Tank (4.450m X 3.00m) near Bifurcation Point, Construction of 1-450mm dia UPVC buried Pipe Line C-G from Ch.0+000km to 1+075km, Construction of 1-315mm dia UPVC buried Pipe Line G-H from Ch. 0+000km to 0+375km & Line G-G1 from Ch. 0+000km to Ch. 0+500km	2150m		1	Md. Shah Alamgir	156.50	168.07	11/23/2022	11/30/2022	5/10/2023	100%	100%	0.00	0.00	0.00	0.00	0.00	163.95	0.00	163.95	0.00		
				WMCA Office	Repair and Maintenance of WMCA Office (12.00mX6.00m)			1	Md. Shah Alamgir	2.80	0.80	11/23/2022	11/30/2022	11/29/2023	100%	100%	0.00	0.00	0.00	0.00	0.00	0.80	0.00	0.80	0.00		

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	Yearwise Spent Amount (Lac Tk.)							23	24	
																	18	19	20	21	22	23	24			
19	Sadar	25197	Chechnia CAD Sub-Project	Earth work (LCS)																						
				Structures	Re-Laying of 1-500mm dia UPVC Buried Pipe Line A-F from Ch. 0+000km to 3+400 km, Laying of 1-315mm dia UPVC Buried Line I-I1 From Ch.0+000 km to 0+500 km and Line J-J1 from Ch. 0+000km to 0+325km, Construction of RCC Pump Operating Platform (2.40mX12.575m) at Ziro Point (1 Nos), Brick Name Plate and (7 Nos), Sub-Project Identification Sign board (2 Nos) and Sub-Project Identification Posts (2 Nos).	4225m		1	Sanitary Museum & M/S.Md. Wasimul Haque (JV)	306.76	299.09	12/20/2022	12/27/2022	11/26/2023	92%	89%	0.00	0.00	0.00	0.00	0.00	0.00	259.16	8.33	267.49	31.59
				WMCA Office																						
20	Shibgan j	62035	Moheshpur CAD Sub-Project	Earth work (LCS)																						
				Structures	Part-A. Construction of RCC Lined Canal (Total Length 4.498km) Including 20Nos@ 2m Length RCC Slab, Distribution Box, Outfall With gate 25Nos. Part-B. Construction of Stair, Pump Platform and Sump. Part-C. Estimate for the Construction of 6Nos Culvert (Culvert-1 Ch.0+127km, Culvert-2 Ch.1+024km, Culvert-3 Ch.2+825km) of Main Canal And (Culvert-4 Ch.0+221km, Culvert-5 Ch.0+728km, Culvert-6 Ch.0+964 km) of Branch-1 Canal (SIM), Part-D. Construction of 8Nos Syphone(Syphone-1 Ch.0+250km, Syphone-2 Ch. 0+650 km, Syphone-3 Ch. 1+400km, Syphone-4 Ch.2+375km of Main Canal, Syphone-5 Ch.0+175km, Syphone-6 Ch. 0+710km of Branch-1 (Sim) Canal, Syphone-7 Ch.0+425km) of Branch-1 A (TISIM) Canal)	4498m		1	Abdul Mannan & Mominul Haque (JV)	407.50	422.64	1/18/2023	1/25/2023	11/24/2023	86%	80%	0.00	0.00	0.00	0.00	0.00	0.00	234.74	101.38	336.12	86.52
				WMCA Office	Part-E. Construction of WMCA office, Sub-Project Identification Sign Board & Sub-Project Indication Post.			1	Abdul Mannan & Mominul Haque (JV)	22.34	24.24	1/18/2023	1/25/2023	11/24/2023	80%	67%	0.00	0.00	0.00	0.00	0.00	5.69	10.62	16.31	7.93	

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	Yearwise Spent Amount (Lac Tk.)							23	24		
																	18	19	20	21	22	23	24				
24	Sadar	43039	Ghoghodima-Khutbatala Cad Sub-Project	Earth work (LCS)																							
				Structures	Part-A: Estimate for Laying of 1-450mm dia uPVC Burried Pipe Main Line (G-J-I) at Ch.1+075km to Ch.3+075km (Length=2000m), Part-B: Estimate for Laying of 1-315mm dia uPVC Burried Pipe Main Line (J-K) (Alifaz Land) Ch.0+000km to (Akram Hazi Deep) Ch.0+500km (Length=500m) & Part-C: Estimate for Construction of RCC Open Irrigation Canal (E-F) Ch.1+416km to Ch. 1+666km (Length=250m) And 2nd Lift Over Head Tank Platfrom Slab (2nos).			1		168.60					0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
				WMCA Office																							
Total							8.220			4400.39	4064.56						0.00	90.96	140.00	970.00	343.44	1368.24	662.75	3575.40	462.09		

Accountant
LGED,C.Nawabganj

Sub-Assistant Engineer
LGED, C. Nawabganj.

Sr. Assistant Engineer LGED,
C. Nawabganj.

Executive Engineer
LGED, C. Nawabganj.