

Monthly Progress Report of Scheme under Rajshahi Division (Except Sirajgonj dist) Rural Infrastrure Development Project

District: Chapainawabganj.

Improvement

Up to Month: March/2024

SL	Upazila	Package no & Tender ID	Name of Scheme with Location (Chainage) and Road ID	Road ID	Length/No.								Approved Estimated Cost (Tk)			Contract Amount (Tk)	Name of Contractor	Date of Contract	Completion Date as per Contract	Plan/ Actual Date of Completion	Phy Prog (%)	Financial Progress		Information of Performance Security		Remarks
					BC road (km)	RCC road (km)	School Connectin g road (km)	BC road Maint (km)	Road Wide ning (km)	Str (m)	GCM/ Hat	Off ice Ext .	Road	Structure	Total							Amount Spent (Tk)	In (%)	Date of Issue & (BG/PO /PG)	Validity Date	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27
Category :1																										
Upazila-Sadar																										
																							Constituency-03			
1	Sadar	e-GP ID201011 RDRIDP/Chapai/ Sadar-02/2017-19	Improvement Of Nawabganj Rajshahi RHD at Upazila H/Q Amnura GC Dogachi Kansina road (UZR) ch 11350.00m - 14090.00m	170662005		2.74				5.0			21982338.00	3128755.000	25111093.00	25095933.00	Md. Mozharul Islam	19.08.18	25.06.19	24.09.18	100%	25048330.00	100%	16.08.18 1254796.68 BG	11.08.19	Final bill paid
Package Sub Total:					2.74				5.0				21982338.00	3128755.000	25111093.00	25095933.00						25048330.00				
2	Sadar	e-GP ID201022 RDRIDP/Chapai/ Sadar-03/2017-20	Improvement Of Islampur UP office - Shahjanpur UP office road at ch 280-1500m	170663025		1.220							9077735.00	121076.00	9198811.00	8451718.83	Md. Mozharul Islam	23.07.18	14.06.19	10.05.19	100%	8451718.83	100%	23.07.18 833627.42 BG	17.07.19	Final bill paid
Package Sub Total:					1.406								17428975.00	121076.000	17550051.00	16583659.22						16583650.00				
3	Sadar	e-GP ID235239 RDRIDP/Chapai/ Sadar-04/2017-18	Improvement Of Islampur UP Office-Debinagar UP office Via Illishamari at ch 0.0-2000.00m,	170663026		2.000							13588534.000	0.000	13588534.000	12909107.000	M/S Khan Construction	27.10.19	02.08.19	28.09.19	100%	12821020.000	100%	15.01.19 1290910.73 BG	11.07.19	Final bill paid
Package Sub Total:					2.000								13588534.00	0.000	13588534.00	12909107.00						12821020.00				
4	Sadar	e-GP ID245518 RDRIDP/Chapai/ Sadar-08/18-19	Improvement of Gobratola UP office - Mohipur (BMDA Deep tubewell) raod Ch.00-700m.	170664134		0.700							4582560.00	0.00	4582560.00	4579178.34	Don Enterprise & Iqbal Hossai JV	19.03.19	25.12.19	05.12.19	100%	4340001.01	100%	11/13/4815	Final bill paid	
Package Sub Total:					1.000							7531801.00		7531801.00	7523599.80	100%					7489492.42					
Package Sub Total:					1.320							9201243.00		9201243.00	9197221.86	100%					9187056.57					
5	Sadar	e-GP ID245519 RDRIDP/Chapai/ Sadar-09/18-19	Improvement of Kalinagar GC - Sundarpur UP office to choto Morangala Road Ch. 00-1125m.	170664144		1.125							7240350.00		7240350.00	7290378.82	M/S Rithin Enterprise	20.03.19	26.01.20	15.12.19	100%	7290375.34	100%	6/2/5135	12.03.20	Final bill paid
Package Sub Total:					1.260							9049139.00		9049139.00	8968234.48	100%					8499808.32					
Package Sub Total:					1.050							7370185.00		7370185.00	7375666.34	100%					7375666.34					
Package Sub Total:					3.435								23659674.00		23659674.00	23634279.64						23165850.00				

SL	Upazila	Package no & Tender ID	Name of Scheme with Location (Chainage) and Road ID	Road ID	Length/No.								Approved Estimated Cost (Tk)			Contract Amount (Tk)	Name of Contractor	Date of Contract	Completion Date as per Contract	Plan/ Actual Date of Completion	Phy Prog (%)	Financial Progress		Information of Performance Security		Remarks	
					BC road (km)	RCC road (km)	School Connecting road (km)	BC road Maint (km)	Road Widening (km)	Str (m)	GCM/ Hat	Office Ext.	Road	Structure	Total							Amount Spent (Tk)	In (%)	Date of Issue & (BG/PO /PG)	Validity Date		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	
6	Sadar	e-GP ID245516 RDRIDP/Chapai/Sadar-06/18-19	a) Improvement of Shajahanpur UP office - Alatali UP office road at Ch. 00-4000.00m b) Construction of 1nos Box culvert size 1.5mx1.5m at ch. 1615m c) Construction of 1 nos Box culvert size 1x3.0x3.0 at Ch. 2042m d) Construction of 2nos U-drain at Ch. 819m & 2630m on same road,	170663018	4.000								28764933.00	452171.00	29217104.00	28136130.00	Md. Abul Hossain	19.03.19	25.02.20	22.02.20	100%	28136130.00	100%	19.03.19 1454500.00 BG	12.03.20	FB	
Package Sub Total:					4.000								28764933.00	452171.00	29217104.00	28136130.00						28136130.00					
7	Sadar	e-GP ID245515 RDRIDP/Chapai/Sadar-05/18-19	a) Improvement Of Debinagar UP Office -Shajahanpur UP Office road at Ch. 1000- 5000m b) Constructyion of 1 nos 3-ventBox culvert 3.5mx3.5m at Ch. 3127m c) Constructon of 1 nos U-Drain at ch. 2720.00m	170663004	4.000								28975982.00	3685299.00	32661281.00	32628309.00	Md. Mozharul Islam JV	07.03.19	13.01.20	10.03.20	100%	32627240.000	100%	06.03.19 1631415.48 BG	05.03.20	FB	
Package Sub Total:					4.000								28975982.00	3685299.00	32661281.00	32628309.00							32627240.00				
8	Sadar	e-GP ID236550 RDRIDP/Chapai/Sadar-Bridge-01/18-19	Construction of 96.00m Long PSC girder Bridge on Ramchandrapur Hospital Ghat-Badh road at Ch. 20.00m		0.000					96.00			0.000	63425240.00	63425240.00	69141910.00	M/S Mominul Haque	10.03.19	30.06.21	25.03.21	100%	68691030.00	100%		09.03.21	FB	
Package Sub Total:					0.000					96.00			0.000	63425240.00	63425240.00	69141910.00							68691030.00				
9	Sadar	e-GP ID 376177 RDRIDP/Chapai/Sadar/hat-02/19-20	Improvement of Charbagdanga GCM Improvement of Norandrapur GCM Improvement of Bagchor GCM								1.00		0.000	0.00	3305604.00	0.00	M/S Taposy Enterprise	14.01.20	05.05.21		0%			30.12.19 942097.14 BG	10.9.21	Land Problem	
Package Sub Total:					0.00						0.00		0.000	0.000	9916812.000	2918000.00							2918000.000				
10	Sadar	e-GP ID 376176 RDRIDP/Chapai/Sadar/hat-01/19-20	Improvement of Gobratola GCM Improvement of Ramchandrapur GCM								1.00		0.000	0.00	3305604.00	3140324.00	M/S Rihan Enterprise	07.01.20	28.02.21	28.02.21	100%	3019948.210	100%	30.12.19 628064.76 BG	12.06.21	FB	
Package Sub Total:											1.00		0.000	0.00	3305604.00	3140324.00						100%	2613361.790				
11	Sadar	e-GP ID245517 RDRIDP/Chapai/Sadar-07/18-19	Improvement Of Islampur UP office - Shajahanpur UP office at Ch.4335-5610.00m Improvement of Mollan bridge to WBDA Bandth road at Ch.600-1530.00m Improvement of Upzilla road (UNR- 2005) Babudanga via Chotigram (Adibasi area) road Ch. 00-1200m & construction of 4nos U-Drain at Ch. 50m, 442m, 590m & 850m on same road.	170663025 170664070 170664089	1.275 0.930 1.200								8559666.00 6584995.00 8227590.00	8559666.00 6584995.00 8227590.00	9786502.25 6604512.00 6949584.13	Md. Selim Reza	20.03.19	28.05.22		100% 100% 100%	9786500.00 6604500.00 6839470.00	100% 100% 100%	18.03.19 1167870.30 BG	26.06.22	FB		
Package Sub Total:					3.405								23372251.00	23372251.00	23340598.38								23230470.00				
12	Sadar	eGP Id-607450 RDRIDP/Chapai/Sadar-10/21	Improvement of Pachipara Byapara via Luxminarayanpur 01 No GPS road (Taifur House) road at ch.00-1350.00m.	170665279	1.350								10578562.000	10578562.000	10578562.000	10049633.000	Mozaharul Islam	16.11.21	22.11.22	2.10.22			100%	31.10.22	F.B		
Package Sub Total:					1.350								10578562.000	10578562.000	10049633.000							100%	9891650.000				
Package Sub Total:					1.350								10578562.000	10578562.000	10049633.000								9891650.000				

SL	Upazila	Package no & Tender ID	Name of Scheme with Location (Chainage) and Road ID	Road ID	Length/No.								Approved Estimated Cost (Tk)			Contract Amount (Tk)	Name of Contractor	Date of Contract	Completion Date as per Contract	Plan/ Actual Date of Completion	Phy Prog (%)	Financial Progress		Information of Performance Security		Remarks
					BC road (km)	RCC road (km)	School Connecting road (km)	BC road Maint (km)	Road Widening (km)	Str (m)	GCM/ Hat	Off ice Ext .	Road	Structure	Total							Amount Spent (Tk)	In (%)	Date of Issue & (BG/PO /PG)	Validity Date	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27
13	Sadar	e-GP ID736637 RDRIDP/Chapai/ Sadar/ submersible-01/22-23	Construction of Submersible Road on Rai lbazar Ghat -Kodal Kati Road at Ch 1000m-2000m	170664027		1.000							14686096.00	14686096.00	13951791.00	M/S Shefat International	22.11.22	28.10.23	20.3.23	100%	13949470.00	100%	20.11.22 697589.56 BG	4.5.23	FB	
Package Sub Total:					0.000	1.000							14686096.00	14686096.00	13951791.00						13949470.00					
14	Sadar	e-GP ID652825 RDRIDP/Chapai/ Sadar-11/21/22	Improvement of Khoribona B ridge (Baser House) road - Maharajnagar Dakatpara Clinic-Janata Hat Road at Ch. 00-890m Road Id-170665276 Under Sadar Upazila.	170665276	0.890	1.000							7142657.00	7142657.00	6785524.00	Md.Aminul Islam	13.04.22	1.7.23	26.6.23	100%	6644100.00		29.03.22 339276.21 BG	28.7.23	FB	
Package Sub Total:					0.890	1.000							7142657.00	7142657.00	6785524.00						6644100.00					
Sadar Upazila Sub Total:					26.12	1.000		0.000					204352949.00	70812541.00	298836167.00							290356800.00				
Upazila-Shibganj					Constituency-01																					
1	Shibganj	e-GP ID185737 RDRIDP/Chapai/ Shibganj-02/2017-18	Improvement of Golap Bazar - Daipukuria UP Office (up to Bagbari H/S BC road) via Bagbari hat road at ch. 1050m- 2100m & 3850m- 4640m	170883015	1.840								10570380.00	0.000	10570380.000	10041861.000	Md. Abdul Mannan	21.05.18	12.03.19	19.02.19	100%	10041010.00	100%	20.05.18 502093.05 BG	20.02.19	Final bill paid
Package Sub Total:					1.840			0.00					10570380.00	0.00	10570380.00	10041861.00						10041010.00				
2	Shibganj	e-GP ID185738 RDRIDP/Chapai/ Shibganj-03/2017-18	(a) Improvement of Shibnagor Paikortola - Joganathpur hat via Hangami & Pialimary road at ch. 2513m- 3138m & Construction of U-Type Culvert Size 625mmx600mm at Ch. 2905m on Same road (b) Improvement of Hangami (Bottalla) - Singnagar BOP via Raninagar road at Ch. 2427m-3427m & Construction of 02 Nos U-Type Culvert Size 625mmx600mm at Ch. 2495m & 3107m on Same road	170884034 170884003	0.625 1.000								4087388.00 6095026.00	0.00 0.00	4087388.00 6095026.00	3883016.60 5790274.70	Md. Abdul Mannan	21.05.18	13.04.19	09.10.19	100%	3883018.00 5781582.00	100%	20.05.18 483664.67 BG	20.02.19	Final bill paid
Package Sub Total:					1.625			0.00					10182414.00	0.00	10182414.00	9673291.30						9664600.00				
3	Shibganj	e-GP ID185727 RDRIDP/Chapai/ Shibganj-01/2017-18	(a) Improvement of Akhira Moddopara (Bridge) H/O Easlam to Akhira GPS via Akhira Bazar road at ch. 00m- 875m (b) Improvement of Lahalamari vill - Bhousgara Bridge via Akhira vill road at ch. 1700m-2500m & Construction of U-Type culvert size 625mmx600mm at Ch. 2470m on Same road	170885476 170884087	0.875 0.800								6418821.00 13439884.00	0.00 125778.00	6418821.00 13565662.00	6097879.10 12887378.90	Md. Selim Reza	27.05.18	12.05.19 Ext. date: 15.08.19	30.07.19	100%	6084958.00 12408232.00	100%	23.05.18 949262.94 BG	22.05.19	Final bill paid
Package Sub Total:					1.675								19858705.00	125778.00	19984483.00	18985258.00						18493190.00				
4	Shibganj	eGP ID 214123 RDRIDP/Chapai/ Shibganj-04/2017-18	(a) Improvement of Horpara Mour Bakhor Ali Bazar via Chowka BOP road at Ch. 1200m-2200m Improvement of Dhainagar UP Office - Gobratola GC via Mohespur (Shibganj Portion) road at Ch. 5130- 7130m	170884137 170883035	1.000 2.000								5631846.00 11100009.00	117462.00 871805.00	5749308.00 11971814.00	5223525.00 10975011.00	M/S Nisha Enterprise	30.10.18	05.08.19	04.08.19	100%	5223525.80 10902404.20	100%	30.10.18 1619853.68 BG	29.09.19	Final bill paid

SL	Upazila	Package no & Tender ID	Name of Scheme with Location (Chainage) and Road ID	Road ID	Length/No.								Approved Estimated Cost (Tk)			Contract Amount (Tk)	Name of Contractor	Date of Contract	Completion Date as per Contract	Plan/ Actual Date of Completion	Phy Prog (%)	Financial Progress		Information of Performance Security		Remarks					
					BC road (km)	RCC road (km)	School Connecting road (km)	BC road Maint (km)	Road Widening (km)	Str (m)	GCM/ Hat	Office Ext.	Road	Structure	Total							Amount Spent (Tk)	In (%)	Date of Issue & (BG/PO /PG)	Validity Date						
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27					
Package Sub Total:					3.000								16731855.00	989267.00	17721122.00	16198536.00						16125930.000									
5	Shibganj	eGP ID 261723 RDRIDP/Chapai/Shibganj-07/2018-19	A) Improvement of 15-Rashina Amtola (Shajjad Nondaol)-33-Rashina Darieapur Badh via 15-Rashina Eidgah road (Road from Amtola mour near H/O Moynuddin-33 Rashia Beri Bandh via 15 Rashina GPS & Eidgah) at Ch.00-1350.00m B) Construction of 04 nos U-Drain at ch.12m-315m, 598m & 1180m	170884062	1.350								9100133.000	0.000	9100133.00	8645126.35	Sadik Traders	27.03.19	01.01.20	17.11.19	100%		100%	25.03.19 432256.32 BG	18.03.20	Final bill paid					
Package Sub Total:					1.350								9100133.000	0.000	9100133.000	8645126.350						8642710.000									
6	Shibganj	eGP ID 222833 RDRIDP/Chapai/Shibganj-05/2017-18	(a) Improvement of Purboshaympur (Chamavander GPS) - Kansat - Khaserhat BC road via Khairul Member vill road at Ch. 00m- 2450m	170884024	2.450								15057464.00	0.000	15057464.00	14865547.57	Md. Selim Reza	11.02.19	27.10.19	23.10.19	100%		100%	01.01.19 1243304.8 3 BG	23.01.20	Final bill paid					
			Improvement of Khaserhat - Roshunchalk more via Chadsikari road at Ch. 00m- 1800m ,	170884077	1.800										10146566.00	10146566.00					10000549.04						100%	9997748.000			
Package Sub Total:					4.250								25204030.00	0.000	25204030.00	24866096.61						24774130.00									
7	Shibganj	eGP ID 236542 RDRIDP/Chapai/Shibganj-06/2018-19	a) Improvement of Satrijitpur hat (Fultola) - Dhainagar UP Office road via Birhampur road at Ch. 2075-3200.00m b) Construction of 01 Nos U-Drain at Ch. 2100.00m.	170883011	1.125									11138302.00	146907.000	11285209.00	11892460.36	MAH-UDAY (JV)	20.03.19	26.03.20	01:29:17	100%		100%	14.03.19 1844999.7 9 BG	12.03.20	FB				
			a) Improvement of Durlovpur UP office - Gopalnagar mor UZR road via Chamvander vill Road at Ch. 00-2000.00m b) Construction of 01 Nos U-Drain at Ch. 800.00m	170883022	2.000										13259333.00	146908.000	13406241.00					12986897.12						100%	12844570.42		
			Improvement of Bajitpur GPS Be road - WABDA Embankment via Bahadur mollatola road at Ch. 1000-1570.00m,	170884072	0.570										3676446.00	0.000	3676446.00					3561441.65						100%	3561441.00		
			a) Improvement of Tappu (Choto) Pacea road - Radhanagar via Radhanagar Village road at Ch. 00-1300.00m b) Construction of 01 Nos U-Drain at Ch. 1000.00m,	170885264	1.300										8413081.00	146908.000	8559989.00					8459195.87						100%	8149924.58		
Package Sub Total:					4.995								36487162.00	440723.00	36927885.00	36899995.00						36596350.00									
8	Shibganj	e-GP ID 367731 RDRIDP/Chapai/Shibganj-08/19-20	Improvement of Binodpur UP Office - Biswanathpur hat via Kapritola road Ch. 583m- 1825m	170883018	1.242								8108099.000	0.000	8108099.000	7702694.000	Md. Khalilur Rahman	10.12.19	16.07.20	09.01.20	100%		100%	05.12.19 770269.41 BG	20.08.20	FB					
			Package Sub Total:					1.242							8108099.000	0.000					8108099.000	7702694.000							7702690.00		
9	Shibganj	e-GP ID 09367735 RDRIDP/Chapai/Shibganj-09/19-20	Improvement of Paccatola BC road - Eradatistola	170884076	1.745								11225194.000	0.000	11225194.000	10663934.000	M/s Soudia Steel Works Shon	11.12.19	17.07.2020	21.11.20	100%		100%	05.12.19 1066393.4 3 BG	20.8.20	FB					
			Package Sub Total:					1.745							11225194.000	0.000					11225194.000	10663934.000							10662940.00		

SL	Upazila	Package no & Tender ID	Name of Scheme with Location (Chainage) and Road ID	Road ID	Length/No.								Approved Estimated Cost (Tk)			Contract Amount (Tk)	Name of Contractor	Date of Contract	Completion Date as per Contract	Plan/ Actual Date of Completion	Phy Prog (%)	Financial Progress		Information of Performance Security		Remarks
					BC road (km)	RCC road (km)	School Conecting road (km)	BC road Maint (km)	Road Wide ning (km)	Str (m)	GCM/ Hat	Off ice Ext .	Road	Structure	Total							Amount Spent (Tk)	In (%)	Date of Issue & (BG/PO /PG)	Validity Date	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27
10	Shibganj	RDRIDP/Chapai/ Shibganj-11/19-20	Improvement of Par chokha H/O Sofiqul Reapoter - H/O Kazi Bullah (H/O Abu Mondal) via Parchokha Eid Gha road at Ch.500-1025.00m	170885399	0.525								3639526.00	0.00	3639526.00	3457549.70	M/S Rony Enterprise	12.05.20	18.04.21	07.02.21	100%	3770000.00	100%	11.05.20 356261.78 BG	07.5.21	FB
			Improvement of Najab Biswas Katan tola Bridge Road via Goni Biswas Rola road at Ch.00-400.00m	170885118	0.400					3520439.00	340283.00	3860722.00	3667685.90	3201250.00	100%											
			Package Sub Total:					0.925							7159965.00	340283.00						7500248.00				
11	Shibganj	e-GP ID 591513 RDRIDP/Chapai/Shibganjr-14/20-21	Improvement of Sondarpur-Miratuli road at Ch.00-840m	170885065	0.840								6994938.000		6994938.000	6645191.000	M/s Hridoy Brothers	25.10.21	24.11.22	18.02.22	100%	6634460.000	100%	11.10.21 3,32,259.5 5 PG	07.07.22	FB
			Pakage Sub Total:					0.840						6994938.000	6994938.000	6645191.000										
12	Shibganj	e-GP ID 413227 RDRIDP/Chapai/ Shibganj-10/19-20	Improvement of Kansat Khaserhat GC road (Narikoulyan H/S) - Purboshyampur H/S via Hazarbigi Village road at Ch.00-1900.00m	170884070	1.900								13123365.00	0.00	13123365.00	13500000.00	M/S Nisa Enterprise	12.04.21	18.0	10.10.21	100%	13497770.000	100%	12.04.21 675000.00 BG	30.01.22	FB
			Package Sub Total:					1.900						13123365.00	0.00	13123365.00						13500000.00				
13	Shibganj	e-GP ID591477 RDRIDP/Chapai/Shibganj/SC-02/20-21	Improvement of Saheb Nagar Govt Primary School Connecting Road at Ch.00-580.00m.	170885321	0.580								4262220.000		4262220.000	4049109.000	M/s A Jalil Enterprise	27.10.21	24.11.22	30.6.22	100%	4047610.000	100%	13.10.21 131628.44 PG	13.10.22	FB
			Pakage Sub Total:					0.580						4262220.000	4262220.000	4049109.000										
14	Shibganj	e-GP ID 601791 RDRIDP/Chapai/Shibganj/23/21-22	Raninagar Bazar - Fokirpara H/O Sidur Dhainagar Ghat Dhainagar UP.Ch.30-350 & Ch.670-1150	170885367	0.800								5954388.000		5954388.000		Md. Anarul Islam	12.12.21	18.12.22	16.8.22	100%		100%	25.11.21 282833.43 PG	20.11.22	FB
			Package Sub Total:					0.800						5954388.000	5954388.000	5656668.000										
15	Shibganj	e-GP ID591515 RDRIDP/Chapai/Shibganjr-15/20-21	Improvement of Laxmipur H/O Aktarul H/O Muntu panka UP (Laximipur H/O Bisnu Robidas to H/O Khobir) road at Ch.00-780.00m.	170885354	0.780								5781651.000		5781651.000	5492568.000	Md.Akhtarul islam	17.10.21	24.11.22	23.6.22	100%	5478740.000	100%	12.10.21 274628.42 PG	06.10.22	FB
			Package Sub Total:					0.780						5781651.000	5781651.000	5492568.000										
16	Shibganj	e-GP ID591517RDRIDP/Chapai/Shibganjr-16/20-21	Improvement of Chorkanchira H/O Feroj-Lutfor Master Panka UP.(Doctor Para H/O Sorif -H/O Lutfor) road at Ch.00-700.00m.	170885353	0.700								5643619.000		5643619.000	5361438.000	M/s Mahi Trading	27.10.21	24.11.22	20.6.22	100%	5348010.000	100%	11.10.21 268071.90 PG	06.10.22	FB
			Package Sub Total:					0.700						5643619.000	5643619.000	5361438.000										

SL	Upazila	Package no & Tender ID	Name of Scheme with Location (Chainage) and Road ID	Road ID	Length/No.								Approved Estimated Cost (Tk)			Contract Amount (Tk)	Name of Contractor	Date of Contract	Completion Date as per Contract	Plan/ Actual Date of Completion	Phy Prog (%)	Financial Progress		Information of Performance Security		Remarks	
					BC road (km)	RCC road (km)	School Connecting road (km)	BC road Maint (km)	Road Widening (km)	Str (m)	GCM/Hat	Office Ext.	Road	Structure	Total							Amount Spent (Tk)	In (%)	Date of Issue & (BG/PO /PG)	Validity Date		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	
17	Shibganj	e-GP ID591518 RDRIDP/Chapai/Shibganj-17/20-21	Improvement of Bagdurgapur Hatathpara-Kansat High School via Vashai Pukur road at Ch.00-980.00m.	170884129	0.980								7028584.000		7028584.000	6677154.000	M/s Forida Hasan Cons.	18.10.21	24.11.22	6.6.22	100%	6665040.000	100%	13.10.21 333857.74 PG	12.10.22	FB	
Package Sub Total:					0.980								7028584.000		7028584.000	6677154.000						6665040.000					
18	Shibganj	RDRIDP/Chapai/Shibganj-37/21-22	Improvement of House of Ataur-RaninagarDarul Ulum Madrasa via Raninogor GPS road at Ch.00-800m.	170665523	0.800								5507020.000		5507020.000	5231669.000	Md. Moyen Khan	22.6.22	28.6.23	10.4.23	100%	5231660.000		12.06.22 261583.45 BG	7.6.23	FB	
Package Sub Total:					0.800								5507020.000		5507020.000	5231669.000							5231660.000				
19	Shibganj	e-GP ID 556094 RDRIDP/Chapai/Shibganj-12/19-20	Improvement of Chalkkirty GC Molicpur GC road via Lahalamari GPS road Ch.5400-7400.00m	170882006	2.000								19030083.000		19030083.000	16996899.000	Md.Selim reza	16.08.21	05.12.22	5.12.22	100%	16974210.000	100%	03.08.021 1699689.93	02.02.23	FB	
Package Sub Total:					2.000								19030083.000		19030083.000	16996899.000							16974210.000				
20	Shibganj	RDRIDP/Chapai/Shibganj-25/21/22	Improvement of Rasulpur Bazar RHD-Noyalavanga up office via Dorbona road at Ch.00-1260m.	170883013	1.260								9756798.000		9756798.000	9268958.000	Masidur Reza Chowdhury	01.12.21	07.12.22	17.2.23	100%	9230500.000	100%	23.11.21 463447.90 BG	31.01.23	FB	
Package Sub Total:					1.260								9756798.000		9756798.000	9268958.000							9230500.000				
21	Shibganj	RDRIDP/Chapai/Shibganj-22/21-22	Improvement of Birahimpur Village H/O Popen Mia-mojim Dohar Taltola dara road Nayalavanga UP at Ch.00-1000m.	170885370	1.000								7577242.000		7577242.000	7198379.000	Md. Golam Kibria (Tonik)	12.12.21	01.03.2023	28.2.23	100%	7174270.000	100%	18.11.21 BG 359918.99	10.05.23	FB	
Package Sub Total:					1.000								7577242.000		7577242.000	7198379.000							7174270.000				
22	Shibganj	eGP Id-591418 RDRIDP/Chapai/Shibganj-01/20-21	Improvement of Laholamari Govt Primary School Connecting Road at Ch.00-145.00m.	170885551	0.145								1086017.000		1086017.000	1031716.000	Sri Prosanto Kumar Das	18.10.21	30.8.22	30.8.22	100%	1031710.000	100%	07.10.21 51585.81 BG	29.12.22	FB	
Package Sub Total:					0.145								1086017.000		1086017.000	1031716.000							1031710.000				
23	Shibganj	eGP Id-501520 RDRIDP/Chapai/Shibganj-19/20-21	Improvement of Kansat Bridge R&H-H/O Jam master of Goabari Chandpur road via Kansat Sikarpur PS at Ch.1785-3260.00m & Construction of 01 nos U-Drain Size 625X600mm at Ch.2625.00m	170884043	1.475								11686532.000		11686532.000	11102205.000	Tawsik Traders	25.10.21	24.11.22	5.2.23	100%	11086170.000	100%	07.10.21 555110.27 BG	02.04.23	FB	
Package Sub Total:					1.475								11686532.000		11686532.000	11102205.000							11086170.000				
24	Shibganj	RDRIDP/Chapai/Shibganj-21/20-21	Improvement of 7no word H/O Muslim Uddin-Chamar Para Via Abdul Lotif Master Under Dhinagar Up road at Ch.00-600.00m	170885160	0.600								4124277.000		4124277.000	3918063.000	Morium Enterprise	29.11.21	17.02.23	14.2.23	100%	3918060.000	100%	29.11.21 195903.16 BG	17.11.22	FB	
Package Sub Total:					0.600								4124277.000		4124277.000	3918063.000							3918060.000				
25	Shibganj	egp-623160 RDRIDP/Chapai/Shibganj/SC-24/20-21	Improvement of KGPS road H/O Nannu mia -Taymur Rahman maia via Chatra Primary & High school Road at Ch.1090-1560m.	170884017	0.470								3376198.000		3376198.000	3207388.000	M/s Sanoara Enterprise	16.01.22	22.01.23	19.1.23	100%	3207240.000	100%	03.01.22 160369.40 BG	03.01.23	FB	

SL	Upazila	Package no & Tender ID	Name of Scheme with Location (Chainage) and Road ID	Road ID	Length/No.								Approved Estimated Cost (Tk)			Contract Amount (Tk)	Name of Contractor	Date of Contract	Completion Date as per Contract	Plan/ Actual Date of Completion	Phy Prog (%)	Financial Progress		Information of Performance Security		Remarks
					BC road (km)	RCC road (km)	School Connecting road (km)	BC road Maint (km)	Road Widening (km)	Str (m)	GCM/ Hat	Office Ext.	Road	Structure	Total							Amount Spent (Tk)	In (%)	Date of Issue & (BG/PO /PG)	Validity Date	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27
Package Sub Total:					0.470								3376198.000		3376198.000	3207388.000						3207240.000				
26	Shibganj	egp-628869 RDRIDP/Chapai/Shibganj/SC-25/21-22	Rasulpur bazar RHD - Noyalavanga UP office via Dorbona road.Ch.3180-4430m	170883013									10711292.000		10711292.000	10175727.000	M/S Rafia Traders	07.02.22	13.02.23	12.2.23	100%		55%	27.01.22 508786.37 BG	01.03.23	FB
Package Sub Total:					1.250								10711292.000		10711292.000	10175727.000						10172840.000				
27	Shibganj	RDRIDP/Chapai/Shibganj/SC-26/21-22	5 No word H/O of Motiur BC road - Gupto Manik Hothat para via Gorosthan under Dhinagar U.P.Ch.00-650m	170885255									4665962.000		4665962.000		Md.Shabirul Islam	09.02.22	15.02.23	5.11.22	100%		100%	25.01.22 221633.19 BG	25.1.23	FB
Package Sub Total:					0.650								4665962.000		4665962.000	4432663.000						4292280.000				
28	Shibganj 628870	egp-628883 RDRIDP/Chapai/Shibganj/SC-28/21-22	Dhorbona Village Gotipara H/O Vodu - Sabek Lavanga Paikortola more Nayalavanga UP. Ch.00-1070m	170885369									7583284.000		7583284.000	7204119.000	R.A Enterprise	07.02.22	26.4.23	8.4.23	100%		100%	27.01.22 360205.99 BG	26.01.23	FB
Package Sub Total:					1.070								7583284.000		7583284.000	7204119.000						7204119.000				
29	Shibganj	RDRIDP/Chapai/Shibganj/SC-31/21-22	Dakhat para BOP - Gopalpur Sing Nagar Ghat road.Ch.00-1000m	170885196									7265706.000		7265706.000		M/s Md.Samsul Haque	08.02.22	14.02.23		100%			26.01.22 345121.03 BG	19.01.23	FB
Package Sub Total:					1.000								7265706.000		7265706.000	6902420.000						6901120.000				
30	Shibganj	RDRIDP/Chapai/Shibganj/SC-32/21-22	Chowka GPS (Khorokpur) - Singnagar BOP via Kutir Ghat,Rani Nagar Par Chowka RNgPS (Par Chowka Raghobhati village).Ch.2470-2970m	170884011									3581283.000		3581283.000		Md.Atarul Islam	10.02.22	30.05.23	18.04.23	100%		100%	27.01.22 170110.94 BG	19.01.23	FB
Package Sub Total:					0.500								3581283.000		3581283.000	3402218.000						3261830.000				
31	Shibganj	RDRIDP/Chapai/Shibganj-36/21-22	Improvement of House of Anisur Rahman (Chakkirti Bastola & near FWC) Pirantola road at Ch.00-850m	170885032	0.850								7386192.000		7386192.000	7016882.000	Md. Moyen Khan	22.6.22	28.6.23	27.6.23	100%			12.06.22 350844.121 BG	7.6.23	FB
Package Sub Total:					0.850								7386192.000		7386192.000	7016882.000						6752520.000				
32	Shibganj	e-GP ID 413227 RDRIDP/Chapai/Shibganj/SC-	Improvement of Mohodipur Edgha - Mohodipur Ghat Road at Ch.00-360.00m.	170885324	0.360								2771125.000		2771125.000	2632568.000	M/s Dewon Traders	27.10.21	6.2.23	1.2.23	100%			13.10.21 131628.44 PG	12.07.23	
Package Sub Total:					0.360								2771125.000		2771125.000	2632568.000						2626080.000				
33	Shibganj	e-GP ID 591478 RDRIDP/Chapai/Shibganj/SC-03/20-21	Improvement of Chak Narendro Govt. Primary School Connecting Road at Ch.00-130.m.00m.	170885556	0.130								975088.000		975088.000		Md. Khaled Hossin	18.10.21	4.9.22	27.8.22	100%		100%	05.10.21 46316.68 PG	04.01.23	FB
Package Sub Total:					0.130								975088.000		975088.000	926333.000						926090.000				
34	Shibganj	RDRIDP/Chapai/Shibganj-Bridge-02/20-21 e-GP ID 507792	Construction of 98.10m Long PSC Girder Bridge on Pukuria Petrol Pump R H Road-Hazarvighi Village via Pukuria Ghat road at Ch.360.00m Bridge Approach road Slope Protection (e) Provisional Sum (d) RCC Box Culvert Size 1x0.75m x 0.75m (e) Slope Drain	17885083	0.525					98.10				103744920.00	103744920.00	96418072.00	Md. Abdul Mannan	02.03.21	30.6.23	26.6.23	100%		100%		1.9.23	FB

SL	Upazila	Package no & Tender ID	Name of Scheme with Location (Chainage) and Road ID	Road ID	Length/No.								Approved Estimated Cost (Tk)			Contract Amount (Tk)	Name of Contractor	Date of Contract	Completion Date as per Contract	Plan/ Actual Date of Completion	Phy Prog (%)	Financial Progress		Information of Performance Security		Remarks
					BC road (km)	RCC road (km)	School Connecting road (km)	BC road Maint (km)	Road Widening (km)	Str (m)	GCM/ Hat	Off ice Ext .	Road	Structure	Total							Amount Spent (Tk)	In (%)	Date of Issue & (BG/PO /PG)	Validity Date	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27
Package Sub Total:					0.525			0.000		98.100			0.000	103744920.000	103744920.000	96418072.000						91848300.000				
35	Shibganj	RDRIDP/Chapai/Shibganj/SC-05/20-21	Improvement of kornokhali West Para Govt. Primary School Connecting Road at Ch.00-750.33.00m	170885441	0.750								5505672.000		5505672.000		Md.Monirul Islam	16.02.22	22.02.23	06.5.23	100%	5229800.000	100%	03.02.22 261519.42 BG	219.03.23	FB
Package Sub Total:					0.750								5505672.000		5505672.000	5230388.000						5229800.000				
36	Shibganj	RDRIDP/Chapai/Shibganj/SC-30/21-22	Chakla bazar - Digholy bill road Dipukuria U.P.Ch.00-1700m	170885081	1.700								11891258.000		11891258.000	11296695.000	Wahid Traders	08.02.22	30.6.23	28.6.23	100%	10204740.000		27.01.22 564834.75 BG	26.07.23	FB
Package Sub Total:					1.700								11891258.000		11891258.000	11296695.000						10204740.000				
37	Shibganj	RDRIDP/Chapai/Shibganj/SC-29/21-22	Chatra KGPS road - Krisno Chandrapur P/School road.Ch.00-1075m	170884020	1.075								7649723.000		7649723.000	7267236.000	M/s Muntaser Enterprise	10.02.22	16.02.23		100%	7194900.000	100%	24.01.22 363361.84 BG	23.01.23	FB
Package Sub Total:					1.075								7649723.000		7649723.000	7267236.000						7194900.000				
38	Shibganj	RDRIDP/Chapai/Shibganj/SC-35/21-22	Lahalamari vill - Bhousgara bridge via Akhira vill. Road.Ch.900-1700	170884087	0.800								5738362.000		5738362.000	5451444.000	M/s M @ A Enterprise	22.3.22	28.3.23	27.3.23	100%	5449950.000	100%			FB
Package Sub Total:					0.800								5738362.000		5738362.000	5451444.000						5449950.000				
39	Shibganj	RDRIDP/Chapai/Shibganj/SC-34/21-22	Jhallu more - Chandpur (Musu Bazar) via Choraktola vill. Road Chakkirty UP.Ch.200-1950.m	170884161	1.750								15858225.000		15858225.000	15065313.000	Sonia Khatun	20.3.22	30.08.23	5.8.23	100%	15023090.000			6.9.23	FB
Package Sub Total:					1.750								15858225.000		15858225.000	15065313.000						15023090.000				
40	Shibganj	RDRIDP/Chapai/Shibganj/SC-33/21-22	Pialimary - Ghughu danga road.Ch.00-1000m	170885055	1.000								9815783.000	0.000	9815783.000	9324993.000	shahara construction	08.02.22	27.4.23	26.4.23	100%	9162410.000		02.02.22 466249.69 BG	27.7.23	FB
Package Sub Total:					1.000								9815783.000	0.000	9815783.000	9324993.000						9162410.000				
41	Shibganj	RDRIDP/Chapai/Shibganj/-38/22-23	Improvement Pukuria Ghat - Shibganj Salimabad Baschu Biswas Shop at ch.850-1000m	170884142	0.150								1085093.000	0.000	1085093.000	1030838.000	M/S Ela Shoe Store	6.4.23	12.10.23	13.6.23	100%	1030830.000	100%	6.4.23 51541.92 BG	4.4.24	FB
Package Sub Total:					0.150								1085093.000	0.000	1085093.000	1030838.000						1030830.000				
41	Shibganj Upazila Sub Total:				50.54			0.00		98.100			368044917.00	105640971.00	473685888.00	449917341.86						442038869.00				
Upazila-Gomostapur																						Constituency-02				

SL	Upazila	Package no & Tender ID	Name of Scheme with Location (Chainage) and Road ID	Road ID	Length/No.								Approved Estimated Cost (Tk)			Contract Amount (Tk)	Name of Contractor	Date of Contract	Completion Date as per Contract	Plan/ Actual Date of Completion	Phy Prog (%)	Financial Progress		Information of Performance Security		Remarks
					BC road (km)	RCC road (km)	School Connecting road (km)	BC road Maint (km)	Road Widening (km)	Str (m)	GCM/ Hat	Office Ext.	Road	Structure	Total							Amount Spent (Tk)	In (%)	Date of Issue & (BG/PO /PG)	Validity Date	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27
1	Gomostapur	eGP ID 228107RDRIDP/Chapai/ Gomostapur-03/18-19	Improvement of road from Bangabari UP Office- Alinagar UP Office-Shibrampur Border via Jorgachi road at Ch. 400- 2000m,	170374015	1.600								10531172.00	276803.000	10807975.000	9219424.18	Abdul Mannan	03.02.19	09.02.20	20.06.19	100%	9219424.18	#####	03.02.19 402103.17 BG	30.10.19	Final bill paid
			Improvement of road from Chowdala GC- Borgachi GC via Sahapur road at Ch. 990m-2990m,	170372004	2.000					18493933.00	476342.000	18970275.000	15993388.82	15993388.83												
			Improvement of road from Kayempur East side (H/O Sukur Uddin) - Kishori Bandh via Shibnagar road at Ch. 00m-1500m,	170375080	1.500					9762601.00	277289.000	10039890.000	8818325.94	8816325.95												
			Improvement of road from Enayetpur KGPS (R&H) - Jogot road at Ch. 00m- 1000m,	170375024	1.000					6494457.00	0.000	6494457.000	5774993.47	5774991.04												
Package Sub Total:					6.100			0.00				45282163.000	1030434.00	46312597.00	39806132.41						39804130.000					
2	Gomostapur	eGP ID 228106 RDRIDP/Chapai/ Gomostapur-04/18-19	Improvement of road from Mochkoil (Rohanpur UP)- Sonabor (Rotonpur GPS Khodabox Mill road at Ch. 00m-1000m,	170375038	1.000								6625467.00	407312.00	7032779.00	7086402.45	Md. Abdul Mannan	03.02.19	09.02.20	19.06.19	100%	7086402.45	#REF!	03.02.19 402103.17 BG	02.02.20	Final bill paid
			Improvement of road from Parbotipur UP Office (R&H) - Chorkhai Hat (UZR) road at Ch. 4180m- 5780m,	170375015	1.600					10936544.00	406121.00	11342665.00	11268403.34	11268403.34												
			Improvement of road from Parbotipur UP Office (Dewpura R&H) - Akkelpur GC road via Krishnopur Chorkhai Hat (UZR) road at Ch. 1150m- 2460m, Road ID: 170373019	170373019	1.310					8969552.00	270723.00	9240275.00	9197226.72	9194226.72												
			Improvement of road from Durgapur (R&H) (Bolia UP) - Sorogram Girls High School road at Ch. 00m- 500m, Road ID: 170375167	170375167	0.500					3268868.00	271541.00	3540409.00	3542212.10	3542212.10												
			Improvement of road from Millonchak Land of Fakrul Islam to Millonchak Culvert road at Ch. 00m- 750m, Road ID: 170375150	170375150	0.750					4899074.00	271541.00	5170615.00	5181137.16	5181137.17												

SL.	Upazila	Package no & Tender ID	Name of Scheme with Location (Chainage) and Road ID	Road ID	Length/No.								Approved Estimated Cost (Tk)			Contract Amount (Tk)	Name of Contractor	Date of Contract	Completion Date as per Contract	Plan/ Actual Date of Completion	Phy Prog (%)	Financial Progress		Information of Performance Security		Remarks				
					BC road (km)	RCC road (km)	School Connecting road (km)	BC road Maint (km)	Road Widening (km)	Str (m)	GCM/Hat	Off ice Ext.	Road	Structure	Total							Amount Spent (Tk)	In (%)	Date of Issue & (BG/PO /PG)	Validity Date					
					6	7	8	9	10	11	12	13	14	15	16							17	18	19	20		21	22	23	24
			Improvement of road from Chowdala Ghat- Chowdala GC road at Ch. 00m- 500m, Road ID: 17037402	17037402		0.500								3769632.00	135771.00	3905403.00	3934929.23													
Package Sub Total:						5.660								38469137.00	1763009.00	40597140.00	40210311.00						40207310.00							
3	Gomostapur	e-GP ID 365976 RDRIDP/Chapai/Gomostapur - 05/2019-20	Improvement of road from Rohampur GC to Parbotipur UP Office via Chootodadpur Mridhapara road at ch. 1300-2300m & construction of 03 nos U-drain Size 0.625mx0.600m at	170373004		1.000								6815492.00	406085.00	7221577.00	7696019.99			07.10.20		100%	7696019.89							
			Improvement of road from Chandpur UZR to Dhulauri Karitas (R&H) road at ch.00-500.00m & Construction of 03 nos U-Drain Size 0.625mmX 0.600mm at	170374024		0.500										3183656.00	406085.00	3589741.00	3780359.61					100%	3780353.13					
			Improvement of road from Alam Bazar (Adhom Bazar) to Kalinagar Kalinagar road at Ch.	170374010		0.500										3205130.00	0.00	3205130.00	3459118.77					100%	3457456.27					
			Improvement of Nagorpara to Dubail (Gholadighi more) road at ch. 3350-4000m & Constructgion of 01 nos U-drain size 0.625mx0.600m at ch. 3515m	170375053		0.650										4137111.00	135770.00	4272881.00	4579953.07					100%	4579953.07		100%	01.01.20 1430190.4 6 BG	29.06.20	Final bill paid
			Improvement of Labudanga High School to Hoque Member House road at ch. 00m-275m & Construction of 01 Nos u-drain size 0.625x0.600m at ch.235m	170375127		0.275										1757554.00	135785.00	1893339.00	2055853.70					100%	2055853.78					
			Improvement of Kasroil to Tikrampur (Bodhay Bhume) road at ch. 1000m-2000m & Construction of 01 Nos u-drain	170375078		1.000										6410638.00	135770.00	6546408.00	7032503.86					100%	7032503.86					
			Package Sub Total:						3.93	0.00		0.00					25509581.00	1219495.00	26729076.00	28603809.00						28602140.00				
4	Gomostapur	e-GP ID 228109RDRIDP/Chapai/ Gomostapur- 01/18-19 [TID-297720]	Construction of RCC Road from Sontoshpur GC- Akkelpur GC via Ramdas Josoil Rokonpur road at Ch. 2555m- 4555m & Construction f01 nos RCC Box Culvert 1.00x1.00m at Ch. 2775m	170372009			2.000							41031854.00	777444.00	41809298.00	45948009.00			11.07.19	17.07.20	30.04.20	100%	45946410.000		100%	10.07.19 2297400.4 8 BG	09.07.20	F.B	
			Package Sub Total:						2.00							41031854.00	777444.00	41809298.00	45948009.00						45946410.00					
5	Gomostapur	e-GP ID 228108RDRIDP/Chapai/ Gomostapur- 02/18-19 [TID-297720]	Construction of RCC Road from Aalinagor UP (R&H) - Ramdas Ghat road at Ch. 00- 2375m & Construction f05 nos U-Drain size 0.625mx0.600m at Ch. 1280m, 1862m, 1947m, 2145m, 2271m on same road,			2.375								31767903.00	0.00	31767903.00	34910786.97			22.07.19	28.05.20	13.09.20	100%	33648950.00		100%	18.07.19 1745539.3 5 BG	16.07.20	F.B	
			Package Sub Total:						2.38							31767903.00		31767903.00	34910786.97						33648950.00					

SL	Upazila	Package no & Tender ID	Name of Scheme with Location (Chainage) and Road ID	Road ID	Length/No.								Approved Estimated Cost (Tk)			Contract Amount (Tk)	Name of Contractor	Date of Contract	Completion Date as per Contract	Plan/ Actual Date of Completion	Phy Prog (%)	Financial Progress		Information of Performance Security		Remarks			
					BC road (km)	RCC road (km)	School Connecting road (km)	BC road Maint (km)	Road Widening (km)	Str (m)	GCM/ Hat	Office Ext.	Road	Structure	Total							Amount Spent (Tk)	In (%)	Date of Issue & (BG/PO /PG)	Validity Date				
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27			
6	Gomostapur	e-GP ID 371694 RDRIDP/Chapai/ Gomostapur-06/2019-20	Improvement of Road from Gomostapur U P Office - Kosba U P Via Chakpuston, Bishukhetro road at Ch.00 - 1000 m	170373007	1.000									6605719.00	0.00	6605719.00	5774927.20	M/S Rudro Enterprise	25.03.20	29.07.21	05.01.21	100%	5774927.200	100%	25.03.20 BG 5233344.20	18.03.21	Final Bill paid		
			Improvement of Road from Akkelpur Hat - Chaour U P Via Ziol, Borodadpur (Sardarpara road) at Ch. 00 - 500m & Construction of 01 No U-Drain size 0.625mm x 0.600mm at Ch. 250m	170373012	0.500											3303245.00	137964.00					3441209.00	3015147.00					100%	3015145.900
			Improvement of road from Bangabari UP Office- Kumirkuir Bandh Road at Ch. 440 - 1440 m & Construction of 02 Nos U-Drain size 0.625mm x 0.600mm at Ch. 1050m & 1155m	170374005	1.000											6419428.00	270723.00					6690151.00	5872596.15					100%	5872596.000
			Improvement of road from Laximpur (Dumoria pukur) Runesha Bandh Road At Ch. 00 - 1500m & Construction of 05 Nos U-Drain size 0.625mm x 0.600mm at Ch. 650m,875m,1140m,1310m & 1420m	170375095	1.500											9891109.00	676759.00					10567868.00	9092429.30					100%	9094429.000
			Improvement of Road from Naedabad Rail Ghunti to Alinagar UP Office (Rail Bridge) Road at Ch. 00 - 1286m	170374033	1.286											12718261.000	0.000					12718261.000	11131861.350					100%	11131861.900
			Package Sub Total:					5.286		0.00						38937762.00	1085446.00					40023208.00	34886961.00						
7	Gomostapur	RDRIDP/Chapai/ Gomostapur-07/21-22	Improvement of Anarpur UZR (care road)-Meherpur Tehsil Office road (Meet at UNR) at Ch.00-2100m.	170375011	2.100									14403315.000	2435831.000	16839146.000	13817785.000	M/s Nisha Enterprise	30.01.22	05.02.23	100%	13817700.000	27.01.22 1725000.04 BG	26.01.23	FB				
			Improvement of Ratonpur Deep tubewell -Moskoil (Ratonpur GPS) road at Ch.00-260.00m	170375040	0.260											2550939.000	426731.000				2977670.000	2588563.519				100%	2588559.000		
			Improvement of Sree Kandor hat (Joral more)-Niskalipur Last Border road at Ch.1000-3670.00m	170375062	2.670											18120151.000	1169866.000				19290017.000	18093651.698				100%	18093491.000		
			Package Sub Total:					5.030								35074405.000	4032428.000				39106833.000	34500000.217							34499750.000
8	Gomostapur	egp-623251 RDRIDP/Chapai/ Gomostapur-09/21-22	Improvement of Kazigram Bridge-(KGPS Mission) More via Rangamati road at Ch.00-1140m	170375020	1.140									7158757.000	495061.000	7653818.000	8029383.716	M/s Rudro Enterprise	6.1.22	12.01.23	100%	8028542.000	70%	06.01.22 BG 1152500	01.07.23	FB			
			Improvement of Vagolpur (Chandpur adibasi para) Vagolpur GPS road at Ch.00-1000m	170375122	1.000											7167178.000	616577.000				7785775.000	8164850.638					100%	8164269.000	37%
			Improvement of Improvement of Bhatkhor Hat-Boril road at Ch.600-1100m	170374016	0.500											3436117.000					3436117.000	3606711.679					100%	3606709.000	100%
			Improvement of Shampur UZR-Shampur Hotatpara road at Ch.00-455.00m	170375010	0.455											3094240.000					3094240.000	3249053.967					100%	3249050.000	100%
			Package Sub Total:					3.095								20856292.000	1111638.000				21969950.000	23050000.000							

SL	Upazila	Package no & Tender ID	Name of Scheme with Location (Chainage) and Road ID	Road ID	Length/No.								Approved Estimated Cost (Tk)			Contract Amount (Tk)	Name of Contractor	Date of Contract	Completion Date as per Contract	Plan/ Actual Date of Completion	Phy Prog (%)	Financial Progress		Information of Performance Security		Remarks		
					BC road (km)	RCC road (km)	School Connecting road (km)	BC road Maint (km)	Road Widening (km)	Str (m)	GCM/ Hat	Office Ext.	Road	Structure	Total							Amount Spent (Tk)	In (%)	Date of Issue & (BG/PO /PG)	Validity Date			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27		
9	Gomostapur	egp-599308 RDRIDP/Chapai/Gomostapur-08/21-22	Improvement of Chowdala Ghat Gaidohara via Nondalalpur road at Ch.00-1130m.	170375090									10439873.000	210774.000	10650647.000	9063438.000	Md.Abdul Mannan	6.01.22	26.3.23		100%	9062240.000	100%	04.01.22 BG 917431.25	3.10.22	FB		
			Improvement Of Bhatkhor High School-Dokin Para Jumma Masjid road at Ch.100-510.00m	170375161											2999297.000	415899.000				3415196.000	2972099.299		100%	2972000.000			100%	
			Improvement of Fazilpur-Khamarbari road at Ch.00-1000.00m	170375090											6954919.000	316161.000				7271080.000	6313086.701		100%	6313000.000			100%	
Package Sub Total:					2.540							20394089.000	942834.000	21336923.000	18348624.000							18347240.000						
10	Gomostapur	RDRIDP/Chapai/Gomostapur-06/21-22	Improvement of Dulari Govt. Primary School Connecting road at Ch.00-53.00m	112019203									428037.000		428037.000		Dadu Bhai Construction	14.02.22	4.5.23		100%	106000.000		31.01.22 BG 256974.950	25.01.23			
			Improvement of Chowkari Govt. Primary School Connecting road at Ch.00-202.00m	11201084										1492604.000	1492604.000						100%	1490000.000						
			Improvement of Charaldanga Govt. Primary School Connecting road at Ch.00-113.00m	112010107										1125558.000	1125558.000						100%							
			Improvement of Damoil Govt. Primary School Connecting road at Ch.00-325.00m	112010201										2363800.000	2363800.000						100%	2360000.000						
Package Sub Total:					0.693							5409999.000	0.000	5409999.000	5139499.000							3956000.000						
Gomostapur Upazila Sub Total:					32.33	4.375						302733185.00	11962728.00	315062927.00	305404132.60							302949460.00						
Upazila-Nachole																							Constituency-02					
1	Nachole	RDRIDP/Chapai/Nachole-02/2017-18	Improvement of Makroil -(R&H) Ghion road at ch 0.00-400.00m Road ID: 170564034	170564034	0.400								2252629.00	250960.00	2503589.00	2378409.50	M/S Sajeda Enterprise	06.08.18	28.02.19	26.02.19	100%	2298515.98	100%	05.08.18 BG 352660.81		Final bill paid		
			Improvement of Ghasura hat - Jomin Ghasura road at ch 0.0-800.00m & Const.of 2nos U-drain size 0.625x0.600m at ch 410.00m,700.00m on same road		0.800										4669889.00	250960.00						4920849.00					4674806.50	
Package Sub Total:					1.200			0.00				6922518.00	501920.00	7424438.00	7053216.00							6707010.00						
2	Nachole	e-GP ID245124 RDRIDP/Chapai/Nachole-02/2017-18	Improvement of Togrrail - Sabdalpur Road at Ch. 00m-1500m	170564005	1.500								9845137.00	367916.00	10213053.00	9702400.00	M/S. Brothers Enterprise	27.01.19	02.06.19	07.09.19	100%	9701490.00	100%	13.01.19 BG 970240.04	11.07.19	Final bill paid		
			Package Sub Total:	1.500	0.00					9845137.00	367916.00	10213053.00	9702400.00			9701490.00												

SL	Upazila	Package no & Tender ID	Name of Scheme with Location (Chainage) and Road ID	Road ID	Length/No.								Approved Estimated Cost (Tk)			Contract Amount (Tk)	Name of Contractor	Date of Contract	Completion Date as per Contract	Plan/ Actual Date of Completion	Phy Prog (%)	Financial Progress		Information of Performance Security		Remarks
					BC road (km)	RCC road (km)	School Connecting road (km)	BC road Maint (km)	Road Widening (km)	Str (m)	GCM/ Hat	Office Ext.	Road	Structure	Total							Amount Spent (Tk)	In (%)	Date of Issue & (BG/PO /PG)	Validity Date	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27
3	Nachole	e-GP ID236990 RDRIDP/Chapai/Nachole-04/2018-19	a) Improvement of Uttara Chandipur road from Ch. 00-835.00m b) Construction of 02 Nos U-Drain at Ch. 250.00m & 750.00m,	170565025	0.853								5493067.00	239969.00	5733036.00	5674848.77	M/S Rudro Enterprise	21.03.19	25.02.20	17.12.19	100%	5674871.22	100%	4/26/5500	19.03.20	Final bill paid
			a) Improvement of Satkandri - Tilhoir road from Ch. 500-1500.00m b) Construction of 02 Nos U-Drain at Ch. 815.00m & 930.00m	170565029	1.000					6510335.00	238805.00	6749140.00	6681886.14	100%	6681886.14											
			a) Improvement of Kumrapukur - Sonamasna road from Ch. 00-1500.00m b) Construction of 04 Nos U-Drain at Ch. 150.00m, 250.00m, 320.00m & 640.00m,	170565031	1.500					10107458.00	477610.00	10585068.00	10478138.09	100%	10476313.28											
			a) Improvement of Jonaki Para (Pacca road More)- Shurola road from Ch. 1000-1500.00m b) Construction of 02 Nos U-Drain at Ch. 1210.00m & 1350.00m	170565101	0.500					3267478.00	238805.00	3506283.00	3464929.00	100%	3464929.36											
Package Sub Total:					3.853			0.00				25378338.00	1195189.000	26573527.00	26299802.00						26298000.00					
4	Nachole	eGP ID 236989 RDRIDP/Chapai/Nachole-03/2018-19	a) Improvement of Laxmipur - Sogura road from Ch. 1000-2000.00m b)Construction of 04 Nos U-Drain at Ch. 1055m, 1210m, 1625m & 1845m,	170564001	1.000								6534956.00	477610.00	7012566.00	6913432.98	M/S Rudro Enterprise	24.03.19	28.02.20	13.01.20	100%	6913432.98	100%	21.03.19 1207910.85 BG	27.02.20	Final bill paid
			a) Improvement of Bokultola Hat - Khikta road from Ch. 00-1000.00m b) Construction of 02 Nos U-Drain at Ch. 150m & 700.00m,	170564031	1.000					6734471.00	238805.00	6973276.00	6904997.35	100%	6836610.30											
			a) Improvement od Nizampur Polton Pukur R&H - Kendua Edgha Mat via jogdoil GPS road from Ch. 00-500.00m b) Construction of 03 Nos U-Drain at Ch. 150.00m, 275.00m & 425.00m,	170564047	0.500					3286581.00	358207.00	3644788.00	3598640.96	100%	3598640.96											
			a) Improvement of Benipur - Dhakhinapara road from Ch. 00-1000.00m b) Construction of 02 Nos U-Drain at Ch. 30.00m & 950.00m,	170565015	1.000					6576208.00	238805.00	6815013.00	6741185.76	100%	6741185.76											
Package Sub Total:					3.500							23132216.00	1313427.00	24445643.00	24158257.05						24089870.00					

SL	Upazila	Package no & Tender ID	Name of Scheme with Location (Chainage) and Road ID	Road ID	Length/No.								Approved Estimated Cost (Tk)			Contract Amount (Tk)	Name of Contractor	Date of Contract	Completion Date as per Contract	Plan/ Actual Date of Completion	Phy Prog (%)	Financial Progress		Information of Performance Security		Remarks
					BC road (km)	RCC road (km)	School Connecting road (km)	BC road Maint (km)	Road Widening (km)	Str (m)	GCM/ Hat	Office Ext.	Road	Structure	Total							Amount Spent (Tk)	In (%)	Date of Issue & (BG/PO /PG)	Validity Date	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27
5	Nachole	eGP ID 214332 RDRIDP/Chapai/Nachole-01/2017-18	Improvement of Nezampur UP office - Fulkuri RHD(Chashi bazar) road at ch 3470-6130m & Const.of 8 Nos U-drain size 0.625x0.600m at ch 3510m, 4070m, 4170,4950m, 5100m,5250m,5750m,5910m on same road,	170563009	2.660								13935368.00	973842.00	14909210.00	14371430.00	Md. Emdadul Haque	31.12.18	06.10.19	29.11.19	100%	14147550.00	100%	06.12.18 1437143.02 BG		Final bill paid
Package Sub Total:					2.660								13935368.00	973842.00	14909210.00	14371430.00						14147550.00				
6	Nachole	RDRIDP/Chapai/Nachole-06/21-22	Improvement of Mirjapur Bazar Paka road-Paikor Tree via H/O Toriqul SP road at Ch.00-1400m.	170565112	1.400								12006438.00	0.00	12006438.00	11406116.00	Mohsin Ali	05.12.21	11.12.22	13.11.22	100%	11398460.000			221.11.22	
Package Sub Total:					1.400								12006438.000		12006438.00	11406116.00						11398460.000				
Nachole Upazila Sub Total:					14.11			0.00					91220015.00	4352294.00	95572309.00	92991221.05						92342380.00				
Upazila-Bholahat																										
Constituency-02																										
1	Bholahat	e-GP ID 271255 RDRIDP/Chapai/Bholahat-01/18-19 [TID-271255]	Improvement of Bholahat Upazila H Q-Sathia Bazzar hat (Gilhan Bop camo) road at Ch 1890-3400.00m & Construction pof 300mmX450mm size surface drain on same road	170182003	1.510								13924075.000	454369.000	14378444.000	12878515.700	M/S Mozaharul Islam & M/S Nisha Enterprise JV	19.05.19	25.05.20		100%	12683623.000	100%	13.05.19 5948492.85 BG	31.01.21	Final Bill
			Improvement of Jhubon- Kalitala rd	170184005	0.429							3132299.000	0.000	3132299.000	2738749.880	100%						2737713.000				
			Improvement of Sathia Bazar GC-Pachtikory RHD road at Ch. 00m-1307m	170182005	1.307							11904096.000	0.000	11904096.000	10610073.970	100%						10610073.000				
			Improvement of Shikari- Jamir Kartok road at Ch. 00m- 500m.	170185018	0.500							3211272.000	0.000	3211272.000	2939278.010	100%						2939275.000				
			Improvement of Ningachi - Bhabanipara road at Ch. 1714m-1797m	170185024	0.083							629405.000	0.000	32945.000	575846.440	100%						575846.000				
Package Sub Total:					3.829			0.00				32801147.000	454369.000	32659056.000	29742464.000											
2	Bholahat	e-GP ID 268404 RDRIDP/Chapai/Bholahat-02/2018-19	Improvement of Pachtikory Paschim matha RHD - Futanigobj Bazar GC road at Ch.00-1990.00m.	170182006	1.990								16046243.000	0.000	16046243.000	15042994.000	Md. Selim Reza	28.04.19	29.04.20		100%	14464418.000	100%	08.03.21 1337475.30 BG	18.07.21	FB
			Improvement of Bathpukur - Imamnagar Bazar road at ch. 00-984.00m	170184002	0.984							6245844.000	0.000	6245844.000	5837981.000	100%					5837981.000					
			Improvement of Surampur Hat - Union road at Ch.00-958.00m.	170185094	0.958							6265604.000	0.000	6265604.000	5868530.000	100%					5845341.000					
Package Sub Total:					3.932							28557691.00	0.00	28557691.00	26749505.00						26147740.00					
3	Bholahat	egg-599306 RDRIDP/Chapai/Bholahat-03/21-22	Improvement of Biessor pur Choto Mosjid H/O Motaleb Member road at Ch.00-130m.	170185044	0.130								1080933.00	0.000	1080933.00	1026886.00	M/s Nobil & sons	01.12.21	06.07.22	5.06.22	100%	811500.00	100%	22.11.21 51344.32 BG	21.11.22	F.B
Package Sub Total:					0.130								1080933.00		1080933.00	1026886.00						811500.00				
4	Bholahat	RDRIDP/Chapai/Bholahat -04/22-23	Improvement of Sikari More FRA -Suranpur Bazar road at Ch. 500m -1359 m	170184044	0.859								14517734.000		14517734.000	13791847.000	Dadu Bhairu Construction	18.4.23	24.4.24	9.11.23	100%	13789790.000	100%	18.4.23 689592.36 BG	17.4.24	

SL	Upazila	Package no & Tender ID	Name of Scheme with Location (Chainage) and Road ID	Road ID	Length/No.								Approved Estimated Cost (Tk)			Contract Amount (Tk)	Name of Contractor	Date of Contract	Completion Date as per Contract	Plan/ Actual Date of Completion	Phy Prog (%)	Financial Progress		Information of Performance Security		Remarks						
					BC road (km)	RCC road (km)	School Connecting road (km)	BC road Maint (km)	Road Widening (km)	Str (m)	GCM/Hat	Office Ext.	Road	Structure	Total							Amount Spent (Tk)	In (%)	Date of Issue & (BG/PO /PG)	Validity Date							
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27						
5	Shibganj	RDRIDP/Chapai/Shibganj/-39/22-23	Improvement of H/O Mojibur - H/O Mostakul Kalu & Bulbul Member Word No 02&04at ch 00-400m	170885327									3075989.000		3075989.000		M/S Shaida Enterprise	19.3.23	25.3.24					15.3.23 292218.95 BG	7.3.24							
					0.400								3075989.000	0.000	3075989.000	2922189.000							0.000									
5	Shibganj Upazila Sub Total:					1.45	0.90						41339379.34	#REF!	41339379.34	37860414.00																
Upazila-Gomostapur																							Constituency-02									
1	Gomostapur	RDRIDP/Chapai/Gomostapur se 07/21-22	Improvement of Chakpustum Govt. Primary School Connecting road at Ch.00-50.00m	112010208									238555.000		238555.000		M/S Mesbah ul Zaker	10.02.22	16.02.23					27.01.22 229631.39 BG	26.01.23							
			Improvement of Alompur Govt. Primary School Connecting road at Ch.00-180.00m	112010308									1564491		1564491																	
			Improvement of Kanchontala Govt. Primary School Connecting road at Ch.00-117.00m	112010304									816314		816314																	
			Improvement of Shahabgram Govt. Primary School Connecting road at Ch.00-172.00m	112010502									1246304		1246304																	
			Improvement of Dosimuni Govt. Primary School Connecting road at Ch.00-136.00m	112010703									968681		968681																	
		Package Sub Total:			0.475								4834345.000	0.000	4834345.000	4592627.000							4521040.000									
1	Gomostapur Upazila Sub Total:					0.475							4834345.000	0.000	4834345.000	4592627.000							4521040.000									
Upazila-Nachole																							Constituency-02									
1	Nachole	RDRIDP/Chapai/Nachole-07/23-24	Improvement Of Hat kajla= mirjapur via Shabitara Road at Ch.1000-2000m	170564011									9662814.00		9662814.00	9179673.00	Bismillah Hir rahmanir rahim Construction	15.01.24	21.12.24					458983.66	14.01.25							
					1.000								9662814.000		9662814.000	9179673.000							0.000									
		Package Sub Total:			1.000								9662814.000	0.000	9662814.000	9179673.000							0.000									
1	Bholahat	RDRIDP/Chapai/Bholahat Se -12/23-24	Improvement of Bireswarpur Govt. Primary School Connecting Road at Ch. 00-314m	112040301									3607892.00		3607892.00	3427497.00	M/S Satata Traders	31.1.24	30.12.24					3/15/2369	30.7.24							
					0.000		0.314						3607892.000	0.000	3607892.000	3427497.000							0.000									
		Bholahat Upazila Sub Total:			0.000		0.314						3607892.000	0.000	3607892.000	3427497.000							0.000									
2	Bholahat	RDRIDP/Chapai/Bholahat Se -13/23-24	Improvement of Baroipara Govt. Primary School Connecting Road at Ch. 00-26m	112040206									314389.00		314389.00		M/S Rohan Enterpr se	31.1.24	30.12.24													
			Improvement of Bojratek Govt. Primary School Connecting Road at Ch. 00-48m	112040305								564853.00		564853.00												103770.45 31.	23.1.25					
			Improvement of Pachtikory Govt. Primary School Connecting Road at Ch. 00-78m	112040103								1305399.00		1305399.00																		
		Bholahat Upazila Sub Total:			0.000		0.854						2184641.000	0.000	2184641.000	2075408.000							0.000									

SL	Upazila	Package no & Tender ID	Name of Scheme with Location (Chainage) and Road ID	Road ID	Length/No.								Approved Estimated Cost (Tk)			Contract Amount (Tk)	Name of Contractor	Date of Contract	Completion Date as per Contract	Plan/ Actual Date of Completion	Phy Prog (%)	Financial Progress		Information of Performance Security		Remarks		
					BC road (km)	RCC road (km)	School Connecting road (km)	BC road Maint (km)	Road Widening (km)	Str (m)	GCM/ Hat	Office Ext.	Road	Structure	Total							Amount Spent (Tk)	In (%)	Date of Issue & (BG/PO /PG)	Validity Date			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27		
3	Bholahat	RDRIDP/Chapai /Bholahat Sc -16/23-24	Improvement of Sonapara Govt. Primary School Connecting Road at Ch. 00-25m	112040307			0.025						303586.00		303586.00	288406.00	M/S bablu Enterprise	31.1.24	30.12.24									
			Improvement of Mirpur Govt. Primary School Connecting Road at Ch. 00-52m	112040401			0.052						603857.00		603857.00	573664.00										3/15/2369	30.7.24	
			Improvement of Brahman Nagar Govt. Primary School Connecting Road at Ch. 00-145m	112040402			0.145						1694478.00		1694478.00	1609754.00												
Bholahat Upazila Sub Total:					0.000		0.222						2601921.000	0.000	2601921.00	2471824.00					0.000							
Bholahat Upazila Sub Total:					0.000		1.390						8394454.000	0.000	8394454.000	7974729.000							13789790.000					
Catagory-3 Sub Total:					7.54	0.90						0.0	107659826.34	0.00	107659826.34	99124408.00							37910830.00					
Category :4																												
Upazila-Sadar													Constituency-03															
Sadar Upazila Sub Total:					0.000																							
Shibganj Upazila Sub Total:								#REF!																				
Upazila-Gomostapur													Constituency-02															
Gomostapur Upazila Sub Total:					0.000								0.000	0.000	0.000	0.000							0.000					
Upazila-Nachole													Constituency-02															
Nachole Upazila Sub Total:					0.000								0.000	0.000	0.000								0.000					
Upazila-Bholahat													Constituency-02															
Bholahat Upazila Sub Total:																												
Catagory-4 Sub Total:																												
District Total:					139.38	6.28							199.10		1150968397.34	193222903.00	1367632531.34	1311503327.75					1222104109.00					

Summery						
Upazila	Category-1	Category-2	Category-3	Category-4	Total	
Sadar	14	0	6	0	20	
Shibganj	41	0	5	0	46	
Gomostapur	10	0	1	0	11	
Nachole	6	0	1	0	7	
Bholahat	4	0	3	0	7	
					Total=	91

(Md. Abdul Hamid)
Accountant LGED,
Chapainawabganj

Md. Sadequul Islam
Sub-Assistant Engineer
LGED, Chapainawabganj

Md. Shajedul Islam
Assistant Engineer
LGED, Chapainawabganj

Md. Ahram Ali
Senior Assistant Engineer
LGED, Chapainawabganj

(Md. Mazaher Ali Pk.)
Executive Engineer
LGED, Chapainawabganj

Note:
Category -1: 100% completed scheme/Package and final bill paid.
Category -2: 100% completed scheme/Package but final bill not paid.
Category -3: Ongoing contract
Category -4: Tender live/under Evaluation.

* If more than one road in a package, information of each road should be given seperately.

--	--	--	--	--	--	--

--	--	--	--

--	--	--	--

