

Government of the People's Republic of Bangladesh
Local Government Engineering Department
Office of the Executive Engineer
Dist: Natore.
www.lged.gov.bd

Memo No. 46.02.6900.000.14.256.22.987


Date: 22.03.2023.

Completion Certificate


01	Name of PE's Office	: District Office, LGED, Natore.		
02	Name of Upazila Office (If any)	: Natore Sadar		
03	Name of Works	: Rehabilitation of Dattapara pucca- Goadanga Non.Govt.Pry. School Road Ch.00-1335m, Tender Id No. 743817		
04	Budget Head	: CAFDRIRP		
05	Contract No	: 46.02.6900.000.14.256.22-1160		
06	Contractor's Legal Title	: Arabi Constructio Prop: Md. Jashim Uddin		
07	Contractor's Contract Details	: Ekdaa, Natore Sadar, Natore.		
08	Contractor's Trade License/Enlistment/Registration Details	:		
09	Reference to NOA with Date	: 46.02.6900.000.14.256.22-1160,		Date: 22-11-2022
10	Type of Bill & Work Progress	Final Bill & Work Progress 100%		
11	Original Contract Price as in NOA	BDT: 53,01,171.95		
12	Revised Contract Price (If applicable)	Not Applicable		
13	Original Contract Price As Per Contract	:		
	(a) Date of Commencement	: 14-12-2022		
	(b) Date of Completion	: 11-06-2023		
14	Actual Implementation Period	-		
	(a) Date of Actual Commencement	: 14-12-2022		
	(b) Date of Actual Completion	: 18-03-2023		
15	Description of Works	Contract Amount	Work Done Amount	Comments on Works Done
(i)	Earth Works	289025.15	288535.16	Work has been done perfectly
(ii)	Pavement & Surfacing Works	4233365.30	4233365.33	Work has been done perfectly
(iii)	Drainage of Structure			N/A
(iv)	Protective Works	778781.50	778781.27	Work has been done perfectly
(v)	Road Safety Works			N/A
16	Total BDT	5301171.95	5300681.76	Final Bill Amount as Per Work Done
17	Days Contract Period Extended	N/A		
18	Reason for Delay (If any)	: Due to polytical reason & heavy rainfall.		
19	Amount of LD for Delayed Completion (If any)	:		
20	Final Bill Amount (in Figure): In Word:	: 5300681.76 (Taka: Fifty three lac six hundred eighty one & Paise seven six only).		

Certified that works under the Contract has been executed and completed in all respect in strict compliance with the provisions of the Contract including all plans, disigns, drawings, specifiacion and all modifications there of as per direction and satis


Comments: They are financially sound and solvent. technically organized and well equipped. Their performance of the work is satisfaction


Sub-Assst. Engineer.
Upazila: Natore-S
District: Natore


Upazila Engineer
Upazila: Natore-S
District: Natore


Asistant Engineer
LGED, Natore.


Sr. Asistant Engineer
LGED, Natore.


Executive Engineer
LGED, Natore.