

রাজশাহী বিভাগ (সিরাজগঞ্জ জেলা ব্যাতিত) পল্লী অবকাঠামো উন্নয়ন প্রকল্প এর (RDRIDP)

Upazila: Bhangura

Reporting period: December/2020

Sl. No.	Upazila	Contract No.	Name of Work	Total Length (Km/m)	Estimate Cost	Name of Contractor	Contract Amount (Tk.)	Date of Contract	Date of Completion	Physical Progress (%)	Fund spent	Remarks
1	Bhangura	RDRIDP/Pab/Bhangura- * 02/18-19	4 (a) Improvement of Chandipur at BM College -Mohishbathan UZR via Nondimorich and Mohishbathan GPS road from Ch.00-690 road ID.176194076 (B) Improvement of Karathandi-Missmethod road from Ch.00-1000m Road ID.176194061	5	6 15827382.0	7 Md. Zakir Hossain Bhangura,Pabna	8 14656012.0	9 10.01.19	10 10.07.19	11 60%	12	13 তাগিদ পত্র দেয়া হয়েছে এবং কাজ চলমান
2	"	RDRIDP/Pab/Bhangura-Submersible-02/18-19	Improvement of Bhangura UZ H/Q-Dilpashar UP Office road (Submersible) at Ch.1686-4800m		48615562.0	BHB -SA JV Sarat Nagar Bazar Bhangura, Pabna	43963046.0	14.11.19	14.08.20	65%		চলমান

Accountant
Bhangura, Pabna

Sub-Asstt Engineer
Bhangura,Pabna

Upazila Engineer
Bhangura,pabna

সেবেড ররাল ট্রাঙ্গপোর্ট ইমপ্রভমেন্ট প্রজেক্ট (R.T.I.P-II)

District: Pabna

Upazila: Bhangura

Reporting period: Decmber/2020

Sl. No.	Upazila	Contract No.	Name of Work	Total Length (Km/m)	Estimate Cost	Name of Contractor	Contract Amount (Tk.)	Date of Contract	Date of Completion	Physical Progress (%)	Fund spent	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13
1	Bhangura	PAB/AF-79	Rehabilitation of Sharat Nagar GCM- Banwarinagari GCM ch.00-5700m.			Md. Zinnat Ali Zinnah Patkiabari,Pabna	82204070.0			60%		

Accountant
Bhangura,Pabna.

Sub-Asstt. Engineer
Bhangura,Pabna

Upazila Engineer
Bhangura,pabna

বৃহত্তর পাবনা ও বগুড়া জেলার গ্রামীন অবকাঠামো উন্নয়ন প্রকল্প (GPBRIDP)

District: Pabna

Upazila: Bhangura

Reporting period: December/2020

Sl. No.	Upazila	Contract No.	Name of Work	Total Length (Km/m)	Estimate Cost	Name of Contractor	Contract Amount (Tk.)	Date of Contract	Date of Completion	Physical Progress (%)	Fund spent	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13
1	Bhangura	GPBRIDP-BRG-38	Const. of 99.00m Long PC Girder Bridge on Bhangura UZ H/Q –Dilpashar UP Office road at ch.2200m	99	5,56,25,695.00	BHB-SA(JV) Sharatnagar Bazar Bhangura,Pabna	5,42,49,557.00	20-06-18	20-06-19	90%		

Accountant
Bhangura,Pabna.

Sub-Asstt. Engineer
Bhangura,Pabna

Upazila Engineer
Bhangura,pabna.

“গ্রাম সড়ক পুনর্বাসন প্রকল্প ” Village Road Rehabilitation Project

District: Pabna
Upazila: Bhangura

Reporting period: December/2020

Sl. No.	Upazila	Contract No.	Name of Work	Total Length (Km/m)	Estimate Cost	Name of Contractor	Contract Amount (Tk.)	Date of Contract	Date of Completion	Physical Progress (%)	Fund spent	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13
1	Bhangura	LGED/Pab/VRRP/Rehab/19-20/W-856	Rehabilitation of Singuri UZR road -Noormagar UZR road from at ch.00-3530m.		13231640.00	Md.Zinnat Ali Zinnah ,Pabna	10717258.00	14.06.2020	14.10.2020	90%		

Accountant
Bhangura,Pabna.

Sub-Asstt. Engineer
Bhangura,Pabna

Upazila Engineer
Bhangura,pabna.

ইউনিয়ন পরিষদ কমপ্লেক্স ভবন নির্মাণ প্রকল্প (২য় পর্যায়)

District: Pabna

Upazila: Bhangura

Reporting period: December/2020

Sl. No.	Upazila	Contract No.	Name of Work	Estimate Cost	Name of Contractor	Contract Amount (Tk.)	Revised Contract Value	Date of Contract	Date of Completion	Physical Progress (%)	Amount spent	Remarks
1	Bhangura	3	4 Const of Mondotosh Union Parished Complex	11899217.00	M/S Sarwar Traders	7 11304256.15	8	9 12.3.19	10 19.12.19	11 75%	12 5,877,639.00	13

Accountant
Bhangura,Pabna

Sub-Asstt.Engineer
Bhangura,Pabna

Upazila Engineer
Bhangura,pabna.

দেশব্যাপী গ্রামীণ বাজার অবকাঠামো উন্নয়ন প্রকল্প

District: Pabna

Upazila: Bhangura

Reporting period: December/ 2020

Sl. No.	Upazila	Contract No.	Name of Work	Total Length (Km/m)	Estimate Cost	Name of Contractor	Contract Amount (Tk.)	Date of Contract	Date of Completion	Physical Progress (%)	Fund spent	Remarks
1	Bhangura	CRMIDP/PBNAW/103	4 Construction of Two 2 Storied Rural Market Building with 04 Storied foundation in Moydan Dighi Hat	5	18300000.00	BHB -SA JV Sarat Nagar Bazar Bhangura, Pabna .	8 15639800.00	9 14.07.19	10 14.07.20	11 70%	12	13

Accountant
Bhangura, Pabna.

Sub-Asstt. Engineer
Bhangura, Pabna

Upazila Engineer
Bhangura, Pabna.

অর্থায়নের ভিত্তিক গুরুত্বপূর্ণ পল্লী অবকাঠামো উন্নয়ন প্রকল্প (IRIDP-2)

District: Pabna

Upazila: Bhangura

Reporting period: December/2020

Sl. No.	Upazila	Contract No.	Name of Work	Total Length (Km/m)	Estimate Cost	Name of Contractor	Contract Amount (Tk.)	Date of Contract	Date of Completion	Physical Progress (%)	Fund spent	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13
1		IRIDP-2/PBN/SDW-282	(a) Improvement of Bhangura UZ. H/Q Banwarinagar GCM via Char Bhangura Purnapara road from Ch.3916-4176m (b) Const. of 1 Nos Culvert 1500x1500m at Ch. 3946m (c) Const of 1 No 4.00m x 4.00 m Culvert at Ch. 4166m.		8257012.00	M/S. Mustakim Traders Bhangura, Pabna.	7844161.00	20.05.2019	20.10.2019	70% 100% 20%		
1		IRIDP-2/PBN/SDW-298	Improvement of Bawanjapara B WDB Badth- Ashad Nagar Hat road from Ch.1300-3330m		17760714.00	Md. Shahidul Alam Bhangura, Pabna	16205893.00	22.01.2020	30.06.2020	60%		
3		IRIDP-2/PBN/SDW-297	2019-20 Improvement of Kaidanga rail Line-Puibit hat road from ch.00-1030m		13122028.00	M/S morshad Traders Pabna	1246526.00	08.01.2020	30.06.2020	30%		কাজ চলমান

Accountant
Bhangura, Pabna.

Sub-Asstt. Engineer
Bhangura, Pabna

Upazila Engineer
Bhangura, Pabna.

**Need Based Infrastructure Development Newly Nationalized of Govt. Primary School (1st phase) (NBIDNNGPS-1)
Details Contract Information Report**

Upazila: Bhangura Dist: Pabna Region : Pabna Reporting Month: December/2020 Upazila: Bhangura,Dist: Pabna.

Package Code	Name of Primary School	Estimated Cost	Room (Nos)	Soi/Topo Sending to HQ (Date)	Admin Approval (Date)	App Approval (Date)	Tender ID	IFT (Date)	Tender Eval (Date)	Contract Amount	Date of Cont.	Date of Comp	Phy. Prog	Amount spent	Amount spent (soil)	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
e- Tender/NBIDNNG/PS/ PBN/BHA/2018-19/W/1.03978	Bhangura Dakshinpara GPS	6096949.00	3H	-	27.03.19	25.04.19	316496	25.06.19	18.08.19	5792101.55	07.09.19	14.06.20	98%	48,00,000.00		

Accountant
Bhangura,Pabna.

Upazila Engineer
Bhangura,pabna.

Local Government Engineering Department
Primary Education Development Project-4
Details Contract Information Report

Upazila: Bhangura			Dist: Pabna			Region : Pabna			Reporting Month: December/ 2020								
Package Code	Name of Primary School	Scheme Approved Date	Estimated Cost	Room (Nos)	SoftTopo Sending to HQ (Date)	Admin Approval (Date)	App Approval (Date)	Tender ID	IFT (Date)	Tender Eval (Date)	Contract Amount	Date of Cont.	Date of Comp	Phy. Prog.	Amount spent (BDT)	Amount spent (soil)	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
e-Tender/PE/DP4/P/AB/BHA/2019-20/AW2.00869	Const of additional Class room Dangapara RPS	2545 & 02/02/2020	7409910.0	3 H / F 4	0.0	02-02-20	02-02-20	428364	25-02-20	11	6169845	04-06-20	09-03-21	0%	0.0	0.0	18
e-Tender/PE/DP4/P/AB/BHA/2019-20/AW2.00861	Const of additional Class room Diarpara RPS	2545 & 02/02/2020	7378910.0	3 H / F 4	0.0	02-02-20	02-02-20	428365	25-02-20		5963872	03-06-20	05-03-21	60%	1567600.0	0.0	
e-Tender/PE/DP4/P/AB/BHA/2019-20/AW2.00860	Const of additional Class room Kalikadaha RPS	2545 & 02/02/2020	7712595.0	3 H / F 4	0.0	02-02-20	02-02-20	428366	25-02-20		6399398	04-06-20	05-03-21	0%	0.0	0.0	Revise স্মার্ত
e-Tender/PE/DP4/P/AB/BHA/2019-20/AW2.00778	Const of additional Class room Bheramara RPS	2345 & 27/01/2020	7161842.0	3 H / F 4	0.0	27-01-20	27-01-20	428367	25-02-20		5773065	30-05-20	04-03-21	70%	3668000.00	9.0	
e-Tender/PE/DP4/P/AB/BHA/2019-20/AW2.00775	Const of additional Class room Patulipara RPS	2545 & 02/02/2020	7365609.0	3 H / F 4	0.0	27-01-20	27-01-20	428369	25-02-20		6043004	24-05-20	28-02-21	75%	3000000.0	0.0	
e-Tender/PE/DP4/P/AB/BHA/2019-20/AW2.00777	Const of additional Class room Roghnamathpur RPS	2545 & 02/02/2020	7270950.0	3 H / F 4	0.0	27-01-20	27-01-20	428371	25-02-20		6927830.944	15-07-20	04-05-21	0%	0.0	0.0	Revise স্মার্ত
e-Tender/PE/DP4/P/AB/BHA/2019-20/AW2.00776	Const of additional Class room Dahopara RPS	2545 & 02/02/2020	7071013.0	3 H / F 4	0.0	27-01-20	27-01-20	428373	25-02-20		5855618	27-05-21	07-03-21	80%	4365000.0	0.0	
e-Tender/PE/DP4/P/AB/BHA/2019-20/AW2.00095	Const of Vertical Extension of (a) Hat Udhuma and (b) Kasipur RPS	2627 & 05/02/20	7967622.0	3 V	0.0	23-09-19	23-09-19	403774	02-02-20		7485250	10-02-21	15-01-21	80%	4963000.0	0.0	
e-Tender/PE/DP4/P/AB/BHA/2019-20/AW14.0630	Const. of Boundary Wall of (a) Bhangura Dakkhinpara RPS (b) Briddho Mirich RPS (c) Jhobjobia GPS (d) Singgaria Zagomathpur	2627 & 05/02/20	4813476.0		0.0	05-02-20	05-02-20	428374	05-03-20		4482150	23-06-20	28-10-20	55%	0.0	0.0	
e-Tender/PE/DP4/P/N/BHA/2019-20/AW14.35	Construction of Boundary Wall and Main Gate at Chowbaria Adorsha Govt. Primary School	7840 & 04/09/19	764515.0			04-09-19	04-09-19	403775			635625	05-09-20	15-10-20	50%	0.0	0.0	

e- Tender/PEDP4/PB N/BHA/2019- 20/W/2.00249	Construction of additional Classroom at Sarutiya RPS Under PEDP-4 under Bhangura Upazila Dist Pabna.	2345 27/01/20	9739038.03 H / F 4	0.0	27-01-20	428370	9766668.341	07-01-20	04-05-21	0%	0.0	0.0	Revise করা সংক্রান্ত
e- Tender/PEDP4/PB N/BHA/2019- 20/W/2.00259	Construction of additional Classroom at Sultampur RPS Under PEDP-4 under Bhangura Upazila Dist Pabna.	2345 27/01/20	99,40,934.0	0.0	27-01-20	428372	9985051.414	07-01-20	04-05-21	0%	0.0	0.0	
e- Tender/PEDP4/PB N/BHA/2019- 20/W/1.00553	Construction of additional classroom at Choto Bisakole RPS Under PEDP-4 at Bhangura Upazila Pabna	3084 19/02/20	1,21,77,400.0	0.0	19-02-20	459330	95,87,170,519	25-08-20	03-06-21	10%	0.0	0.0	
e- Tender/PEDP4/PB N/BHA/2019- 20/W/1.00552	Construction of additional classroom at Bhangazola RPS Under PEDP-4 at Bhangura Upazila Pabna	3084 19/02/20	1,03,62,759.0	0.0	19-02-20	459331	83,98,871,213	16-08-20	20-05-21	0%	0.0	0.0	
e- Tender/PEDP4/PB N/BHA/2019- 20/W/1.00248	Construction of additional classroom at Chakchakia RPS Under PEDP-4 at Bhangura Upazila Pabna	2345 27/01/20	1,13,00,946.00	0.0	27-01-20	428368	1,07,81,872.67	16-06-20	25-03-21	0%	0.0	0.0	
							Total	9,38,79,381.432		Total Spent:	17563600.0		

Accountant
Bhangura,Pabna

Sub-Asstt.Engineer
Bhangura, Pabna

Upazila Engineer
Bhangura,pabna.