

**Local Government Engineering Department**  
**Program for Supporting Rural Bridges (SupRB)**  
**Monthly Progress Report**

																								Reporting Month: Aug-23			
																								Amount in BDT			
SL. No.	Package No	Upazila	Name of the Scheme as per Approval letter	Length (m)	Estimated Cost	Salvage Amount	Date of Bid Received	Date of NOA Issued	Name & Address of Contractor	Contract Signing Date	Contract Amount	Date of Commencement		Date of Completion		Physical Progress		Fund Spent During the Month			Cumulative Fund Spent upto Reporting Month				Execution of Environmental Issue (Yes/No)	Execution of Social & Safeguard Issues (Yes/No)	Remark
												As Per Contract	Actual	As Per Contract	Actual	Reporting Month (%)	Cumulative (%)	RPA	GOB	Total	RPA	GOB	Total	%			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28
District:			Chapainawabganj																								
Intervention :			Minor/Major																								
Financial Year:																											
1	SupRB/cha pai/Maint/1 9-20/w-70	Nachol	1) Minor maintenance of 13m long RCC Girder Bridge of Nachol - Mollikpur Hat Road at Ch. 6680m. Road ID.: 170562001	13.00	BDT 449,331.00	-	13-Jul-20	13-Sep-20	Md. Shihabuddin, Upazila Gate, Airport Road, Shontospur (Nowhata), Paba, Rajshahi	6-Oct-20	BDT 378,320	15-Oct-20	22-Nov-20	8-Sep-21	6-Sep-21	0%	100%	0.00	0.00	0.00	362320.00	362320.00	96%	Yes	Yes	Final Bill	
		Nachol	2) Minor maintenance of 15m long Box Culvert of Nachol - Mollikpur Hat Road at Ch. 7300m. Road ID.: 170562001	15.00	BDT 229,695.00											0%	100%	0.00	193560.00	193560.00	97%	Yes	Yes				
		Shibganj	3) Minor maintenance of 10.30m long Slab Culvert of Shibganj GC-Kasherhat GC via Monakasha Hat Road at Ch. 4450m Road ID.: 170882003	10.30	BDT 603,533.00											0%	100%	0	193560	193560	42%	Yes	Yes				
		Gomostapur	4) Minor maintenance of 20.60m long RCC Girder Bridge of Dobar More GC to Akkelpur GC Road at Ch. 2070m. Road ID.: 170562001	20.60	BDT 657,994.00											0%	100%	0	518510	518510	94%	Yes	Yes				
	<b>Minor Maintenance</b>				<b>58.9</b>	<b>BDT 1,940,553.00</b>	<b>0.0</b>				<b>BDT 1,589,225</b>					<b>0%</b>	<b>100%</b>	<b>0.0</b>	<b>0.0</b>	<b>0.0</b>	<b>1267950.0</b>	<b>0.0</b>	<b>1267950.0</b>	<b>80%</b>			
<b>Major Maintenance</b>				<b>0.0</b>	<b>BDT 0.00</b>	<b>0.0</b>				<b>BDT 0</b>					<b>0%</b>	<b>0%</b>	<b>0.0</b>	<b>0.0</b>	<b>0.0</b>	<b>0.0</b>	<b>0.0</b>	<b>0.0</b>	<b>0%</b>				
<b>Sub Total (Package Total)</b>				<b>58.9</b>	<b>BDT 1,940,553.00</b>	<b>0.0</b>				<b>BDT 1,589,225</b>					<b>0%</b>	<b>100%</b>	<b>0.0</b>	<b>0.0</b>	<b>0.0</b>	<b>1267950.0</b>	<b>0.0</b>	<b>1267950.0</b>	<b>80%</b>				
2	SupRB/cha pai/Maint/2 0-21/w-123	Chapainawabganj-Sadar	1) Minor maintenance of 9.85m long RCC Box Culvert on Dhulauri GC to Kalinagar GC Via Islampur Up office Road at CH: 1540.00m Road ID:170662004	9.9	BDT 1,223,138.00	-	12-Aug-21	5-Sep-21	M/S Shifat International Pro.:Md. Wahadul Nobi, Chamagaram, Baroghoria, Sadar, Chapainawabganj	12-Sep-21	BDT 1,145,968	19-Sep-21	19-Sep-21	25-Apr-22	0%	100.00%				1110573		1110573	97%	Yes	Yes	Final Bill	
		Shibganj	2) Minor maintenance of 6.80m long RCC Box Culvert on Shibganj GC-Dhainagar UP office Road at Ch: 5973m Road ID:170883001	6.8	BDT 790,742.00	-									0%	100.00%				600217		600217	100%	Yes	Yes		
<b>Minor Maintenance</b>				<b>16.7</b>	<b>BDT 2,013,880.00</b>	<b>-</b>					<b>BDT 1,748,580</b>				<b>0%</b>	<b>100.00%</b>	<b>0.00</b>	<b>0.00</b>	<b>0.00</b>	<b>1710790.00</b>	<b>0.00</b>	<b>1710790.0</b>	<b>98%</b>				
<b>Major Maintenance</b>				<b>0.0</b>	<b>BDT 0.00</b>	<b>-</b>					<b>BDT 0</b>				<b>0%</b>	<b>0%</b>	<b>0.00</b>	<b>0.00</b>	<b>0.00</b>	<b>0.00</b>	<b>0.00</b>	<b>0.00</b>	<b>0%</b>				
<b>Sub Total (Package Total)</b>				<b>16.7</b>	<b>BDT 2,013,880.00</b>	<b>-</b>					<b>BDT 1,748,580</b>				<b>0%</b>	<b>100%</b>	<b>0.00</b>	<b>0.00</b>	<b>0.00</b>	<b>1710790.00</b>	<b>0.00</b>	<b>1710790.00</b>	<b>98%</b>				

SL. No.	Package No	Upazila	Name of the Scheme as per Approval letter	Length (m)	Estimated Cost	Salvage Amount	Date of Bid Received	Date of NOA Issued	Name & Address of Contractor	Contract Signing Date	Contract Amount	Date of Commencement		Date of Completion		Physical Progress		Fund Spent During the Month			Cumulative Fund Spent upto Reporting Month				Execution of Environmental Issue (Yes/No)	Execution of Social & Safeguard Issues (Yes/No)	Remark		
												As Per Contract	Actual	As Per Contract	Actual	Reporting Month (%)	Cumulative (%)	RPA	GOB	Total	RPA	GOB	Total	%					
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28		
3	SupRB/cha pai/Maint/2 2-23/w-613	Nachol	1) Minor maintenance of 17.80m long Box Culvert on Furshedpur Hat-Kosba Up Office at Ch.2000m. Road ID.: 170563006	17.80	BDT 522,381.00	-	9-Apr-23	3-May-23	M. Ehteshamul Haque,S/o: Late Ajamul Haque; Jelli Road, Uttar Munshipara, Dinajpur Sadar,Dinajpur	17-May-23						0%				0.00			0.00	#DIV/0!					
		C.Nawabganj-s	2) Minor maintenance of 6.97m long RCC Box Culvert on Nawabganj-Rajshahi R&H Upazila HQ to Amrura GC via Dogachi Kansina Road at Ch.2830m Road ID.: 170662005	6.97	BDT 624,971.00											0%				0.00			0.00	#DIV/0!					
		C.Nawabganj-s	3) Minor maintenance of 6.90m long RCC Box Culvert on Nawabganj-Rajshahi R&H Upazila HQ to Amrura GC via Dogachi Kansina Road at Ch.3540m Road ID.: 170662005	6.90	BDT 657,950.00											0%				0			0	#DIV/0!					
		C.Nawabganj-s	4) Minor maintenance of 45.90m long RCC Girder Briage on Nawabganj-Rajshahi R&H (Dariapur Mour) to Shibganj Upazila HQ via 546m long Shekh Hasina Bridge and Durlovpur UP office Road (Sadar Portion) at Ch. 576m Road ID.: 170662005	45.90	BDT 1,537,085.00											8%	8%			0			0	#DIV/0!					
		Shibganj	4) Minor maintenance of 8.00m long RCC Box Culvert On Argaraha GC- Chowdala GC Road (Shibganj portion), at Ch. 880m. Road ID.: 170882007	8.00	BDT 705,031.00											0%				0			0	#DIV/0!					
<b>Minor Maintenance</b>				<b>85.6</b>	<b>BDT 4,047,418.00</b>	<b>0.0</b>					<b>BDT 0</b>					<b>#VALUE!</b>	<b>#DIV/0!</b>	<b>0.0</b>	<b>0.0</b>	<b>0.0</b>	<b>0.0</b>	<b>0.0</b>	<b>0.0</b>	<b>0.0</b>	<b>0.0</b>	<b>#DIV/0!</b>			
<b>Major Maintenance</b>				<b>0.0</b>	<b>BDT 0.00</b>	<b>0.0</b>					<b>BDT 0</b>					<b>0%</b>	<b>0%</b>	<b>0.0</b>	<b>0.0</b>	<b>0.0</b>	<b>0.0</b>	<b>0.0</b>	<b>0.0</b>	<b>0%</b>					
<b>Sub Total (Package Total)</b>				<b>85.6</b>	<b>BDT 4,047,418.00</b>	<b>0.0</b>					<b>BDT 0</b>					<b>#VALUE!</b>	<b>#DIV/0!</b>	<b>0.0</b>	<b>0.0</b>	<b>0.0</b>	<b>0.0</b>	<b>0.0</b>	<b>0.0</b>	<b>#DIV/0!</b>					
2																													
<b>Sub-Total (Package Total)</b>				<b>0.0</b>	<b>BDT 0.00</b>	<b>-</b>					<b>BDT 0</b>						<b>0%</b>	<b>0%</b>	<b>0.00</b>	<b>0.00</b>	<b>0</b>	<b>0.00</b>	<b>0.00</b>	<b>0</b>	<b>#DIV/0!</b>				
<b>Intervention :</b>		<b>Replacement</b>																											
1	SupRB/cha pai/Replac e/20-21/w- 10	Bholahat	Re-construction of 8.0m long RCC Girder Bridge on Bholahat to Borgachi GC road under Replacement catagory at chainage: 224m [170182001]	8.0	BDT 11,616,766.00	-	31-May-21	11-Jul-21	Abul Hossain_Sohel JV Lied Partner: Md. Sohel Chabagan,Santahar,Adamdighi, Bogura	8-Aug-21	BDT 11,475,402	3-Oct-21	19-Nov-21	2-Apr-23		7.00%	96.00%			0	8041000		8041000	70%	Yes	Yes			
<b>Sub-Total (Package Total)</b>				<b>8.0</b>	<b>BDT 11,616,766.00</b>	<b>-</b>					<b>BDT 11,475,402</b>					<b>7%</b>	<b>96%</b>	<b>0.00</b>	<b>0.00</b>	<b>0.00</b>	<b>8041000.00</b>	<b>0.00</b>	<b>8041000.0</b>	<b>70%</b>					
2	SupRB/cha pai/Replac e/20-21/w- 102	Nachole	construction of 25.0m long PSC Girder Bridge on Nachole-Mollikpur Hat Road at chainage: 15300m Under Replacement catagor[170562001]	25.0	BDT 32,713,817.00	-	17-Jan-22	8-Feb-22	JCL PVT. LTD 1/D,Ghose Central Road,Jashore Sadar psjessore-7400	20-Feb-22	BDT 29,417,053	27-Feb-22	16-Mar-22	26-Aug-23		10%	88%	6186000.00		6186000.00	21453000.00		21453000.00	73%	Yes	Yes			
<b>Sub-Total (Package Total)</b>				<b>25.0</b>	<b>BDT 32,713,817.00</b>	<b>-</b>					<b>BDT 29,417,053</b>					<b>10%</b>	<b>88%</b>	<b>6186000.00</b>	<b>0.00</b>	<b>6186000.00</b>	<b>29494000.00</b>	<b>0.00</b>	<b>21453000.0</b>						
3	SupRB/cha pai/Replac e/21-22/w- 116	Nachole	construction of 20.0m long RCC Girder Bridge on Nachole-Mollikpur Hat Road at chainage: 5125 m Under Replacement catagor[170562001]	20.0	BDT 21,680,258.00	-	17-Jan-22	8-Feb-22	Abdul Wahab Matbar, M/s Mizan Enterprise,Chandrapur, Shariatpur Sadar, Shariatpur.	16-Feb-22	BDT 18,500,000	23-Feb-22	8-Mar-22	22-Feb-23		8%	96%	2018000.00		2018000.00	13895000		13895000	75%	Yes	Yes			

SL. No.	Package No	Upazila	Name of the Scheme as per Approval letter	Length (m)	Estimated Cost	Salvage Amount	Date of Bid Received	Date of NOA Issued	Name & Address of Contractor	Contract Signing Date	Contract Amount	Date of Commencement		Date of Completion		Physical Progress		Fund Spent During the Month			Cumulative Fund Spent upto Reporting Month				Execution of Environmental Issue (Yes/No)	Execution of Social & Safeguard Issues (Yes/No)	Remark				
												As Per Contract	Actual	As Per Contract	Actual	Reporting Month (%)	Cumulative (%)	RPA	GOB	Total	RPA	GOB	Total	%							
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28				
<b>Sub-Total (Package Total)</b>				20.0	BDT 21,680,258.00	-					BDT 18,500,000					8%	96%	8204000.00	0.00	8204000.00	43389000.00	0.00	13895000.0	75%							
<b>Intervention</b>			<b>New Construction</b>																												
1	SupRB/cha pai/New/22- 23/w-57	Shibganj	New Construction of 99.06m Long PSC Girder Bridge on Shyampur UP office (Chamahat)-Koyladiar hat via Omarpur Ghat Road at Ch.1581 m.Road ID: 170883014.	99.06	BDT 111,572,385.00		20-Feb-23	27-Mar-23	Muhammad Aminul Haque(pvt.)Ltd.&Ethen Enterprise(pvt.)Ltd.(JV); 59/D/B, Flat-14/B-3,Darus Salam Tower-2,Darus Salam,DHAKA-1216	18-Apr-23	BDT 108,030,480					5%	5%			0			0	0%							
2	SupRB/cha pai/New/22- 23/w-67	Shibganj	Construction of 20.00m long RCC Girder Bridge on Tortipur Ghat- Durlupur Bazar via 8-Roshai bazar & Amtola Ghat Road at Chainage:220m under New Construction category [170883009]	20.00	BDT 24,293,435.00		09-Mrch-23	4-Apr-23	BASUNDHARA&SELIM REZA JV;Kallanpur,Nayagola Hat,ChapaiNawabganj	27-Apr-23	BDT 23,405,227					30%	30%	6853000		6853000	6853000		6853000	29%							
<b>Sub-Total (Package Total)</b>				119.1	BDT 135,865,820.00	-					BDT 108,030,480					5%	5%	0.00	0.00	0.00	0.00	0.00	0.00	#DIV/0!							
2											BDT 0					0%	0%			0			0	#DIV/0!							
<b>Sub-Total (Package Total)</b>				0.0	BDT 0.00	-					BDT 0						0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	#DIV/0!						
<b>District Total</b>				Minor Maintenance	161.1	BDT 8,001,851.00	-					BDT 3,337,805					0%	100%	0.00	0.00	0.00	2978740.00	0.00	2978740.00	90%						
				Major Maintenance	0.0	BDT 0.00	-						BDT 0						0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	#DIV/0!				
				Minor & Major Rehabilitation	161.1	BDT 8,001,851.00	-							BDT 3,337,805					0%	100%	0.00	0.00	0.00	2978740.00	0.00	2978740.00	#DIV/0!				
				Capacity Expansion	0.0	BDT 0.00	-							BDT 0					0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	0.00	#DIV/0!			
				Replacement	53.0	BDT 66,010,841.00	0.0							BDT 59,392,455					9%	92%	14390000.00	0.00	14390000.00	80924000.00	0.00	43389000.00	#REF!				
				New Construction	119.1	BDT 135,865,820.00	-							BDT 108,030,480					5%	5%	0.00	0.00	0.00	0.00	0.00	0.00	0.00	#DIV/0!			
<b>[District Grand Total]:</b>				425.7	BDT 214,583,880.00	-					BDT 170,760,740					6%	37%	14390000.00	0.00	14390000.00	83902740.00	0.00	46367740.00	27%							