

Countrywide Rural Market Infrastructure Development Project (CRMIDP)
Construction of 2-Storeied Rural Market Building with 4-Storeied Foundation

Progress Report
FY:2023-2024

Reporting Month: March, 2024

Sl No	District	Upazila	Name of Market	Package No.	Estimated Cost (Tk.)	Contract Amount (TK)	Contractor's Name & Address	Date of contract	Date of completion as per Contract	Revised Date of Completion	Fund Spent (TK)	Remaining Amount (TK)	Progress (%)		Remarks
													Physical	Financial	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
1	Chapai Nawabganj.	Sadar	Ramchandropur Hat	CRMIDP/ CNWG/W-95/318	21,000,000.00	21,980,070.00	Liton Traders, Jhinaidah Sadar, Jhinaidah.	24.08.2021	19.10.2022	Not Revised	18,967,000.00	3,013,070.00	96%	86%	Electrical & Road Work on going (PG: 11.08.2022)
2		Shibganj	Sotrajitpur Hat	CRMIDP/ CNWG/W-99	41,300,000.00	34,955,516.00	Md. Selim Reza, Chapainawabganj Sadar, chapainawabganj.	17.06.2020	23.12.2021	30.06.2023	34,549,680.00	405,836.00	100%	99%	
3		Nachole	Golabari Hat	CRMIDP/ CNWG/W-98	30,600,000.00	26,844,005.00	Md. Alamgir Zahan, Shahazadpur, Sirajganj.	29.12.19	04.07.2021	30.06.2023	26,841,210.00	-	100%	100%	F.B
4		Gomastapur	Shantoshpur Hat	CRMIDP/ CNWG/W-97	25,600,000.00	20,012,304.00	Md. Abdul Mannan, Gomostapur, Chapainawabganj	18.02.20	23.08.2021	30.05.2022	20,012,000.00	-	100%	100%	F.B
5		Bholahat	Sonnasitola Bazar (Medical More)	CRMIDP/ CNWG/W-96/246	48,200,000.00	28,627,350.00	Md. Abdul Mannan, Gomostapur, Chapainawabganj	02.12.20	08.12.2021	28.12.2022	28,608,110.00	-	100%	100%	F.B
					166,700,000.00	132,419,245.00					128,978,000.00	3,418,906.00	99%	97%	

Accountant
 LGED, District : Chapainawabganj

Sub-Assistant Engineer
 LGED, District : Chapainawabganj

Sr. Assistant Engineer
 LGED, District : Chapainawabganj

Executive Engineer
 LGED, District : Chapainawabganj