

Local Government Engineering Department
Construction of Muktijoddha Complex Bhaban Project
Monthly Progress Report (FY- 2023-2024)

Reporting Month: March/2024

Sl. No.	District	Upazila	Contract Package No.	Name of Schemes	Name of Contractor	Approved Estimated Cost (Tk.)	Contract Amount (Tk.)	Approval Date	Date of Contact	Date of Completion	Actual Date of Completion	Physical Progress (%)		Handover Date	Fund Spent		Method of Tender		Remarks
												Individual	Overall		In Current FY	Cumulative	Method	Tender ID No	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20
1	Chapai Nawabgonj	Shibganj	CUMCP/C.NAW/SHI/16/C-280	Const.of Upazilla Muktijoddah Complex Bhaban under Shibganj Upazila.	Md. Mozaharul Islam JV	22887950.00	22093250.00	12.07.16	03.05.17	09.05.18	01.01.19	100%	100%	23.01.19	0	220.34	OTM	79904	F.B
2		Bholahat	UMC/C.NAW/BHO/15/ C-246	Const.of Upazilla Muktijoddah Complex Bhaban under Bholahat Upazila.	Md. Shah Alamgir	22709720.00	16902092.56	18.05.16	30.08.16	05.09.17	27.04.18	100%	100%	28.02.19	0	162.99	OTM	59033	F.B
3		Gomostapur	UMC/C.NWB/GOM/13/ C-073	Const.of Upazilla Muktijoddah Complex Bhaban under Gomostapur Upazila.	Md. Salim Reza	19225000.00	15834930.00	18.12.16	05.09.19	31.08.18	15.10.18	100%	100%	24.02.20	0	158.33	OTM	56719	FB
4		Nacholoe	CUMCP/C.Ganj/NAC//17/C-393	Const.of Upazilla Muktijoddah Complex Bhaban under Nacholoe Upazila.	Md. Salim Reza	20823496.20	17316224.00	10.04.18	30.07.18	29.08.19 Ex. 18.11.19		100%	100%	22.10.20	0	172.82	OSTEM (e-GP)	193118	F.B
5		Sadar	CUMCP/NWB / SAD/ 21/ C-455	Const.of Upazilla Muktijoddah Complex Bhaban under Sadar Upazila.	Md. Abdul Mannan	33256997.00	29931297.00	24.11.21	10.03.22	12.06.23	10.06.23	100%	100%	-	289.78	289.78	OTM (e-GP)	648212	8th & Final Bill
6		Sadar	C-Naw(RFQ maint-01/23-24	Const.of Parking Area infrent of (5-Storied Foundation) Muktijoddah Complex Bhaban under Sadar Upazila.	M/S Shafa Traders	469485.00	469480.00	09.11.23	23.11.23	29.12.23		80%	80%	-	0	0	RFQ		
Grand Total =						119372648.20	102547273.56								289.78	1004.260			

Accountant
LGED
Chapai Nawabganj

Sub-Assistant Engineer
LGED
Chapai Nawabganj

Senior Assistant Engineer
LGED
Chapai Nawabganj

Executive Engineer
LGED
Chapai Nawabganj