

Cyclone Amphan & Flood Damage Rural Infrastructure Rehabilitation Project (CAFDRIRP)

Progress Report (FY 2023-2024)

District: Chapainawabganj

Reporting Date: March.2024

SL	Road ID & Scheme Name	Package No.	Estimated Amount				Name & Address of Contractor	Date of Contract	Contract Amount (Tk. In Lakh)	Physical Progress (%)	Date of Completion as per work order	Actual Date of Completion	Payment Status			Financial Progress (%)	BG Expire date	Remarks
			Length			Amount (Tk. in Lakh)							Type of Bill	Payment Made (Tk in Lakh)	Remaining Payment (Tk. in Lakh)			
			km	m	Nos													
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
Rehabilitation of Upazila Road																		
1	Rehabilitation of Gomostapur Upazila HQ to Sonaichandi GC Via Subhan Nagar Koloney Ratonpur Punor Road from Ch. 00m-850m, Road ID No. 170372013 Under Gomostapur Upazila, Dist Chapainawabganj.	CAFDRIRP/Chapai/ UZR/W-01/2020-21 Tender id -552080	0.850			30.84	Masidur Reza Chowdhuri, Chapainawabganj	29.04.21	29.30	100%	05.11.21	14.10.21	1st & Final	29.27	0.00	100%	13.04.22	FB
2	Maintenance of Shibgonj Upazila (Durlovpur) - Chapai Nawabganj Sadar Upazila (Dariapur) Road upto 6 Nos Spar Shibganj Portion Road from Ch. 3020m-5000m, Road ID No. 170882009 Under Shibgonj Upazila, Dist Chapainawabganj.	CAFDRIRP/Chapai/ UZR/W-03/2021-22. Tender id -648184	1.980			114.49	M/s Shuvo Traders Shibganj, Chapainawabganj.	16.03.22	108.77	100%	28.10.22	29.12.22	2nd & Final	97.37	0.00	100%	31.08.23	FB
2	Sub-Total =					145.33			138.07					126.64	0.00			
Rehabilitation of Union Road																		
1	Rehabilitation of Fatepur UP office to Nachole Station Hat (Gopainagar More) Via Singrail Hat road from Ch.00m-3000m Road ID No. 170563010 Under Nachole Upazila, Dist: Chapainawabganj,	CAFDRIRP/Chapai/U NR/W-02/2020-21 Tender id -552082	3.000			126.94	M/S Tufan Enterprise Rajshahi	29.04.21	120.59	100%	04.02.22	20.10.21	2nd & Final	120.55	0.00	100%	13.04.22	FB
2	Maintenance of Shibgang GC-Dhainagar UP office road. Road from Ch. 3000m-9000m, Road ID No. 170883001 Under Shibgonj Upazila, Dist Chapainawabganj.	CAFDRIRP/Chapai/ UNR/W-04/2021-22 Tender id -648185	6.000			357.36	Md Moyen Khan, Shibganj, Chapainawabganj.	28.04.22	356.80	100%	04.05.23	10.03.23	4th & Final	356.69	0.00	100%	12.04.23	FB
3	Maintenance of Nachole UP Office (Bhular More) - Pirpur Hat Road from Ch. 00m-3000m road ID No. 170563011 under Nachole Upazila, Dist: Chapainawabganj.	CAFDRIRP/ Chapai/UNR/ER/W-05/2022-23 Tender id -740105	3.000			106.28	Riad & Sons, Mohila College road Market, Sadar, Chapainawabganj.	05.12.22	100.96	100%	11.06.2023	09.06.23	1st & Final	100.93	0.00	100%	24.08.2023	FB
3	Sub-Total =					590.58			578.35					578.17	0.00			
Rehabilitation of Village Road																		
1	Rehabilitation of Pirpur-Ashanpur Road from Ch.00-810m Under Gomostapur Upazila. Dist: Chapainawabganj. (Road ID No. 170375037).	CAFDRIRP/Chapai/V R/ER/W-06/2023-24 Tender id -907473	0.810			38.40	Rebeka Nasima Banu, Sadar, Chapainawabganj.	22.01.24	36.48	50%	23.06.24			0.00	36.48	0%	21.07.24	
2	Rehabilitation of Bangabari B.O.P to Sontoshpur hat via broznathpur shampur Road from Ch.00-2550m Under Gomostapur Upazila. Dist: Chapainawabganj. (Road ID No. 170374003).	CAFDRIRP/Chapai/V R/FD/W-07/2023-24 Tender id -948430	2.250			127.78	M/S Walid Construction Sadar,Chapainawabganj.	24.03.24	121.39	0%	24.10.24			0.00	121.39	0%		
3	Rehabilitation of Debinagar FRB-Sullanganj ghat Road from Ch.2060m-3655m Under Sadar Upazila. Dist: Chapainawabganj. (Road ID No. 170664043).	CAFDRIRP/Chapai/V R/ER/W-08/2023-24 Tender id -948431	1.595			31.42	M/S Sabani Enterprice Sadar,Chapainawabganj.	27.03.24	29.85	0%	27.09.24			0.00	29.85	0%		
3	Sub-Total =					197.60			187.72					0.00	187.72			

SL	Road ID & Scheme Name	Package No.	Estimated Amount				Name & Address of Contractor	Date of Contract	Contract Amount (Tk. In Lakh)	Physical Progress (%)	Date of Completion as per work order	Actual Date of Completion	Payment Status			Financial Progress (%)	BG Expire date	Remarks
			Length			Amount (Tk. in Lakh)							Type of Bill	Payment Made (Tk in Lakh)	Remaining Payment (Tk. in Lakh)			
			km	m	Nos													
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
Rehabilitation of Village Road by HBB																		
1						0.00			0.00					0.00	0.00			
1	Sub-Total =					0.00			0.00					0.00	0.00			
Rehabilitation of /Re-construction of Bridge																		
1						0.00			0.00					0.00	0.00			
1	Sub-Total =					0.00			0.00					0.00	0.00			
Rehabilitation of /Re-construction of Culvert																		
1	Re-Construction of 1-vent 4.00x4.00m Box Culvert on Rohanpur GC to Dobar mour GC road (starting Bongpur UP office Road from ch.1570m. Under Gomostapur Upazila, Dist: Chapainawabganj.(Road ID No: 170372002)	CAFDRIRP/C.Nawabganj/Cul/ UZR/ER/W-01/2023-24	4.60			39.39			37.42									Tender publication Date: 31.03.24
2	Construction of 2-vent 3.00x4.00m Box Culvert on Kazigram to Ramdas Ghat Kilkolia Road at ch.1630m. Under Gomostapur Upazila, Dist: Chapainawabganj.(Road ID No: 170374023)	CAFDRIRP/Chapai/UZR/Cul/ER/W-02/2023-24				41.42												Tender under process
2	Sub-Total =					80.81			37.42					0.00	0.00			
10	Grand Total =					1014.32			941.56	55%				704.81	187.72	50%		

Accountant
LGED, Chapainawabganj

Sub-Assistant Engineer
LGED, Chapainawabganj

Assistant Engineer
LGED, Chapainawabganj

Sr.Assistant Engineer
LGED, Chapainawabganj

Executive Engineer
LGED, Chapainawabganj