

Monthly Progress Report (Physical & Financial)

District: Chapai Nawabganj.

Reporting Month: March/2024

Name of Project: General Social Infrastructure Development-2 (GSID-2).

Sl No	Cons tit ue nc	e-GP ID No	Upazila	Package No/Road ID No.	Name of Scheme with lacion (chainage)	Q ua nt ity	Estimated Cost (Tk.)	Tender reciving date	Name of Contractor	Date of Contract	Contract Amount(Tk.)	Physica l Progres s (%)	Pland/Actu al Date of Completion	Payment Status			Remar ks
														Final bill (Tk)	Payment made (Tk)	Remaini ng Payment (Tk)	
1	2	3	4	5	6	7	4	9	10	11	12	13	14	15	16	17	18
1		741677	Nachole	GSID-2/CNW/DW-13	Improvement of Tikroil Jamme Mosque Under Nezampur Union, Nachole Upazila, Dist: Chapainawabganj, Latitude:24.700982, Longitude: 88.450426		300000.00	1/11/2022	Md.Tohurul Islam	27/11/2022	285000.00	100%	18/06/2023	284720.00	284720.00	0.00	FB
2		741673	Nachole	GSID-2/CNW/DW-09	Improvement of Sonaichandi Eidgah Boundary wall at Kosba Union, Nachole Upazila, Dist: Chapainawabganj, Latitude:24.811898, Longitude: 88.419182		300000.00	1/11/2022	Md.Moktar Ali	27/11/2022	285000.00	100%	18/06/2023	284877.00	284877.00	0.00	FB
3		741676	Nachole	GSID-2/CNW/DW-12	Improvement of Hakroil Bangalpara Oktia Mosque under Nachole Union, Nachole Upazila, Dist: Chapainawabganj, Latitude:24.721068, Longitude: 88.450557		300000.00	1/11/2022	Md.Moshiur Rahman	01/12/2022.	285000.00	100%	11/4/2023	284350.00	284350.00	0.00	FB
4		741672	Nachole	GSID-2/CNW/DW-08	Improvement of Mominpara more Graveyard Boundary wall at Nachole Pouroshava, Nachole Upazila, Dist: Chapainawabganj, Latitude: 24.726509, Longitude: 88.412198		600000.00	1/11/2022	Md.Abdul Jalil	06/12/2022.	570000.00	100%	10/4/2023	547600.00	547600.00	0.00	FB
5		741675	Nachole	GSID-2/CNW/DW-11	Improvement of Fotepur Government Graveyard Boundary wall at Fotepur Union, Nachole Upazila, Dist: Chapainawabganj, Latitude:24.718965, Longitude: 88.282844		300000.00	1/11/2022	Md.Shahn ewaz	06/12/2022.	285000.00	100%	10/8/2023	284532.00	284532.00	0.00	FB
6		741678	Nachole	GSID-2/CNW/DW-14	Improvement of Dogasi Eidgah Ground Protection work at Nezampur Union, Nachole Upazila, Dist: Chapainawabganj, Latitude:24.669298, Longitude: 88.442676		300000.00	1/11/2022	Masidur Reza Chowdhury	06/12/2022.	285000.00	100%	9/4/2023	284280.00	284280.00	0.00	FB
7		741671	Nachole	GSID-2/CNW/DW-07	Improvement of Jhikra Pathanpara near Mosque H/O Ushop Under Nachole Union, Nachole Upazila, Dist: Chapainawabganj, Latitude:24.722674, Longitude: 88.469183		300000.00	1/11/2022	Md.Enayet Karim	06/12/2022.	285000.00	100%		284550.00	284550.00	0.00	FB

8		741674	Nachole	GSID-2/CNW/DW-10	Improvement of Madhobpur Eidgah Ground B.F.S work at Fotepur Union, Nachole Upazila, Dist: Chapainawabganj, Latitude:24.719180, Longitude: 88.355681	300000.00	1/11/2022	M/S Anik Enter Prise	12/12/2022	285000.00	100%	9/4/2023	284430.00	284430.00	0.00	FB
9		763433	Nachole	GSID-2/CNW/DW-46	Improvement of Coupukuria Eidgah Boundary Under Kosba Union, Nachole Upazila, Dist: Chapainawabganj, Latitude:24.756490, Longitude: 88.394808	300000.00	29/12/2022	M/S Ela Shoe Store	14/02/2023	285000.00	100%	8/5/2023	220760.00	220760.00	0.00	FB
10		824242	Nachole	GSID-2/CNW/DW-63	Improvement of Mollikpur Eidgha under Fotepur Union, Nachole Upazila, Dist: Chapainawabganj. [Latitude: 24.728052, Longitude: 88.290010],	300000.00	25/05/2023	M/S Shah Electronics	12/6/2023	285000.00	100%	30/08/2023	284640.00	284640.00	0.00	FB
11		824238	Nachole	GSID-2/CNW/DW-60	Improvement of Chandpara Jamme Mosque Infront House of Tuku Member under Fotepur Union, Nachole Upazila, Dist: Chapainawabganj. [Latitude: 24.744896, Longitude: 88.294143],	300000.00	25/05/2023	M/S Sumon Traders	13/06/2023	285000.00	100%	1/11/2023.	284766.00	284766.00	0.00	FB
12		824239	Nachole	GSID-2/CNW/DW-61	Improvement of Kolihar Radhagobindo Mondir under Kosba Union, Nachole Upazila, Dist: Chapainawabganj. [Latitude: 24.773065, Longitude: 88.408422].	300000.00	25/05/2023	M/S Alif Enterprise	14/06/2023	285000.00	100%	22/10/2023	284700.00	284700.00	0.00	FB
13		824240	Nachole	.GSID-2/CNW/DW-62	Improvement of Mominpara Jame Mosque under Nachole Pouroshava, Nachole Upazila, Dist: Chapainawabganj. [Latitude: 24.727762, Longitude: 88.412712],	300001.00	25/05/2023	Md. Moyen Khan	12/6/2023	285000.00	100%	03/09/2023.	284750.00	284750.00	0.00	FB
14		824244	Nachole	GSID-2/CNW/DW-65	Improvement of Sonaichandi Durga Mondir under Kosba Union, Nachole Upazila, Dist: Chapainawabganj. [Latitude: 24.812168, Longitude: 88.416937],	300000.00	25/05/2023	Ali,s Dream Corporation	12/6/2023	285000.00	100%	30/01/2024	285000.00	285000.00	0.00	FB
15		824243	Nachole	.GSID-2/CNW/DW-64	Improvement of Khoribari Jame Mosque under Nezampur Union, Nachole Upazila, Dist: Chapainawabganj. [Latitude: 24.660286, Longitude: 88.461144],	300000.00	25/05/2023	M/S Porash International	14/06/2023	285000.00	100%	10/09/2023.	284790.00	284790.00	0.00	FB
16		851580	Nachole	GSID-2/CNW/DW-126	Improvement of Sukhandhighi Oktiy Jame-E-Mosque Under Nachole Pourashava Union, Nachole Upazila, Dist: Chapainawabganj. [Latitude: 24.732019, Longitude: 88.412916],	300000.00	27/07/2023	Md.Shofiqul Islam	07/09/2023.	285000.00	100%	30/10/2023.	284500.00	284500.00	0.00	FB
17		851581	Nachole	GSID-2/CNW/DW-127	Improvement of Tiloir Jame -E- Mosque under Kosba Union, Nachole Upazila, Dist: Chapainawabganj. [Latitude: 24.82470, Longitude: 88.395660],	300000.00	27/07/2023	M/S Shamim Enterprise	3/9/2023	285000.00	100%	20/11/2023	284740.00	284740.00	0.00	FB

18		851582	Nachole	GSID-2/CNW/DW-128	Improvement of Moimpur Kaloir Jame -E- Mosque under Kosba Union, Nachole Upazila, Dist: Chapainawabganj. [Latitude: 24.759402, Longitude: 88.370271],	300000.00	27/07/2023	Ali,s Dream Corporation		285000.00	10%					
19		851583	Nachole	GSID-2/CNW/DW-129	Improvement of Shibpur Jame -E- Mosque under Kosba Union, Nachole Upazila, Dist: Chapainawabganj. [Latitude: 24.790345, Longitude: 88.387858],	300000.00	27/07/2023	MD.Enayetkarim	10/09/2024.	285000.00	100%	22/02/2024.	284680.00	284680.00	0.00	FB
20		851584	Nachole	GSID-2/CNW/DW-130	Improvement of Azipur Jame -E- Mosque under Nachole Union, Nachole Upazila, Dist: Chapainawabganj. [Latitude: 24.751517, Longitude: 88.420711],	300000.00	27/07/2023	MD.Sadiqul Islam	10/09/2023.	285000.00	100%	22/02/2024.	284480.00	284480.00	0.00	FB
21		883571	Nachole	GSID-2/CNW/DW-182	Improvement of Nachole Bazar Central Sree Sree Durga Mondir under Nachole Pourashava Union, Nachole Upazila, Dist: Chapainawabganj. [Latitude: 24.729380, Longitude: 88.418094],	300000.00	07-11-2023.	M/S Saudia Steel Workshop	26-12-2023	285000.00	90%					
22		883576	Nachole	GSID-2/CNW/DW-183	Improvement of Mollickpur Durga Mondir under Fotepur Union, Nachole Upazila, Dist: Chapainawabganj. [Latitude: 24.727787, Longitude: 88.288036],	300000.00	07-11-2023.	Md.Uzzal Hossain	21-12-2023	285000.00	100%	20/02/2024.	284750.00	284750.00	0.00	FB
23		883577	Nachole	GSID-2/CNW/DW-184	Improvement of Jahidpur Goshpara Durga Mondir under Nezampur Union, Nachole Upazila, Dist: Chapainawabganj. [Latitude: 24.707966, Longitude: 88.477780],	300000.00	07-11-2023.	MD.Sadiqul Islam	24-12-2023.	285000.00	20%					
					Nachole sub Total =	7200001.00				6840000.00				5891895.00		20
24		763414	Gomostapur		Improvement of Nimtola Khatal Govt. Graveyard in Gomostapur Union Upazila: Gomostapur, District: Chapainawabganj, Latitude: 24.792818, Longitude: 88.285715	300000.00	29/12/2022	Md.Moshihur Rahman	8/2/2023	285000.00	100%	19/4/2023	285000.00	285000.00	0.00	FB
25		763399	Gomostapur	GSID-2/CNW/DW-25	Improvement of Pirason Vatapara Mosjid in Rohonpur Puroshava Upazila: Gomostapur, District: Chapainawabganj, Latitude: 24.709872, Longitude: 88.306833	300000.00	29/12/2022	Md.Moshihur Rahman	8/2/2023	285000.00	100%	11/4/2023	284990.00	284990.00	0.00	FB
26		763400	Gomostapur	GSID-2/CNW/DW-26	Improvement of Gor Bari Moddhopara Jumma Mosjid in Parbotipur Union Upazila: Gomostapur, District: Chapainawabganj, Latitude:24.873180, Longitude: 88.455179	300000.00	29/12/2022	Md.Moshihur Rahman	8/2/2023	285000.00	100%	11/4/2023	284970.00	284970.00	0.00	FB
27		763407	Gomostapur	GSID-2/CNW/DW-31	Improvement of Alinagor Namjada Jame Mosque in Alinagor Union Upazila: Gomostapur, District: Chapainawabganj, Latitude: 24.842075, Longitude: 88.302214	300000.00	29/12/2022	M/S Meghla Enterprise	9/2/2023	285000.00	100%	7/6/2023	285000.00	285000.00	0.00	FB

28		763406	Gomostapur	GSID-2/CNW/DW-30	Improvement of Mokrompur Bytus Salam Jumma Mosque in Alinagor Union Upazila: Gomostapur, District: Chapainawabganj, Latitude: 24.830220, Longitude: 88.310691	300000.00	29/12/2022	M/S Ela Shoe Store	14/2/2023	285000.00	100%	10/9/2023	284980.00	284980.00	0.00	FB
29		763403	Gomostapur	GSID-2/CNW/DW-28	Improvement of Lebudanga Hafezia Madrasha Mosjid in Rabdhanagor Union Upazila: Gomostapur, District: Chapainawabganj, Latitude: 24.903660, Longitude: 88.412348	300000.00	29/12/2022	M/S Ela Shoe Store	14/02/2023	285000.00	100%	10/09/2023.	284910.00	284910.00	0.00	FB
30		763415	Gomostapur	GSID-2/CNW/DW-38	Improvement of Dosimoni Khatal Oktia Mosque in Gomostapur Union Upazila: Gomostapur, District: Chapainawabganj, Latitude: 24.795104, Longitude: 88.289691	300000.00	29/12/2022	M/S Ela Shoe Store	14/02/2023	285000.00	100%	20/07/2023	284990.00	284990.00	0.00	FB
31		763409	Gomostapur	GSID-2/CNW/DW-32	Improvement of Begunbari Hafezia Eatimkhana Mosjid in Bangabari Union Upazila: Gomostapur, District: Chapainawabganj, Latitude: 24.868560, Longitude: 88.270501	300000.00	29/12/2022	M/S Ela Shoe Store	14/02/2023	285000.00	100%	10/10/2023.	285000.00	285000.00	0.00	FB
32		763416	Gomostapur	GSID-2/CNW/DW-39	Improvement of Kazigram Uttor Para Oktia Mosque in Rohonpur Union Upazila: Gomostapur, District: Chapainawabganj, Latitude: 24.848255, Longitude: 88.337793	300000.00	29/12/2022	M/S Ela Shoe Store	14/02/2023	285000.00	100%	10/9/2023	284870.00	284870.00	0.00	FB
33		763413	Gomostapur	GSID-2/CNW/DW-36	Improvement of Nondholapur Dokkinpara Jumma Mosque in Chowdala Union Upazila: Gomostapur, District: Chapainawabganj, Latitude: 24.787081, Longitude: 88.267895	300000.00	29/12/2022	M/S Ela Shoe Store	14/02/2023	285000.00	100%	10/7/2023	285000.00	285000.00	0.00	FB
34		763411	Gomostapur	GSID-2/CNW/DW-34	Improvement of Loxinarayonpur Jumma Mosjid in Boalia Union Upazila: Gomostapur, District: Chapainawabganj, Latitude:24.8261, Longitude: 88.2883	400000.00	29/12/2022	M/S Shefat International	23/02/2023	380000.00	50%					
35		763410	Gomostapur	GSID-2/CNW/DW-33	Improvement of Moddho Broznathpur Near Bazar Oktia Mosque in Bangabari Union Upazila: Gomostapur, District: Chapainawabganj, Latitude: 24.855153, Longitude: 88.274385	300000.00	29/12/2022	M/S Ela Shoe Store	23/02/2023	285000.00	100%	10/10/2023.	285000.00	285000.00	0.00	FB
36		763397	Gomostapur	GSID-2/CNW/DW-24	Improvement of Nongola Bus Stand Jumma Mosjid in Rohonpur Puroshava Upazila: Gomostapur, District: Chapainawabganj, Latitude:24.820125, Longitude: 88.317022	300000.00	29/12/2022	M/S Shaida Enterprise	19/02/2023	285000.00	100%	25/02/2024.	285000.00	285000.00	0.00	FB
37		763412	Gomostapur	GSID-2/CNW/DW-35	Improvement of Chowdala Bazar Promanikpara Jamme Mosque in Chowdala Union Upazila: Gomostapur, District: Chapainawabganj, Latitude: 24.776386, Longitude: 88.259812	300000.00	29/12/2022	M/S Shaida Enterprise	19/02/2023	285000.00	100%	25/02/2024	284990.00	284990.00	0.00	FB
38		763402	Gomostapur	GSID-2/CNW/DW-27	Improvement of Hatkhola Jumma Mosjid in Perbotipur Union Upazila: Gomostapur, District: Chapainawabganj, Latitude:24.864944, Longitude: 88.438448	300000.00	29/12/2022	M/S Shaida Enterprise	19/02/2023	285000.00	100%	18-12-2023	284540.00	284540.00	0.00	FB

39		763405	Gomostapur	GSID-2/CNW/DW-29	Improvement of Basudevpur (Dober More) Jame Mosque in Rabdhanagor Union Upazila: Gomostapur, District: Chapainawabganj, Latitude: 24.884938, Longitude: 88.382957		300000.00	29/12/2022	M/S Shaida Enterprise	29/02/2023	285000.00	100%	18-12-2023	284990.00	284990.00	0.00	FB
40		787392	Gomostapur	GSID-2/CNW/DW-59	Improvement of Dokinpara Udaynagar Jame Mosque Union: Chowdala, Upazila: Gomostapur, District: Chapainawabganj, Latitude: 24.7746, Longitude: 88.2521		1000000.00	2/3/2023	M/S Ela Shoe Store	10/4/2023	950000.00	100%	07/09/2023.	949608.00	949608.00	0.00	FB
41		824261	Gomostapur	GSID-2/CNW/DW-79,	AvIZvq Improvement of Bosnoil Sarbojonin Durga Mondir under Radhanagar Union, Gomostapur Upazila, Dist: Chapainawabganj. [Latitude: 24.85712, Longitude: 88.28215], Package No. GSID-2/ CNW/DW-79, e-GP Tender ID No. 824261		381000.00	25/05/2023	M/S Shah Electronics	12/6/2023	361900.00	100%	18/09/2023.	361800.00	361800.00	0.00	FB
42		824291	Gomostapur	GSID-2/CNW/DW-100	Improvement of Noyadeyari Eidgah Math under Gomostapur Union, Gomostapur Upazila, Dist: Chapainawabganj. [Latitude: 24.75945, Longitude: 88.27321], Package No. GSID-2/CNW/DW-100, e-GP Tender ID No. 824291		985452.00	25/05/2023	M/S Munni Enterprise	14/06/2023	936179.00	100%	2-01-2024.	936179.00	936179.00	0.00	FB
43		824295	Gomostapur	GSID-2/CNW/DW-103,	Improvement of Ozu Khana Mozqual Bazar Jam-E-Mosque under Rohanpur Union, Gomostapur Upazila, Dist: Chapainawabganj. [Latitude: 24.82177, Longitude: 88.37965],		400000.00	25/05/2023	M/S Alif Enterprise	14/06/2023	379753.00	100%	22/11/2023	379750.00	379750.00	0.00	FB
44		824286	Gomostapur	GSID-2/CNW/DW-95	Improvement of Rohanpur Boro Bazar Kendrio Eidgah Math under Rohanpur Pouroshava, Gomostapur Upazila, Dist: Chapainawabganj. [Latitude: 24.82424, Longitude: 88.32897],		1000000.00	25/05/2023	M/S Eva Traders	13/06/2023	950000.00	100%	17/10/2023.	950000.00	950000.00	0.00	FB
45		824280	Gomostapur	GSID-2/CNW/DW-92	Improvement of Gombujpara Jame Mosque under Rohanpur Pouroshava, Gomostapur Upazila, Dist: Chapainawabganj. [Latitude: 24.82585, Longitude: 88.33499],		300000.00	25/05/2023	Md.Abdul Mannan	12/6/2023	285000.00	100%	31/08/2023	284990.00	284990.00	0.00	FB
46		824281	Gomostapur	GSID-2/CNW/DW-93	Improvement of Purbopara Jame Mosque under Rohanpur Pouroshava, Gomostapur Upazila, Dist: Chapainawabganj. [Latitude: 24.82546, Longitude: 88.33852],		300000.00	25/05/2023	K.T.Z Trade International	12/6/2023	285000.00	100%	4/19/2680	285000.00	285000.00	0.00	FB
47		824258	Gomostapur	GSID-2/CNW/DW-77	Improvement of Josoil Namopara Jame Mosque under Radhanagar Union, Gomostapur Upazila, Dist: Chapainawabganj. [Latitude: 24.21412, Longitude: 88.40115],		360000.00	25/05/2023	Md.Selim Reza	12/6/2023	342000.00	100%	20/11/2023	341100.00	341100.00	0.00	FB
48		824274	Gomostapur	GSID-2/CNW/DW-87	Improvement of Shibrampur Jame Mosque under Bangabari Union, Gomostapur Upazila, Dist: Chapainawabganj. [Latitude: 24.89351, Longitude: 88.28178],		300000.00	25/05/2023		12/6/2023	285000.00	100%	23/10/2023	285000.00	285000.00	0.00	FB

49		824257	Gomostapur	GSID-2/ CNW/DW-76	Improvement of Islampur (Voktapara) Jame Mosque under Radhanagar Union, Gomostapur Upazila, Dist: Chapainawabganj. [Latitude: 24.81301, Longitude: 88.70121],	345000.00	25/05/2023	K.T.Z Trade International	12/6/2023	327484.00	100%	31/08/2023	327380.00	327380.00	0.00	FB
50		824268	Gomostapur	GSID-2/ CNW/DW-81	Improvement of Bangabari Paihapara Graveyard under Bangabari Union, Gomostapur Upazila, Dist: Chapainawabganj. [Latitude: 24.86374, Longitude: 88.27686],	1000000.00	25/05/2023	K.T.Z Trade International	12/6/2023	950000.00	100%	31/08/2023	949900.00	949900.00	0.00	FB
51		824287	Gomostapur	GSID-2/ CNW/DW-96	Improvement of Rohanpur Shekpara Kendrio Graveyard under Rohanpur Pouroshava, Gomostapur Upazila, Dist: Chapainawabganj. [Latitude: 24.82448, Longitude: 88.32997],	1000000.00	25/05/2023	M/S Dadu Bhai Construction	14/06/2023	950000.00	100%	31/08/2023	901990.00	901990.00	0.00	Ist R/B
52		824271	Gomostapur	GSID-2/ CNW/DW-84,	Improvement of Poschim Islampur Jam-E-Moque under Bangabari Union, Gomostapur Upazila, Dist: Chapainawabganj. [Latitude: 24.86476, Longitude: 88.27195],	300000.00	25/05/2023	Md. Moyen Kha	12/6/2023	285000.00	100%	31/08/2023	285000.00	285000.00	0.00	FB
53		824277	Gomostapur	GSID-2/ CNW/DW-89,	Improvement of Sontoshpur Puraton Sarbojonin Durga Mondir under Bangabari Union, Gomostapur Upazila, Dist: Chapainawabganj. [Latitude: 24.85002, Longitude: 88.29560],	300000.00	25/05/2023	Md. Moyen Kha	12/6/2023	285000.00	100%	31/08/2023	285000.00	285000.00	0.00	FB
54		824293	Gomostapur	GSID-2/ CNW/DW-101,	Improvement of Noyadeyari Graveyard Math under Gomostapur Union, Gomostapur Upazila, Dist: Chapainawabganj. [Latitude: 24.75613, Longitude: 88.27195], Package No. GSID-2/ CNW/DW-101, e-GP Tender ID No. 824293	402069.00	25/05/2023	Md. Moyen Khan	12/6/2023	381965.00	100%	31/08/2023	391920.00	391920.00	0.00	FB
55		824276	Gomostapur	GSID-2/ CNW/DW-88	Improvement of Fatapara Jame Mosque under Bangabari Union, Gomostapur Upazila, Dist: Chapainawabganj. [Latitude: 24.86381, Longitude: 88.2766]	400000.00	25/05/2023	Md.Moshihur Rahman	13/06/2023	380000.00	100%	18/09/2023	285000.00	285000.00	0.00	FB
56		824264	Gomostapur	GSID-2/ CNW/DW-80	Improvement of Bangabari (Daripata) Kendrio Jame Mosque under Bangabari Union, Gomostapur Upazila, Dist: Chapainawabganj. [Latitude: 24.85912, Longitude: 88.28415],	1200000.00	25/05/2023	Md.Moshihur Rahman	13/06/2023	1140000.00	100%	1/2/2024	1140000.00	1140000.00	0.00	FB
57		824269	Gomostapur	GSID-2/ CNW/DW-82	Improvement of Jor Gachia Graveyard under Bangabari Union, Gomostapur Upazila, Dist: Chapainawabganj. [Latitude: 24.87208, Longitude: 88.28181],	1000000.00	25/05/2023	Md. Uzzal Hossain	16/06/2023	950000.00	100%	31/08/2023	949780.00	949780.00	0.00	FB
58		824270	Gomostapur	GSID-2/ CNW/DW-83	Improvement of Jor Gachia Jam-E-Moque under Bangabari Union, Gomostapur Upazila, Dist: Chapainawabganj. [Latitude: 24.87215, Longitude: 88.28139],	300000.00	25/05/2023	Ali,s Dream Corporation	12/6/2023	285000.00	100%	31/08/2023	285000.00	285000.00	0.00	FB

59		824278	Gomostapur	GSID-2/CNW/DW-90	Improvement of Rohanpur Sarbojonin Durga Mondir under Rohanpur Pouroshava, Gomostapur Upazila, Dist: Chapainawabganj. [Latitude: 24.82262, Longitude: 88.32728],	301000.00	25/05/2023	Ali,s Dream Corporation	12/6/2023	285866.00	100%	31/08/2023	285860.00	285860.00	0.00	FB
60		824273	Gomostapur	GSID-2/CNW/DW-86	Improvement of Anarpur Jame Mosque under Bangabari Union, Gomostapur Upazila, Dist: Chapainawabganj. [Latitude: 24.88353, Longitude: 88.27180]	300000.00	25/05/2023	Ali,s Dream Corporation	12/6/2023	285000.00	100%	31/08/2023	285000.00	285000.00	0.00	FB
61		824272	Gomostapur	GSID-2/CNW/DW-85	Improvement of Sontoshpur Namjada Jame Masjid under Bangabari Union, Gomostapur Upazila, Dist: Chapainawabganj. [Latitude: 24.85383, Longitude: 88.29176],	300000.00	25/05/2023	AL Mujahid Enterprise	14/06/2023	285000.00	100%	21/06/2023	285000.00	285000.00	0.00	FB
62		824259	Gomostapur	GSID-2/CNW/DW-78	Improvement of Josoil Schoolpara Graveyard under Radhanagar Union, Gomostapur Upazila, Dist: Chapainawabganj. [Latitude: 24.62105, Longitude: 88.58021],	417000.00	25/05/2023	M/S Ela Shoe Store	19/06/2023	395820.00	80%	12/9/2023	216000.00	395820.00	0.00	FB
63		824290	Gomostapur	GSID-2/CNW/DW-99	Improvement of Noyadeyari Shimul Tola Jame Mosque under Gomostapur Union, Gomostapur Upazila, Dist: Chapainawabganj. [Latitude: 24.75939, Longitude: 88.27212]	846000.00	25/05/2023	Md.Selim Reza	19/06/2023	803261.00	100%	01/02/2024.	802880.00	802880.00	0.00	FB
64		824289	Gomostapur	GSID-2/CNW/DW-98	Improvement of Gomostapur Kachari Sarbojonin Durga Mondir under Gomostapur Union, Gomostapur Upazila, Dist: Chapainawabganj. [Latitude: 24.78420, Longitude: 88.27979],	315000.00	25/05/2023	M/S Ela Shoe Store	19/06/2023	299038.00	100%	1/2/2024	299000.00	299000.00	0.00	FB
65		824296	Gomostapur	GSID-2/CNW/DW-104	Improvement of Khathal Chan pur Sree-Sree Durga Mondir under Rohanpur Union, Gomostapur Upazila, Dist: Chapainawabganj. [Latitude: 24.80698, Longitude: 88.35319]	315000.00	25/05/2023	M/S Ela Shoe Store	19/06/2023	299038.00	100%	10/09/2023	299000.00	299000.00	0.00	FB
66		824255	Gomostapur	GSID-2/CNW/DW-74	Improvement of Khanpara Jame Mosque under Radhanagar Union, Gomostapur Upazila, Dist: Chapainawabganj. [Latitude: 24.52113, Longitude: 88.48232],	368000.00	25/05/2023	M/S Any Mary Construction	19/06/2023	349439.00	100%	25/09/2023.	349170.00	349170.00	0.00	FB
67		824279	Gomostapur	GSID-2/CNW/DW-91	Improvement of Rohanpur Shree Shree Shamrai Miloni Songho Mondir under Rohanpur Pouroshava, Gomostapur Upazila, Dist: Chapainawabganj. [Latitude: 24.82113, Longitude: 88.31699]	310000.00	25/05/2023	M/S Meghla Enterprise	22/06/2023	294500.00	100%	30-11-2023	293765.00	293765.00	0.00	FB
68		824288	Gomostapur	GSID-2/CNW/DW-97	Improvement of Kamarpara Shree Shree Durga Mondir under Gomostapur Union, Gomostapur Upazila, Dist: Chapainawabganj. [Latitude: 24.78217, Longitude: 88.27950]	436224.00	25/05/2023	M/S Sonali Enterprise	22/06/2023	414412.00	100%	21/01/2024	414400.00	414400.00	0.00	FB

69		824294	Gomostapur	GSID-2/CNW/DW-102	Improvement of Kazigram Central Jame Mosque Under Radhanagar Union, Gomostapur Upazila, Dist: Chapainawabganj. [Latitude: 24.84324 Longitude: 88.33469],	412418.00	25/05/2023	Md.Abdus Sattar	22/06/2023	391797.00	100%	18/9/2023.	391490.00	391490.00	0.00	FB
70		824282	Gomostapur	GSID-2/CNW/DW-94	Improvement of Dhulauri Purbo Jame Mosque Under Rohanpur Pouroshava Union, Gomostapur Upazila, Dist: Chapainawabganj. [Latitude: 24.82532 Longitude: 88;34001],	300000.00	25/05/2023	Masidur Reza Chowdhury	25/06/2023	285000.00	100%	10/09/2023.	284990.00	284990.00	0.00	FB
71		824256	Gomostapur	GSID-2/CNW/DW-75	Improvement of Boro Teghoria Jame Mosque Under Rohanpur Union, Gomostapur Upazila, Dist: Chapainawabganj. [Latitude: 24.65412, Longitude: 88.08115],	345000.00	25/05/2023	M/S Shaida Enterprise	22/06/2023	353347.00	90%					
72		851559	Gomostapur	GSID-2/CNW/DW-106	Improvement of Ali Nagar Mokrapur AhaleHadis Jame Mosque Under Ali Nagar Union, Gomostapur Upazila, Dist: Chapainawabganj. [Latitude: 24.83856, Longitude: 88.30531],Improvement of Ali Nagar Mokrapur AhaleHadis Jame Mosque	400000.00	27/07/2023	MD.Enayetkarim	03/09/2023.	380000.00	50%					
73		851560	Gomostapur	GSID-2/CNW/DW-107	Improvement of Ali Nagar GPS Neer Jame Mosque Under Ali Nagar Union, Gomostapur Upazila, Dist: Chapainawabganj. [Latitude: 24.845355, Longitude: 88.29984],	400000.00	27/07/2023	M/S Shamim Enterprise	03/09/2023	380000.00	100%	11/10/2023.	380000.00	380000.00	0.00	FB
74		851561	Gomostapur	GSID-2/CNW/DW-108	Improvement of Ali Nagar Diarpara Oktia Jame Mosque Under Ali Nagar Union, Gomostapur Upazila, Dist: Chapainawabganj. [Latitude: 24.84359, Longitude: 88.30282],	300000.00	27/07/2023	Md.Abdul Mannan	07/09/2023.	2850000.00	100%	01/02/2024.	284680.00	284680.00	0.00	FB
75		851562	Gomostapur	GSID-2/CNW/DW-109	Improvement of Boali Ali Jame Mosque Under Boalia Union, Gomostapur Upazila, Dist: Chapainawabganj. [Latitude: 24.82958, Longitude: 88.28436],	302150.00	27/07/2023	M/S Hamida Enterprise	19/09/2023	287042.00	100%	23-11-2023	287040.00	287040.00	0.00	FB
76		851563	Gomostapur	GSID-2/CNW/DW-110	Improvement of Laxminarayanpur Bazar Jame Mosque Under Boalia Union, Gomostapur Upazila, Dist: Chapainawabganj. [Latitude: 24.82105, Longitude: 88.28983],	301199.00	27/07/2023	M/S Auntor Enterprise	3/9/2023	2861390.00	100%	31-10-2023	286130.00	286130.00	0.00	FB
77		851564	Gomostapur	GSID-2/CNW/DW-111	Improvement of Norosheya Eid Math Under Boalia Union, Gomostapur Upazila, Dist: Chapainawabganj. [Latitude: 24.81930, Longitude: 88.24922],	498807.00	27/07/2023	Md.Tafiqul Islam	19/09/2023.	473866.00	100%	22/02/2024.	473830.00	473830.00	0.00	FB
78		851566	Gomostapur	GSID-2/CNW/DW-112	Improvement of Nowdapara Graveyard Under Boalia Union, Gomostapur Upazila, Dist: Chapainawabganj. [Latitude: 24.82650, Longitude: 88.28559],	402069.00	27/07/2023	M/S Dadu Bhai Construction	10/09/2023.	381965.00	100%	21-11-2023	381960.00	381960.00	0.00	FB

79		851567	Gomostapur	GSID-2/CNW/DW-113	Improvement of Fulbag Durga Mondir Under Boalia Union, Gomostapur Upazila, Dist: Chapainawabganj. [Latitude: 24.83045, Longitude: 88.28671],	309932.00	27/07/2023	MD.Shabirul Islam	10/9/2023	294435.00	100%	1/11/2023	294435.00	294435.00	0.00	FB
80		851568	Gomostapur	GSID-2/CNW/DW-115	Improvement of Shukrabari Durga Mondir Under Chowdala Union, Gomostapur Upazila, Dist: Chapainawabganj. [Latitude: 24.76676, Longitude: 88.24309],	313336.00	27/07/2023	Seven Star Thika Dari O Construction Faram	11/9/2023	297669.00	100%	22/10/2023.	297600.00	297600.00	0.00	FB
81		851569	Gomostapur	GSID-2/CNW/DW-116	Improvement of Bijoy Sunjura Jame- E- Mosque Under Parbatipur Union, Gomostapur Upazila, Dist: Chapainawabganj. [Latitude: 24.84325, Longitude: 88.86531],	303222.00	27/07/2023	M/S Khan Enterprise	03./09/2023	288061.00	100%	25/10/2023	287900.00	287900.00	0.00	FB
82		851570	Gomostapur	GSID-2/CNW/DW-117	Improvement of Rahigrampurhopara Jame- E- Mosque Under Parbatipur Union, Gomostapur Upazila, Dist: Chapainawabganj. [Latitude: 24.79523, Longitude: 88.76824],	318273.00	27/07/2023	M/S Meghla Enterprise	12/09/2023.	302360.00	100%	5/3/2024	302080.00	302080.00	0.00	FB
83		851571	Gomostapur	GSID-2/CNW/DW-118	Improvement of Enayetpurpurhopara Hirapur Jame- E- Mosque Under Parbatipur Union, Gomostapur Upazila, Dist: Chapainawabganj. [Latitude: 24.98642, Longitude: 88.96581],	303438.00	27/07/2023	M/S Khan Enterprise	03./09/2023	288267.00	100%	25/10/2023	288100.00	288100.00	0.00	FB
84		851572	Gomostapur	GSID-2/CNW/DW-119	Improvement of Sakpur Radha Gobindo Mondir Under Parbatipur Union, Gomostapur Upazila, Dist: Chapainawabganj. [Latitude: 24.84734, Longitude: 88.38621],	331039.00	27/07/2023	Md.Shofiqul Islam	07/09/2023.	314487.00	100%	30-11-2023	314310.00	314310.00	0.00	FB
85		851574	Gomostapur	GSID-2/CNW/DW-120	Improvement of Kasroil Football Fild Sarbajonin Durga Mondir Under Parbatipur Union, Gomostapur Upazila, Dist: Chapainawabganj. [Latitude: 24.75632, Longitude: 88.48532],	301861.00	27/07/2023	MD.Shabirul Islam	07/09/2023.	286768.00	100%	21-12-2023	286760.00	286760.00	0.00	FB
86		851575	Gomostapur	GSID-2/CNW/DW-121	Improvement of Borodaipur Gorimori Sarajon Durga Mondir Under Parbatipur Union, Gomostapur Upazila, Dist: Chapainawabganj. [Latitude: 24.74862, Longitude: 88.45172],	301297.00	27/07/2023	M/S Bablu Enterprise	03/09/2023.	286233.00	100%	25/10/2023	286000.00	286000.00	0.00	FB
87		851576	Gomostapur	GSID-2/CNW/DW-122	Improvement of Hogla Durga Mondir Under Gomastapur Union, Gomostapur Upazila, Dist: Chapainawabganj. [Latitude: 24.76774, Longitude: 88.29064],	305723.00	27/07/2023	Md. Selim Reza	10/9/2023	290436.00	100%	20-11-2023	290430.00	290430.00	0.00	FB
88		851577	Gomostapur	GSID-2/CNW/DW-123	Improvement of Gonogolpur Sree Sree Durga Mondir Under Gomastapur Union, Gomostapur Upazila, Dist: Chapainawabganj. [Latitude: 24.75864, Longitude: 88.32248],	307921.00	27/07/2023	Ali,s Dream Corporation	10/09/2023.	292525.00	100%	21-12-2023	292520.00	292520.00	0.00	FB

89		851578	Gomostapur	GSID-2/CNW/DW-124	Improvement of Sreekandorposchim para Jame-E-Mosque Under Radhanagar Union, Gomostapur Upazila, Dist: Chapainawabganj. [Latitude: 24.71402, Longitude: 88.50134],	301477.00	27/07/2023	Md. Moyen Kha	10/09/2023.	286403.00	100%		286400.00	286400.00	0.00	FB
90		851579	Gomostapur	GSID-2/CNW/DW-125	Improvement of Imam Nagar (Notun) Sreekandorposchim para Jame-E- Mosque Under Ali Nager Union, Gomostapur Upazila, Dist: Chapainawabganj. [Latitude: 24.71402, Longitude: 88.50134].	512002.00	27/07/2023	M/S Dadu Bhai Construction	10/09/2023.	486402.00	100%	20-11-2023	485760.00	485760.00	0.00	FB
91		851580	Gomostapur	GSID-2/CNW/DW-131	Improvement of Kaismpur Jame-E- Mosque Under Rohanpur Pourashava Union, Gomostapur Upazila, Dist: Chapainawabganj. [Latitude: 24.65510, Longitude: 88.38252],	310347.00	27/07/2023	MD.Sadiqul Islam	10/09/2023.	294829.00	100%					
92		851586	Gomostapur	GSID-2/CNW/DW-132	Improvement of Dulauri Jame-E- Mosque Under Rohanpur Pourashava Union, Gomostapur Upazila, Dist: Chapainawabganj. [Latitude: 24.82543, Longitude: 88.65241],	305210.00	27/07/2023	M/S Meghla Enterprise	12/09/2023.	289949.00	100%	3/12/2023	289940.00	289940.00	0.00	FB
93		851587	Gomostapur	GSID-2/CNW/DW-133	Improvement of Puraton Bazar Tiles Jame-E-Mosque Under Rohanpur Pourashava Union, Gomostapur Upazila, Dist: Chapainawabganj. [Latitude: 24.8224, Longitude: 88.3264],	303782.00	27/07/2023	Md.Abdul Mannan	07/09/2023.	288593.00	100%	17/10/2023.	288500.00	288500.00	0.00	FB
94		851588	Gomostapur	GSID-2/CNW/DW-134	Improvement of Khoyar more Jame-E- Mosque Under Rohanpur Pourashava Union, Gomostapur Upazila, Dist: Chapainawabganj. [Latitude: 24.8234, Longitude: 88.3306],	315768.00	27/07/2023	Md.Moktar Ali	3/9/2023	299980.00	100%	21-11-2023	299970.00	299970.00	0.00	FB
95		851589	Gomostapur	GSID-2/CNW/DW-135	Improvement of Madrashapara Bitul Moyazzam Khoyar Jame-E- Mosque Under Rohanpur Pourashava Union, Gomostapur Upazila, Dist: Chapainawabganj. [Latitude: 24.81461, Longitude: 88.3226].	300440.00	27/07/2023.	MD.Sadiqul Islam	17/09/2023.	285418.00	100%	5/12/2023	285410.00	285410.00	0.00	FB
96		851590	Gomostapur	GSID-2/CNW/DW-136	Improvement of Bohipara Madrashapara Jame-E-Mosque Under Rohanpur Pourashava Union, Gomostapur Upazila, Dist: Chapainawabganj. [Latitude: 24.79278, Longitude: 88.32822],	300000.00	27/07/2023	M/S A. M. Traders	03/09/2023.	285000.00	100%	4/10/2023	284980.00	284980.00	0.00	FB
97		851599	Gomostapur	GSID-2/CNW/DW-137	Improvement of Ali Nagar Ramdas Ghat Jame-E-Mosque Under Rohanpur Pourashava Union, Gomostapur Upazila, Dist: Chapainawabganj. [Latitude: 24.86681, Longitude: 88.33635],	300000.00	27/07/2023	M/S Ela Shoe Store	07/09./2023	285000.00	100%	20/02/2024.	285000.00	285000.00	0.00	FB
98		883562	Gomostapur	GSID-2/CNW/DW-174	Improvement of Luxminarayonpur Jame Mosque Under Boalia Union, Gomostapur Upazila, Dist: Chapainawabganj. [Latitude: 24.8261, Longitude: 88.2883],	463107.00	07-11-2023.	Md.Shofiqul Islam	20-12-2023.	439951.00	70%	27/02/2024.	225000.00	225000.00	0.00	R/A

99		883564	Gomostapur	GSID-2/CNW/DW-175	Improvement of Kazigram Dakhin para Jame Mosque Under Boalia Union, Gomostapur Upazila, Dist: Chapainawabganj. [Latitude: 24.8263, Longitude: 88.3189],	333716.00	7/11/2023	M/S Ela Shoe Store	18-12-2023	317030.00	100%	20/02/2024.	317000.00	317000.00	0.00	FB
100		883565	Gomostapur	GSID-2/CNW/DW-176	Improvement of Baitul Mamur Jame Mosque Under Ali Nagar Union, Gomostapur Upazila, Dist: Chapainawabganj. [Latitude: 24.826364, Longitude: 88.318694],	375185.00	07-11-2023.	Md.Arfan Ali	20-12-2023.	356425.00	0%					
101		883567	Gomostapur	GSID-2/CNW/DW-178	Improvement of Rohonpur Boro Jame Mosque Under Rohonpur Pourashava Union, Gomostapur Upazila, Dist: Chapainawabganj. [Latitude: 24.825489, Longitude: 88.328045],	330156.00	07-11-2023.	Ali,s Dream Corporation	26/12/2023.	313648.00	100%	22/02/2024.	312950.00	312950.00	0.00	FB
102		883568	Gomostapur	GSID-2/CNW/DW-179	Improvement of Rhomatpara Jame Mosque Under Rohonpur Pourashava Union, Gomostapur Upazila, Dist: Chapainawabganj. [Latitude: 24.822020, Longitude: 88.328727],	363720.00	07-11-2023.	Ali,s Dream Corporation	26/12/2023.	345534.00	100%	07/03/2024.	345420.00	345420.00	0.00	FB
103		883569	Gomostapur	GSID-2/CNW/DW-180	Improvement of Shekpara Jame Mosque Under Rohonpur Pourashava Union, Gomostapur Upazila, Dist: Chapainawabganj. [Latitude: 24.82603 Longitude: 88.33061],	300000.00	07-11-2023.	M/S Alif Enterprise	26/12/2023.	285000.00	0%					
104		883570	Gomostapur	GSID-2/CNW/DW-181	Improvement of Uttar Rohanpur Jame Mosque Under Rohonpur Pourashava Union, Gomostapur Upazila, Dist: Chapainawabganj. [Latitude: 24.82603 Longitude: 88.33061],	300004.00	07-11-2023.	Md.Abdul Mannan	26/12/2023.	285003.00	100%	20/02/2024.	284820.00	284820.00	0.00	FB
105		883579	Gomostapur	GSID-2/CNW/DW-185	Improvement of Borodadpur Haripara Jame Mosque Under Parbotipur Union, Gomostapur Upazila, Dist: Chapainawabganj. [Latitude: 24.926699 Longitude: 88.473826],	500000.00	07-11-2023.	M/S Asa Enterprise	24/12/2023.	475000.00	100%	30/01/2024.	474840.00	273537.00	0.00	FB
106		927056	Gomostapur	GSID-2/CNW/DW-230	Improvement of Islampur Jame Mosque Under Bangabari Union, Gomostapur Upazila, Dist: Chapainawabganj. [Latitude: 24.861487 Longitude: 88.276611]	360147.00	04/01/2024.	M/S Ela Shoe Store	20/02/2024.	342139.00	90%					
107		927053	Gomostapur	GSID-2/CNW/DW-231	Improvement of Kathaltola Mohananda bad Mamjade Jame Mosque Under Bangabari Union, Gomostapur Upazila, Dist: Chapainawabganj. [Latitude: 24.87767 Longitude: 88.27012]	556967.00	04/01/2024.	Sinthia International	28/02/2024.	529118.00	20%					
108		927052	Gomostapur	GSID-2/CNW/DW-232	Improvement of Bangabari Pagl TOLa Jame Mosque Under Bangabari Union, Gomostapur Upazila, Dist: Chapainawabganj. [Latitude: 24.85945 Longitude: 88.28039]	456613.00	04/01/2024.	M/S Asa Enterprise	28/02/2024.	433782.00	30%					

129			Gomostapur	GSID-2/CNW/DW-275	Improvement of Bangabari Gualmore Jame Mosque Under Bangabari Union, Gomostapur Upazila, Dist: Chapainawabganj. [Latitude: 24.8241 Longitude: 88.2881]		319142.00												Tender Under Process
130			Gomostapur	GSID-2/CNW/DW-276	Improvement of Bivision Purbopara Wackita Jame Mosque Under Radhanagar Union, Gomostapur Upazila, Dist: Chapainawabganj. [Latitude: 24.8341 Longitude: 88.28726]		316283.00												Tender Under Process
131			Gomostapur	GSID-2/CNW/DW-277	Improvement of Borodaidpur Graveyard Under Parbtipur Union, Gomostapur Upazila, Dist: Chapainawabganj. [Latitude: 24.85430, Longitude: 88.28971],		1280352.00												Tender Under Process
132			Gomostapur	GSID-2/CNW/DW-278	Improvement of Borodaidpur Hatkola Jame Mosque Under Parbtipur Union, Gomostapur Upazila, Dist: Chapainawabganj. [Latitude: 24.85430, Longitude: 88.28971],		620000.00												Tender Under Process
					Gomostapur sub Total =		50308667.00					41533268.00					28533464.00		74
133		763429	Bholahat	GSID-2/CNW/DW-49	Improvement of Suranpur najarpur Jbankati Jam-E-Mosque under Gohalbari Union Upazila: Bholahat, District: Chapainawabganj, Latitude: 24.92663773, Longitude: 88.19626171		300000.00	29/12/2022	Md.Shahnawa Fakirpara	9/2/2023	285000.00	100%	05/05/2023.	284580.00	284580.00	0.00			FB
134		763431	Bholahat	GSID-2/CNW/DW-50	Improvement of Pachtikori Alim Baitul Aman Jam-E-Mosque under Bholahat Union, Upazila: Bholahat, District: Chapainawabganj, Latitude: 24.93405376, Longitude: 88.19368646		300000.00	29/12/2022	Md.Ruhul Amin	14/02/2023	285000.00	100%	10/5/2023	284800.00	284800.00	0.00			FB
135		763427	Bholahat	GSID-2/CNW/DW-47	Improvement of Helachi Dokkhipara Jame Mosque under Jambaria Union Upazila: Bholahat, District: Chapainawabganj, Latitude: 24.83543386, Longitude: 88.22755035		300000.00	29/12/2022	Md.Shahnawa Fakirpara	9/2/2023	285000.00	100%	19/09/2023	284130.00	284130.00	0.00			FB
136		763432	Bholahat	GSID-2/CNW/DW-51	Improvement of Chardharompur Bindpara Jam-E-Mosque under Bholahat Union Upazila: Bholahat, District: Chapainawabganj, Latitude: 24.95523072, Longitude: 88.22326351		300000.00	5/12/2022	Leader Construction prop; Mawunjera Khatun	19/02/2023	285000.00	100%	20/06/2023	284100.00	284100.00	0.00			FB
137		787390	Bholahat	GSID-2/CNW/DW-56	Improvement of Chama Musrivuja Uttortola Jame Mosque Union: Doldoli, Upazila: Bholahat, District: Chapainawabganj, Latitude: 24.89331167, Longitude: 88.25717833		300000.00	2/3/2023	M/S Ela Shoe Store	10/4/2023	285000.00	100%	18/6/2023	284770.00	284770.00	0.00			FB
138		787391	Bholahat	GSID-2/CNW/DW-57	Improvement of Khali Alimpur Graveyard Union: Gohalbari, Upazila: Bholahat, District: Chapainawabganj, Latitude: 24.9295696, Longitude: 88.21937766		300000.00	2/3/2023	M/S Ela Shoe Store	10/4/2023	285000.00	100%	19/06/2023	284950.00	284950.00	0.00			FB

139		824247	Bholahat	GSID-2/ CNW/DW-68,	Improvement of Musrivuja Serbojonin durga Munder under Bholahat Union, Bholahat Upazila, Dist: Chapainawabganj. [Latitude: 24.88880818, Longitude: 88.25887956],	300000.00	25/05/2023	M/S Shah Electronics	12/6/2023	285000.00	100%	23/08/2023	284100.00	284100.00	0.00	FB
140		824251	Bholahat	.GSID-2/CNW/ DW-71	Improvement of Fotehpur Jame Mosque under Jambaria Union, Bholahat Upazila, Dist: Chapainawabganj. [Latitude: 24.86080274, Longitude: 88.20049558], Package No. GSID-	300000.00	25/05/2023	M/S Shah Electronics	12/6/2023	285000.00	100%	23/08/2023	284387.00	284387.00	0.00	FB
141		763428	Bholahat	GSID- 2/CNW/DW-48	Improvement of Near Adatola Bazar Waktia Mosque under Doldoli Union Upazila: Bholahat, District: Chapainawabganj, Latitude: 24.90548828, Longitude: 88.25287828, Package No. , e-GP Tender ID No.	300000.00	2/1/2023	Md.Mokter Ali	16/02/2023	285000.00	100%	31/08/2023.	284820.00	284820.00	0.00	FB
142		824245	Bholahat	GSID- 2/CNW/DW-66	Improvement of Borgachi Bazar Jame Mosque under Jambaria Union, Bholahat Upazila, Dist: Chapainawabganj. [Latitude: 24.82924213, Longitude: 88.22253161], Package No. GSID-	500000.00	25/05/2023	M/S Firoz Construction	13/06/2023	475000.00	100%	31/08/2023.	474760.00	474760.00	0.00	FB
143		824250	Bholahat	GSID-2/CNW/ DW-70	Improvement of Boro Jambaria Jame Mosque under Jambaria Union, Bholahat Upazila, Dist: Chapainawabganj. [Latitude: 24.82054721, Longitude: 88.23363427],	300000.00	25/05/2023	Md.Abdul Mannan	12/6/2023	285000.00	100%	31/08/2023.	284960.00	284960.00	0.00	FB
144		824246	Bholahat	GSID-2/ CNW/DW-67	Improvement of Bahadurgonj Serbojonin durga Munder under Bholahat Union, Bholahat Upazila, Dist: Chapainawabganj. [Latitude: 24.94923667, Longitude: 88.20912500],	300000.00	25/05/2023	Md.Abdul Mannan	12/6/2023	285000.00	100%	18/09/2023	285000.00	285000.00	0.00	FB
145		824249	Bholahat	.GSID- 2/CNW/DW-69	Improvement of (Boundary Wall) of Boro Jambaria Graveyard under Jambaria Union, Bholahat Upazila, Dist: Chapainawabganj. [Latitude: 24.82245032, Longitude: 88.23497705]	300000.00	25/05/2023	Md.Abdul Mannan	12/6/2023	285000.00	100%	31/08/2023	284550.00	284550.00	0.00	FB
146		824254	Bholahat	GSID- 2/CNW/DW-73	Improvement of Hosenvhita Dokkhinpara Owaktia Mosque under Bholahat Union, Bholahat Upazila, Dist: Chapainawabganj. [Latitude: 24.93354188, Longitude: 88.16323852],	400000.00	25/05/2023	Md. Moyen Kha	12/6/2023	380000.00	100%	18-09-2023	379540.00	379540.00	0.00	FB
147		824253	Bholahat	GSID-2/ CNW/DW-72	Improvement of Hashpukor Chakpara Jame Mosque under Bholahat Union, Bholahat Upazila, Dist: Chapainawabganj. [Latitude: 24.94097772, Longitude: 88.18756951],	300000.00	25/05/2023	M/S Ela Shoe Store	19/06/2023	285000.00	100%	23/08/2023	284735.00	284735.00	0.00	FB
148		927062	Bholahat	GSID-2/ CNW/DW-241	Improvement of Mango foundation Owaktia Mosque under Bholahat Union, Bholahat Upazila, Dist: Chapainawabganj. [Latitude: 24.94761790, Longitude: 88.20712131],	400000.00	04/01/2024.	M/S Shah Electronics	19/02/2024.	380000.00	20%					
					Bholahat sub Total =	5200000.00				4940000.00				4554182.00		15
149		763423	Sadar	GSID-2/ CNW/DW-43	Improvement of Bayapara Jam-E-Mosque under Islampur Union Upazila: Sadar, District: Chapainawabganj, Latitude: 24.546659, Longitude: 88.263841	500000.00	29/12/22	A/s Anik Enterprise	16/02/2023	475000.00	100%	17/06/2023	474850.00	474850.00	0.00	FB

150		763420	Sadar	GSID-2/CNW/DW-40	Improvement of Nosipur Jam-E-Mosque under Baliadanga Union Upazila: Sadar, District: Chapainawabganj, Latitude: 24.5867, Longitude: 88.284011	400000.00	29/12/2022	Md. Asaduzzaman	16/02/2023	380000.00	100%	1/6/2023	374340.00	374340.00	0.00	FB
151		763422	Sadar	GSID-2/CNW/DW-42	Improvement of Raninagar Jam-E-Mosque under Alatuli Union Upazila: Sadar, District: Chapainawabganj, Latitude: 24.486391, Longitude: 88.251938	500000.00	29/12/2022	Md.Asaduzzaman	16/02/2023	475000.00	100%	18/09/2023.	474530.00	474530.00	0.00	FB
152		763424	Sadar	GSID-2/CNW/DW-44	Improvement of Joynal Bissawas & Serafot Bissawas Tola Graveyard under Islampur Union Upazila: Sadar, District: Chapainawabganj, Latitude: 24.541084, Longitude: 88.245836	500000.00	29/12/2022	Md.Asaduzzaman	16/02/2023	475000.00	100%	1/6/2023	475000.00	475000.00	0.00	FB
153		763421	Sadar	GSID-2/CNW/DW-41	Improvement of Baroghoria Bazar Kalonipara Jam-E-Mosque under Baroghoria Union Upazila: Sadar, District: Chapainawabganj, Latitude: 24.601818, Longitude: 88.252423	500000.00	11/1/2023	M/S Ela Shoe Store	22/02/2023	475000.00	100%	1/6/2023	474990.00	474990.00	0.00	FB
154		763425	Sadar	GSID-2/CNW/DW-45	Improvement of Chandranarayanpur Roadpara Jam-E-Mosque under Poulosava Upazila: Sadar, District: Chapainawabganj, Latitude: 24.54451382, Longitude: 88.18330436	500000.00	29/12/2022	M/S Rony Enterprise	16/02/2023	475000.00	100%	1/6/2023	474530.00	474530.00	0.00	FB
155		867709	Sadar	GSID-2/CNW/DW-150	Improvement of Kaitthapara Jam-E-Mosque under Ranihati Union Upazila: Sadar, District: Chapainawabganj, Latitude: 24.580241, Longitude: 88.206523	525000.00	14/09/2023	M/S.Rafiq Traders	9/11/2023	498750.00	100%	06/03/2024.	495170.00	495170.00	0.00	FB
156		867928	Sadar	GSID-2/CNW/DW-151	Improvement of Namorajrampur Uporpara Graveyard under Chapai Nawabganj Pourashava Union Upazila: Sadar, District: Chapainawabganj, Latitude: 24.569947, Longitude: 88.274472	315906.00	14/09/2023.	M/S Shamim Enterprise	5/11/2023	300110.00	100%	27/02/2024.	299990.00	299990.00	0.00	FB
157		867929	Sadar	GSID-2/CNW/DW-152	Improvement of Shonkorbati Bottolahati Graveyard under Chapai Nawabganj Pourashava Union Upazila: Sadar, District: Chapainawabganj, Latitude: 24.581161 Longitude: 88.270768	315906.00	14/09/2023.	M/S Sonali Enterprise	5/11/2023	300110.00	20%					
158		867931	Sadar	GSID-2/CNW/DW-153	Improvement of Majhpara Baligram Graveyard under Chapai Nawabganj Pourashava Union Upazila: Sadar, District: Chapainawabganj, Latitude: 24.584114 Longitude: 88.273364	307804.00	14/09/2023.	M/S Sajeda Enterprise	30/10/2023.	292413.00	100%	30-12-2023	287620.00	287620.00	0.00	FB
159		867932	Sadar	GSID-2/CNW/DW-154	Improvement of Alinagar Vutpukur Jame Mosque under Chapai Nawabganj Pourashava Union Upazila: Sadar, District: Chapainawabganj, Latitude: 24.594643 Longitude: 88.288105	300000.00	14/09/2023.	Md.Ashadullah	5/11/2023	285000.00	100%	27/02/2024.	284470.00	284470.00	0.00	FB
160		867933	Sadar	GSID-2/CNW/DW-155	Improvement of Satnoyal Dokhinpara Lidhimati Bammondanga Graveyard under Chapai Nawabganj Pourashava Union Upazila: Sadar, District: Chapainawabganj, Latitude: 24.608579 Longitude: 88.296693	315906.00	14/09/2023.	M/S Selim Enterprise	5/11/2023.	300110.00	100%	09/01/2024.	299990.00	299990.00	0.00	FB

161		867934	Sadar	GSID-2/CNW/DW-156	Improvement of Shreerampur (H/O Emran master) Jame Mosque under Baliadanga Union Upazila: Sadar, District: Chapainawabganj, Latitude: 24.643146 Longitude: 88.278458	400000.00	14/09/2023.	Md. Moyen Kha	06/11/2023.	380000.00	80%					
162		867936	Sadar	GSID-2/CNW/DW-157	Improvement of Charmonpur Dakkhinpara Jame Mosque under Chapai Nawabganj Pourashava Union Upazila: Sadar, District: Chapainawabganj, Latitude: 24.58383 Longitude: 88.22949	370682.00	14/09/2023.	M/S Sonali Enterprise	06/11/2023.	352148.00	100%		351910.00	351910.00	0.00	FB
163		867937	Sadar	GSID-2/CNW/DW-158	Improvement of Joromoth Shibmondir under Chapai Nawabganj Pourashava Union Upazila: Sadar, District: Chapainawabganj, Latitude: 24.601636 Longitude: 88.245014	300000.00	14/09/2023.	Dadu Bhai Construction	9/11/2023	285000.00	10%					
164		867938	Sadar	GSID-2/CNW/DW-159	Improvement of Gonka Baganpara Shihala Graveyard under Chapai Nawabganj Pourashava Union Upazila: Sadar, District: Chapainawabganj, Latitude: 24.588107 Longitude: 88.292645	300000.00	14/09/2023.	M/S Ela Shoe Store	9/11/2023	285000.00	100%	22/02/2024.	284950.00	284950.00	0.00	FB
165		867939	Sadar	GSID-2/CNW/DW-160	Improvement of Horipur Notun mor Jame Mosque under Chapai Nawabganj Pourashava Union Upazila: Sadar, District: Chapainawabganj, Latitude: 24.575225 Longitude: 88.295571	300000.00	14/09/2023.	Md.Ashadullah	5/11/2023	285000.00	100%	21/01/2024	284970.00	284970.00	0.00	FB
167		867940	Sadar	GSID-2/CNW/DW-161	Improvement of Durgapur Purbapara Waktia Mosque under Chapai Nawabganj Pourashava Union Upazila: Sadar, District: Chapainawabganj, Latitude: 24.57567 Longitude: 88.28691	311605.00	14/09/2023.	M/S Ela Shoe Store	9/11/2023	296025.00	100%	30/01/2024.	296000.00	296000.00	0.00	FB
168		867941	Sadar	GSID-2/CNW/DW-162	Improvement of Atahar Graveyard under Jhilim Union Upazila: Sadar, District: Chapainawabganj, Latitude: 24.61628 Longitude: 88.32069	341698.00	14/09/2023	M/S Shamim Enterprise	5/11/2023	324613.00	100%	20/02/2024.	317400.00	317400.00	0.00	FB
169		867942	Sadar	GSID-2/CNW/DW-163	Improvement of Norandrapur Hurrapara Graveyard under Shahjanpur Union Upazila: Sadar, District: Chapainawabganj, Latitude: 24.492155 Longitude: 88.217499	300000.00	14/09/2023	M/D. Abdul Oyakil	30/10/2023	285000.00	100%	17/01/2024	284850.00	284850.00	0.00	FB
170		867943	Sadar	GSID-2/CNW/DW-165	Improvement of Tilokchadpur Jam-E-Mosque under Moharajpur Union Upazila: Sadar, District: Chapainawabganj, Latitude: 24.597185, Longitude: 88.229958	300000.00	14/09/2023.	Md.Shofiqul Islam	5/11/2023	285000.00	50%					

171		867944	Sadar	GSID-2/CNW/DW-168	Improvement of Chowdurytola Jam-E-Mosque under Moharajpur Union Upazila: Sadar, District: Chapainawabganj, Latitude: 24.608906, Longitude: 88.217054	300000.00	14/09/2023.	M/s ST Traders	09-11-2023.	285000.00	100%	01/01/2024.	293890.00	293890.00	0.00	FB
172		867946	Sadar	GSID-2/CNW/DW-168	Improvement of Hujrapur Gurirapa Durga Mondir under Chapainawabganj Pourashava Union Upazila: Sadar, District: Chapainawabganj, Latitude: 24.60043, Longitude: 88.26992	309694.00	14/09/2023.	M/s ST Traders	5-11-2023.	294210.00	100%	1-01-2024.	293890.00	293890.00	0.00	FB
173		867948	Sadar	GSID-2/CNW/DW-169	Improvement of Purana bazar Sadar Ghat Ramshita Mondir under Chapainawabganj Pourashava Union Upazila: Sadar, District: Chapainawabganj, Latitude: 24.60043, Longitude: 88.26992	311096.00	14/09/2023.	Masidur Reza Chowdhury	9/11/2023	295542.00	100%	06/03/2024.	295290.00	295290.00	0.00	FB
174		867950	Sadar	GSID-2/CNW/DW-170	Improvement of Malopara Durga Mondir under Chapainawabganj Pourashava Union Upazila: Sadar, District: Chapainawabganj, Latitude: 24.59405, Longitude: 88.25809	300000.00	14/09/2023	M/D Arfan Ali	1/11/2023	285000.00	100%	1-01-2024.	284790.00	284790.00	0.00	FB
175		867951	Sadar	GSID-2/CNW/DW-172	Improvement of Raninagar (Balugram) Jumma-Mosque under Alatuli Union Upazila: Sadar, District: Chapainawabganj, Latitude: 24.49521, Longitude: 88.25984	300000.00	14/09/2023.	Md. Moyen Kha	9/11/2023	285000.00	0%					
176		867952	Sadar	GSID-2/CNW/DW-173	Improvement of Narayanpur 7 Roshia Jam-E-Mosque under Narayanpur Union Upazila: Sadar, District: Chapainawabganj, Latitude: 24.551620, Longitude: 88.104397	300000.00	14/09/2023.	K.T.Z Trade International	9/11/2023	285000.00	30%					
177		884115	Sadar	GSID-2/CNW/DW-186	Improvement of Chalkpara Dokkhin Jam-E-Mosque under Chapai Nawabganj Pourashava Union Upazila: Sadar, District: Chapainawabganj, Latitude: 24.58119, Longitude: 88.23577	334910.00	7/11/2023	Ali,s Dream Corporation	26/12/2023.	318164.00	0%					
178		884116	Sadar	GSID-2/CNW/DW-187	Improvement of Shibtala Lebu Bagan Jam-E-Mosque under Chapai Nawabganj Pourashava Union Upazila: Sadar, District: Chapainawabganj, Latitude: 24.59301, Longitude: 88.25809	323899.00	07-11-2023.	MD.Masidur Reza Chowdhury	24-12-2023	307704.00	40%					
179		884118	Sadar	GSID-2/CNW/DW-188	Improvement of Azaipur Jannatul Ferdous Waktia Jam-E-Mosque (Ward no 14) under Chapai Nawabganj Pourashava Union Upazila: Sadar, District: Chapainawabganj, Latitude: 24.58655, Longitude: 88.26706	301788.00	7/11/2023	M/S Nafisa International	24-12-2023.	286698.00	10%					

180		884119	Sadar	GSID-2/CNW/DW-189	Improvement of Baliadanga Central Atahar Graveyard under Baliadanga Union Upazila: Sadar, District: Chapainawabganj, Latitude: 24.630874 Longitude: 88.2830350	300000.00	7/11/2023	M/S Papia Enterprise	18/12/2023.	285000.00	100%	1-01-2024.	284990.00	284990.00	0.00	FB
181		884120	Sadar	GSID-2/CNW/DW-190	Improvement of Mohipur Eidgha under Gobatala Union Upazila: Sadar, District: Chapainawabganj, Latitude: 24.69474 Longitude: 88.26971	354540.00	7/11/2023	AI Mujahid Enterprise	14/12/2023.	336813.00	100%	06/03/2024.	336590.00	336590.00	0.00	FB
182		884124	Sadar	GSID-2/CNW/DW-191	Improvement of Laharpur Jam-E-Mosque under Baragharia Union Upazila: Sadar, District: Chapainawabganj, Latitude: 24.604042Longitude: 88.237768	300000.00	7/11/2023	M/S Royal nn Construction		285000.00	0%					
183		884125	Sadar	GSID-2/CNW/DW-192	Improvement of Chamagram Bichupara Jam-E-Mosque under Baragharia Union Upazila: Sadar, District: Chapainawabganj, Latitude: 24.602322 Longitude: 88.247035	300000.00	7/11/2023	M/S Porash International	14/12/2023.	285000.00	100%	1/2/2024	284990.00	284990.00	0.00	FB
184		884126	Sadar	GSID-2/CNW/DW-193	Improvement of Baroghor Bazar Kalonipara Jam-E-Mosque under Baragharia Union Upazila: Sadar, District: Chapainawabganj, Latitude: 24.601818 Longitude: 88.252423	300000.00	7/11/2023	M/S Nur Enterprise	24/12/2023	285000.00	0%					
185		884127	Sadar	GSID-2/CNW/DW-194	Improvement of Luximipur Namotola Jam-E-Mosque under Baragharia Union Upazila: Sadar, District: Chapainawabganj, Latitude: 24.612238 Longitude: 88.248170	300000.00	7/11/2023	M/S Alif Enterprise	26/12/2023.	285000.00	0%					
186		884129	Sadar	GSID-2/CNW/DW-195	Improvement of Anupnagara Ponditpara Graveyard under Char Anupnagar Union Upazila: Sadar, District: Chapainawabganj, Latitude: 24.52551 Longitude: 88.30557	309159.00	07-11-2023.	Md.Shofiqul Islam	14-12-2023.	293701.00	100%	1/2/2024	293190.00	293190.00	0.00	FB
187		884130	Sadar	GSID-2/CNW/DW-196	Improvement of Hakimpur Biswaspara Jam-E-Mosque under Shahjanpur Union Upazila: Sadar, District: Chapainawabganj, Latitude: 24.474269 Longitude: 88.230011	300000.00	7/11/2023	M/S Saudia Steel Workshop		285000.00	30%					
188		884132	Sadar	GSID-2/CNW/DW-197	Improvement of Chorbagdanga Ghidnipara Jam-E-Mosque under Chorbagdanga Union Upazila: Sadar, District: Chapainawabganj, Latitude: 24.496423 Longitude: 88.187009	311215.00	7/11/2023	M/S Bablu Enterprise	24/12/2023	295654.00	0%					
189		884133	Sadar	GSID-2/CNW/DW-198	Improvement of Chorbagdanga Superpara Jam-E-Mosque under Chorbagdanga Union Upazila: Sadar, District: Chapainawabganj, Latitude: 24.504091 Longitude: 88.192473	321189.00	7/11/2023	Alomgir Enterprise	24-12-2023.	305129.00	20%					

190		884134	Sadar	GSID-2/CNW/DW-199	Improvement of Borao Mondoltola Jam-E-Mosque under Moharajpur Union Upazila: Sadar, District: Chapainawabganj, Latitude: 24.61018 Longitude: 88.240032	309848.00	7/11/2023	M/S Shamim Enterprise	24-12-2023.	294355.00	10%					
191		884135	Sadar	GSID-2/CNW/DW-200	Improvement of Mohammadpur Mondoltola Jam-E-Mosque under Moharajpur Union Upazila: Sadar, District: Chapainawabganj, Latitude: 24.606554 Longitude: 88.238629	302847.00	7/11/2023	Md.Abdul Mannan	26/12/2023.	287704.00	100%	22/02/2024.	287440.00	287440.00	0.00	FB
192		884137	Sadar	GSID-2/CNW/DW-201	Improvement of Moharajpur Masterpara Jam-E-Mosque under Moharajpur Union Upazila: Sadar, District: Chapainawabganj, Latitude: 24.555035 Longitude: 88.251406	311745.00	7/11/2023	Md.Abdus Sattar	26/12/2023.	296157.00	100%	06/03./2024.	296150.00	296150.00	0.00	FB
193		884138	Sadar	GSID-2/CNW/DW-202	Improvement of Tikra (West) Jam-E-Mosque under Moharajpur Union Upazila: Sadar, District: Chapainawabganj, Latitude: 24.615422 Longitude: 88.227649	300168.00	7/11/2023	M/S Shamim Enterprise	24-12-2023.	285159.00	20%					
194		884139	Sadar	GSID-2/CNW/DW-203	Improvement of Moharajpur Masayna Para Jam-E-Mosque under Moharajpur Union Upazila: Sadar, District: Chapainawabganj, Latitude: 24.611878 Longitude: 88.234607	304389.00	7/11/2023	M/S Nur Enterprise	24-12-2023	289169.00	100%	27/02/2024.	289000.00	289000.00	0.00	FB
195		884140	Sadar	GSID-2/CNW/DW-204	Improvement of Nichudumi Jam-E-Mosque under Moharajpur Union Upazila: Sadar, District: Chapainawabganj, Latitude: 24.613428 Longitude: 88.212558	300197.00	07-11-2023.	MD.Abdul Oyakil	24-12-2023	285187.00	100%	1/2/2024	284720.00	284720.00	0.00	FB
196		884142	Sadar	GSID-2/CNW/DW-205	Improvement of Akondabaria (Bissawaspara) Jam-E-Mosque under Moharajpur Union Upazila: Sadar, District: Chapainawabganj, Latitude: 24.598846 Longitude: 88.233519	303759.00	7/11/2023	Alongir Enterprise	24-12-2023.	288571.00	0%					
197		884143	Sadar	GSID-2/CNW/DW-206	Improvement of Shekh Para (Malibagh) Jam-E-Mosque under Moharajpur Union Upazila: Sadar, District: Chapainawabganj, Latitude: 24.608382 Longitude: 88.231626	300008.00	7/11/2023	M/S S.M.S Enterprise	24/12/2023.	285007.00	100%	6/3/2024	284960.00	284960.00	0.00	FB
198		884144	Sadar	GSID-2/CNW/DW-207	Improvement of Kalinagar Darpara Jam-E-Mosque under Sundorpur Union Upazila: Sadar, District: Chapainawabganj, Latitude: 24.573617 Longitude: 88.206499	300000.00	7/11/2023	M/S Rafiq Traders	24/12/2023.	285000.00	20%					
199		884145	Sadar	GSID-2/CNW/DW-208	Improvement of Namu Sankerbati Minarwala Jam-E-Mosque (Ward no 9) under Pourashava Union Upazila: Sadar, District: Chapainawabganj, Latitude: 24.57908 Longitude: 88.26069	300000.00	07-11-2023.	MD.Masidur Reza Chowdhury	24-12-2023	285000.00	0%					

200		884150	Sadar	GSID-2/CNW/DW-209	Improvement of Namo Sankerbati Uttar Charaghoram Jam-E-Mosque (Ward no 11) under Pourashava Union Upazila: Sadar, District: Chapainawabganj, Latitude: 24.57999 Longitude: 88.25146	300000.00	7/11/2023	Md.Abdul Mannan	26/12/2023.	285000.00	30%						
201		884152	Sadar	GSID-2/CNW/DW-210	Improvement of Bahir Tikrampur Dokkinpara Waqtia Jam-E-Mosque under Pourashava Union Upazila: Sadar, District: Chapainawabganj, Latitude: 24.58871 Longitude: 88.24413	300000.00	7/11/2023	M/S Shamim Enterprise	24/12/2023.	285000.00	0%						
202		884153	Sadar	GSID-2/CNW/DW-211	Improvement of Poladanga Uttarpara Jam-E-Mosque under Pourashava Union Upazila: Sadar, District: Chapainawabganj, Latitude: 24.58701 Longitude: 88.26403	316834.00	7/11/2023	Md.Moyen Khan	26-12-2023.	300992.00	0%						
203		884154	Sadar	GSID-2/CNW/DW-212	Improvement of Diar Dhai Nagar Darul Ulom Lslamia Madrasha under Jhillim Union Upazila: Sadar, District: Chapainawabganj, Latitude: 24.59808 Longitude: 88.31978	300000.00	7/11/2023	Md.Abdul Mannan	26/12/2023.	285000.00	100%	28/02/2024.	284960.00	284960.00	0.00		FB
204		913528	Sadar	GSID-2/CNW/DW-220	Improvement of Charmohonpur Central Uttarpara Graveyard (Ward no-12) under Chapai Nawabgonj Pourashava Union Upazila: Sadar, District: Chapainawabganj, Latitude: 24.58383 Longitude: 88.22949	324970.00	06/12/2023.	M/S Royal Enterprise		308721.00	20%						
205		913529	Sadar	GSID-2/CNW/DW-221	Improvement of Namo Sankar Bari Mollahpara Jame Mosque under Chapai Nawabgonj Pourashava Union Upazila: Sadar, District: Chapainawabganj, Latitude: 24.579760 Longitude: 88.252880	400000.00	06/12/2023.	Ali,s Dream Corporation	01/02/2024.	380000.00	100%	5/3/2024	379570.00	379570.00	0.00		FB
206		913530	Sadar	GSID-2/CNW/DW-222	Improvement of Draiyapur Graveyard under Chapai Nawabgonj Pourashava Union Upazila: Sadar, District: Chapainawabganj, Latitude: 24.92155 Longitude: 88.217499	400000.00	06/12/2023.	M/S H M & N K Construction	1/2/2024	380000.00	0%						
207		913531	Sadar	GSID-2/CNW/DW-223	Improvement of Fokirpara Jame Mosque under Chapai Nawabgonj Pourashava Union Upazila: Sadar, District: Chapainawabganj, Latitude: 24.594242 Longitude: 88.270139	404965.00	06/12/2023.		01/02/2024.	384717.00	20%						
208		913532	Sadar	GSID-2/CNW/DW-224	Improvement of Namosankerbati Fatepur Graveyard under Chapai Nawabgonj Pourashava Union Upazila: Sadar, District: Chapainawabganj, Latitude: 24.579911 Longitude: 88.263366	365700.00	06/12/2023.	M/S Saudia Steel Workshop	01/02/2024.	347415.00	10%						

209		913533	Sadar	GSID-2/CNW/DW-225	Improvement of Namosankerbati Chanhazipara Graveyard under Chapai Nawabgonj Pourashava Union Upazila: Sadar, District: Chapainawabganj, Latitude: 24.579501 Longitude: 88.264130	508000.00	06/12/2023.	M/S Jyoti Enterprise	04/02/2024.	482600.00	0%					
210		913534	Sadar	GSID-2/CNW/DW-226	Improvement of Namosankerbati Minarwala Jame Mosque under Chapai Nawabgonj Pourashava Union Upazila: Sadar, District: Chapainawabganj, Latitude: 24.57548 Longitude: 88.25607	477924.00	06/12/2023.	M/S Zubayer Enterprise	30/01/2024.	454027.00	0%					
211		913535	Sadar	GSID-2/CNW/DW-227	Improvement of Namosankerbati Fotehpur Jame Mosque under Chapai Nawabgonj Pourashava Union Upazila: Sadar, District: Chapainawabganj, Latitude: 24.577386 Longitude: 88.26355	713894.00	06/12/2023.	M/S Shajid Enterprise	29/01/2024	678199.00	30%					
212		913536	Sadar	GSID-2/CNW/DW-228	Improvement of Rajarampur Graveyard under Chapai Nawabgonj Pourashava Union Upazila: Sadar, District: Chapainawabganj, Latitude: 24.57777 Longitude: 88.25939	400000.00	06/12/2023.	M/S Nur Enterprise	30/01/2024.	380000.00	0%					
213		927073	Sadar	GSID-2/CNW/DW-243	Improvement of Namoningachi Gorostan Jam-E-Mosque under Pourashava Union Upazila: Sadar, District: Chapainawabganj, Latitude: 24.569930 Longitude: 88.284672	300000.00	04/01/2024.	Sinthia International	04/01/2024.	285000.00	0%					
214		927074	Sadar	GSID-2/CNW/DW-244	Improvement of Alinagar Jam-E-Mosque Attached LGED Office under Pourashava Union Upazila: Sadar, District: Chapainawabganj, Latitude: 24;59551532 Longitude: 88.28364439	760000.00	4/1/2024	Towhidur Rahman	19/02/2024.	722000.00	40%					
215		927075	Sadar	GSID-2/CNW/DW-245	Improvement of Namosankerbati Ghatilpara Jam-E-Mosque under Pourashava Union Upazila: Sadar, District: Chapainawabganj, Latitude: 24;575383 Longitude: 88.255983	333000.00	4/1/2024	Sarker Buliders	19/02/2024.	316350.00	0%					
216		927076	Sadar	GSID-2/CNW/DW-246	Improvement of Namosankerbati Matilpara Dhapapara Graveyard under Chapai Nawabgonj Pourashava Union Upazila: Sadar, District: Chapainawabganj, Latitude: 24.583381 Longitude: 88.262861	540359.00	4/1/2024	Santa International	19/02/2024.	513341.00	20%					
217		927077	Sadar	GSID-2/CNW/DW-247	Improvement of Namosankerbati Dhapapara Jam-E-Mosque under Pourashava Union Upazila: Sadar, District: Chapainawabganj, Latitude: 24;578682 Longitude: 88.260871	698087.00	4/1/2024	Sakera Enterprise	28/02/2024.	663182.00	0%					
218		927078	Sadar	GSID-2/CNW/DW-248	Improvement of Baro-Roshiya Graveyard under Islampur Union Upazila: Sadar, District: Chapainawabganj, Latitude: 24.541416 Longitude: 88.2291291	983137.00	4/1/2024	Ali,s Dream Corporation	27/02/2024.	337074.00	10%					

219		927079	Sadar	GSID-2/CNW/DW-249	Improvement of Tero-Roshiya Naymuddin Bissawas Aakti Mosque under Islampur Union Upazila: Sadar, District: Chapainawabganj, Latitude: 24.541416 Longitude: 88.2291291	983137.00	4/1/2024	Shah Electronics	28/02/2024.	933980.00	0%					
220		927080	Sadar	GSID-2/CNW/DW-250	Improvement of Namosankerbati Katabagan Jam-E Mosque under Pourashava Union Upazila: Sadar, District: Chapainawabganj, Latitude: 24;574696 Longitude: 88.2616271	321326.00	4/1/2024	AL Mujahid Enterprise	28/02/2024.	305259.00	30%					
221		927081	Sadar	GSID-2/CNW/DW-251	Improvement of Kalinagar Jumma Mosque under Sunorpur Union Upazila: Sadar, District: Chapainawabganj, Latitude: 24;574063 Longitude: 88.209333	333692.00	08/01/2024.	M/S Ela Shoe Store	20/02/2024.	317007.00	10%					
222		927082	Sadar	GSID-2/CNW/DW-252	Improvement of Charjotprotap Durga mata Thakurani Mondir (Ward No-13) under Chapainawabganj Pourashava Union Upazila: Sadar, District: Chapainawabganj, Latitude: 24.59483, Longitude: 88.25926	300000.00	08/01/2024.	M/S Bablu Enterprise	19/02/2024.	285000.00	20%					
223		927498	Sadar	GSID-2/CNW/DW-253	Improvement of Baroghoria Baysh Putul Mondir under Baroghoria Union Upazila: Sadar, District: Chapainawabganj, Latitude: 24.606397, Longitude: 88.250134	413026.00	08/01/2024.	M/S Shah Electronics	28/02/2024.	392374.00	0%					
224		927500	Sadar	GSID-2/CNW/DW-254	Improvement of Chalk Alompur Jumma Mosque under Ranihati Union Upazila: Sadar, District: Chapainawabganj, Latitude: 24;6024597 Longitude: 88.218195	307248.00	08/01/2024.	MD.Abdul Oyakil	19/02/2024	291885.00	10%					
225		927501	Sadar	GSID-2/CNW/DW-255	Improvement of Karmakarpara Durga Mondir under Baliadanga Union Upazila: Sadar, District: Chapainawabganj, Latitude: 24.631843, Longitude: 88.269722	305049.00	08/01/2024.	M/S Sara Enterprise	19/02/2024	289796.00	30%					
226		927502	Sadar	GSID-2/CNW/DW-256	Improvement of Radhagobindo Nittanondo Songho Mondir under Ranihati Union Upazila: Sadar, District: Chapainawabganj, Latitude: 24.6144259, Longitude: 88.2022172	308453.00	08/01/2024.	M/S Shah Electronics	28/02/2024.	293030.00	0%					
227		927503	Sadar	GSID-2/CNW/DW-257	Improvement of Cunakhali Mohajonpara Jumma Mosque under Ranihati Union Upazila: Sadar, District: Chapainawabganj, Latitude: 24;61354 Longitude: 88.20543	328065.00	08/01/2024.	M/S Sara Enterprise	19/02/2024.	311661.00	0%					
228		927504	Sadar	GSID-2/CNW/DW-258	Improvement of Ramchandrapur hat Central Durga Mondir under Ranihati Union Upazila: Sadar, District: Chapainawabganj, Latitude: 24.607433, Longitude: 88.202237	364909.00	15/11/2023.	M/S Bablu Enterprise	20/02/2024.	346663.00	0%					

229		927506	Sadar	GSID-2/CNW/DW-259	Improvement of Ramchandrapur hat Central Durga Mondir under Ranihati Union Upazila: Sadar, District: Chapainawabganj, Latitude: 24.607433, Longitude: 88.202237	300000.00	15/11/2023.	M/S Bablu Enterprise	20/02/2024.	440064.00	0%					
230		927507	Sadar	GSID-2/CNW/DW-260	Improvement of Baliadanga Betbaria Mongla Mor (Al Aqsa) Jumma Mosqua under Baliadanga Union Upazila: Sadar, District: Chapainawabganj, Latitude: 24.605095, Longitude: 88.268208	400000.00	08/01/2024.	MD.Abdul Oyakil	19/02/2024	380000.00	0%					
231		927508	Sadar	GSID-2/CNW/DW-261	Improvement of Namo Harma Jumma Mosqua under Debinagar Union Upazila: Sadar, District: Chapainawabganj, Latitude: 24.502673, Longitude: 88.290610	500000.00	08/01/2024.	M/S Shakera Enterprise	28/02/2024.	475000.00	0%					
232		927509	Sadar	GSID-2/CNW/DW-262	Improvement of Chataidubi Uttorpara Model Jumma Mosqua under Islampur Union Upazila: Sadar, District: Chapainawabganj, Latitude: 24.502673, Longitude: 88.290610	300000.00	08/01/2024.	M/S Shah Electronics	28/02/2024.	285000.00	0%					
					Sadar sub Total =	29606733.00				25002060.00				10709980.00		31
233		741665	Shibganj	GSID-2/CNW/DW-01	Improvement of 12 Rosia Govt. Graveyard at Durlovpur UP, Shibganj Upazila, Dist: Chapainawabganj, Latitude:24.697124, Longitude: 88.126995	300000.00	1/11/2022	Md.Moktar Ali	27/11/2022	285000.00	100%	19/06/2023	243800.00	243800.00	0.00	FB
234		741669	Shibganj	GSID-2/CNW/DW-05	Improvement of Kaliganj Paikartola 1st Floor Jame Mosque at Binodpur UP, Shibganj Upazila, Dist: Chapainawabganj, Latitude:24.736548, Longitude: 88.087127	300000.00	1/11/2022	Md.Abul Kasem	28/11/22	285000.00	100%	10/4/2223	285000.00	285000.00	0.00	FB
235		741667	Shibganj	GSID-2/CNW/DW-03	Improvement of Shibganj Central Jame Masjid at Shibganj Pourashava, Shibganj Upazila, Dist: Chapainawabganj, Latitude:24.680852, Longitude: 88.155901	2000001.00	1/11/2022	Md.Shamin Ali	6/12/2022	1900000.00	100%	11/06/2023.	1899778.00	1899778.00	0.00	FB
236		741670	Shibganj	GSID-2/CNW/DW-06	Improvement of Chowdhury Jame Mosque (Kansat Vakibagan) at Shibganj Paurashava, Shibganj Upazila, Dist: Chapainawabganj, Latitude:24.700593, Longitude: 88.158442	300000.00	1/11/2022	Riad Ahmed	6/12/2022	285000.00	100%					
237		741666	Shibganj	GSID-2/CNW/DW-02	Improvement of Monakosha Central Jame Masjid at Monakasha UP, Shibganj Upazila, Dist: Chapainawabganj, Latitude:24.705221, Longitude: 88.098517	2500000.00	1/11/2022	Riad Ahmed	6/12/2022	2375000.00	100%	8/6/2023	2374441.00	2374441.00	0.00	FB

238		741668	Shibganj	GSID-2/CNW/DW-04	Improvement of New 12 Rosia Jame Mosque at Durlovpur UP, Shibganj Upazila, Dist: Chapainawabganj, Latitude:24.691553, Longitude: 88.113426	300000.00	1/11/2022	Md.Monirul Islam	6/12/2022	285000.00	100%	2/8/2023	285000.00	285000.00	0.00	FB
239		754228	Shibganj	GSID-2/CNW/DW-21	Improvement of West Chondipur (Poranpur) Jame Mosque Union: Shibganj Pourashava, Upazila: Shibganj, District: Chapainawabganj, Latitude: 24.653558, Longitude: 88.169024	300000.00	1/11/2022	Md.Ebrahim	19/01/2023	285000.00	100%	8/5/2023	285000.00	285000.00	0.00	FB
240		754229	Shibganj	GSID-2/CNW/DW-22	Improvement of Rosulpur (Mominpara) Jame Mosque Union: Satrajitpur, Upazila: Shibganj, District: Chapainawabganj, Latitude: 24.659166, Longitude: 88.164257	300000.00	1/11/2022	Md.Ruhul Amin	22/01/2023	285000.00	100%	3/4/2023	284880.00	284880.00	0.00	FB
241		754225	Shibganj	GSID-2/CNW/DW-18	Improvement of Lothif bachu bishas para jame Mosque Union: Shibganj Pourashava Upazila: Shibganj, District: Chapainawabganj, Latitude: 24.693116, Longitude: 88.157647	300000.00	5/12/2022	Md.Mosur Rahman	24/01/2023	285000.00	100%	3/4/2023	285000.00	285000.00	0.00	FB
242		754220	Shibganj	GSID-2/CNW/DW-17	Improvement of Shibnagar jaigir gram jame Mosque Union: Kansat, Upazila: Shibganj, District: Chapainawabganj, Latitude: 24.715420, Longitude: 88.181750	1000000.00	5/12/2022	Md.Mokter Ali	25/01/2023	950000.00	100%	3/4/2023	949960.00	949960.00	0.00	FB
243		744209	Shibganj	GSID-2/CNW/DW-15	Improvement of Pondithpara jame Mosque Monakosha Union, Shibganj Upazila, District: Chapainawabganj, Latitude:24.682893, Longitude: 88.040952	1500000.00	5/12/2022	Md.Moyen Khan	29/01/2023	1425000.00	100%	17/10/2023.	1424300.00	1424300.00	0.00	FB
244		744227	Shibganj	GSID-2/CNW/DW-20	Improvement of Monakosha Mistrypara Adi durgah Mondir Union: Monakosha Upazila: Shibganj, District: Chapainawabganj, Latitude: 24.713942, Longitude: 88.096648	300000.00	5/12/2022	Md.Moyen Khan	29/01/2023	285000.00	100%	20-11-2023	284730.00	284730.00	0.00	FB
245		744230	Shibganj	GSID-2/CNW/DW-23	Improvement of Namo Chondipur Jame Masque Noyalavanga Union, Upazila: Shibganj, District: Chapainawabganj, Latitude: 24.655119, Longitude: 88.167100	300000.00	5/12/2022	Riad and Sons	29/01/2023	285000.00	100%					
246		744219	Shibganj	GSID-2/CNW/DW-16	Improvement of Shahapara jame Mosque Monakosha Union, Shibganj Upazila, District: Chapainawabganj, Latitude:24.680264, Longitude: 88.049190	300000.00	5/12/2022	Leader Construction prop; Mawunjera Khatun	29/01/2023	285000.00	100%					
247		744226	Shibganj	GSID-2/CNW/DW-19	Improvement of Salimabad Khanpara Eidgah Shibganj Pourashava, Upazila: Shibganj, District: Chapainawabganj, Latitude:24.695771, Longitude: 88.159015	300000.00	5/12/2022	0	29/01/2023	285000.00	100%					
248		787386	Shibganj	GSID-2/CNW/DW-52	Improvement of Telkupi Bazar Jame Mosque Union: Shahabazpur, Upazila: Shibganj, District: Chapainawabganj, Latitude: 24.768442, Longitude: 88.102421	1000000.00	2/3/2023	M/S M.S Entrprise Md.Unusur Rohman.	10/4/2023	950000.00	100%	19/09/2023	949330.00	949330.00	0.00	FB

249		787387	Shibganj	GSID-2/CNW/DW-53	Improvement of Ranibari Jame Mosque Union: Chakkirty, Upazila: Shibganj, District: Chapainawabganj, Latitude: 24.753378, Longitude: 88.255120	300000.00	2/3/2023	M/S Ela Shoe Store	10/4/2023	285000.00	100%	14/09/2023.	285000.00	285000.00	0.00	FB
250		787388	Shibganj	GSID-2/CNW/DW-54	Improvement of Balutungi Eidgah Union: Durlovpur, Upazila: Shibganj, District: Chapainawabganj, Latitude: 24.691928, Longitude: 88.113731	300000.00	2/3/2023	M/S Ela Shoe Store	10/4/2023	285000.00	100%	14/09/2023.	285000.00	285000.00	0.00	FB
251		787389	Shibganj	GSID-2/CNW/DW-55	Improvement of Horinagar Tatipara Kalimondir Union: Nayalavanga, Upazila: Shibganj, District: Chapainawabganj, Latitude: 24.626557, Longitude: 88.203145	1000000.00	2/3/2023	M/S Ela Shoe Store	10/4/2023	950000.00	100%	1/11/2023	945400.00	945400.00	0.00	FB
252		8482205	Shibganj	GSID-2/CNW/DW-105	Improvement of Shyampur Chama Bazar Central Jam-E-Mosque under Shyampur Union Upazila: Shibganj, District: Chapainawabganj, Latitude: 24.735732, Longitude: 88.146619	2500000.00	27/07/2023	Md. Abdul Karim	21/08/2023	2375000.00	90%	19/12/2023	2161000.00	2161000.00	0.00	Ist R/B
253		851601	Shibganj	GSID-2/CNW/DW-138	Improvement of 17-Rosiya Jam-E-Mosque under Dulovepur Union Upazila: Shibganj, District: Chapainawabganj, Latitude: 24.3953, Longitude: 88.0744	300000.00	27/07/2023	M/S Shefat International	31/08/2023	285000.00	100%	17/10/2023	284900.00	284900.00	0.00	FB
254		851601	Shibganj	GSID-2/CNW/DW-139	Improvement of Radhanagar 76-Bighi Jam-E-Mosque under Binodpur Union Upazila: Shibganj, District: Chapainawabganj, Latitude: 24.757378, Longitude: 88.100895	300000.00	27/07/2023.	Rimi Sanitary	10/09/2023.	285000.00	100%	30/01/2024.	284700.00	284700.00	0.00	FB
255		851606	Shibganj	GSID-2/CNW/DW-140	Improvement of Chock Ghorapakhiya 29 no. Jam-E-Mosque under Noyavanga Union Upazila: Shibganj, District: Chapainawabganj, Latitude: 24.3808, Longitude: 88.1117	300000.00	27/07/2023	Abdul Kayum	3/9/2023	285000.00	100%	30-11-2023	284980.00	284980.00	0.00	FB
256		851607	Shibganj	GSID-2/CNW/DW-141	Improvement of Durlovepur U.P Oktiya Jam-E-Mosque under Dulovepur Union Upazila: Shibganj, District: Chapainawabganj, Latitude: 24.4128, Longitude: 88.0719	1000000.00	27/07/2023.	M/S Azad Trading Corporation	31/08/2023.	950000.00	100%	18-12-2023.	949730.00	949730.00	0.00	FB
257		851608	Shibganj	GSID-2/CNW/DW-142	Improvement of Pakatola Azimuddin profecer yard New Jam-E-Mosque under Dulovepur Union Shibganj : Shibganj, District: Chapainawabganj, Latitude: 24.734784, Longitude: 88.097972	300000.00	27/07/2023.	Rimi Sanitary	10/09/2023.	285000.00	100%	30/01/2024.	284840.00	284840.00	0.00	FB
258		851609	Shibganj	GSID-2/CNW/DW-143	Improvement of Boro Tappu akatola Jam-E-Mosque under Binodpur Union Shibganj : Shibganj, District: Chapainawabganj, Latitude: 24.757378 Longitude: 88.100895	300000.00	27/07/2023	Ali,s Dream Corporation	10/09/2023.	285000.00	100%	23/01/2024	284750.00	284750.00	0.00	FB
259		851610	Shibganj	GSID-2/CNW/DW-144	Improvement of Pardilapur Purbopara Jam-E-Mosque under Shahabajpur Union Shibganj : Shibganj, District: Chapainawabganj, Latitude: 24.776801 Longitude: 88.148203	300000.00	27/07/2023	M/S Shamim Enterprise	3/9/2023	285000.00	100%	17/10/2023.	284900.00	284900.00	0.00	FB

260		851611	Shibganj	GSID-2/CNW/DW-145	Improvement of Nalduburi Bazar Jam-E-Mosque under Shahabajpur Union Shibganj : Shibganj, District: Chapainawabganj, Latitude: 24.7999990 Longitude: 88.129856	300000.00	27/07/2023	M/S Salim Enterprise	10/09/2023.	285000.00	100%	14-11-2023	284560.00	284560.00	0.00	FB
261		851612	Shibganj	GSID-2/CNW/DW-146	Improvement of Tiktikipara Oktia Nalduburi Jam-E-Mosque under Chakkiriti Union Shibganj : Shibganj, District: Chapainawabganj, Latitude: 24.722743 Longitude: 88.223669	300000.00	27/07/2023	Rimi Sanitary	10/9/2023	285000.00	100%	28/02/2024.	284840.00	284840.00	0.00	FB
262		851613	Shibganj	GSID-2/CNW/DW-147	Improvement of Chandpur Kumarpara Shree Shree Radhagobindo Mondir under Chakkiriti Union Shibganj : Shibganj, District: Chapainawabganj, Latitude: 24.261958 Longitude: 88.751996	300000.00	27/07/2023.	Ali,s Dream Corporation	10/9/2023	285000.00	20%					
263		851614	Shibganj	GSID-2/CNW/DW-148	Improvement of Mobarakpur Union Central Jam-E-Mosque under Mobarakpur Union Shibganj : Shibganj, District: Chapainawabganj, Latitude: 24.187995 Longitude: 88.758988	300000.00	27/07/2023.	M/S Papia Enterprise	31/08/2023.	285000.00	100%	19/09/2023.	284940.00	284940.00	0.00	FB
264		851615	Shibganj	GSID-2/CNW/DW-149	Improvement of Horinagar Tatipara Radharani Mondir under Noyavanga Union Shibganj : Shibganj, District: Chapainawabganj, Latitude: 24.3737 Longitude: 88.1213	300000.00	27/07/2023	M/S S.T Traders	10/09/2023.	285000.00	100%	13-12-2023.	284990.00	284990.00	0.00	FB
265		913506	Shibganj	GSID-2/CNW/DW-177	Improvement of Lahapur (Tajemul Professor) Jam-E-Mosque under Mobarakpur Union Shibganj : Upazila , District: Chapainawabganj, Latitude: 24.756423 Longitude: 88.167498	300000.00	7/11/2023	Md.Samim Reza	01/02/2024.	285000.00	90%					
266		913507	Shibganj	GSID-2/CNW/DW-213	Improvement of Telkupi Jam-E-Mosque under Shahabazpur Union Shibganj : Upazila , District: Chapainawabganj, Latitude: 24.768442 Longitude: 88.102421	1000000.00	05/12/2023.	M/S Tisa Enterprise	29/01/2024.	950000.00	10%					
267		913508	Shibganj	GSID-2/CNW/DW-214	Improvement of Argarahat Jam-E-Mosque under Daipukuria Union Shibganj : Upazila , District: Chapainawabganj, Latitude: 24.4035 Longitude: 88.0629	300000.00	05/12/2023.		29/001/2024.	285000.00	100%	25/02/2024.	284730.00	284730.00	0.00	FB
268		913509	Shibganj	GSID-2/CNW/DW-215	Improvement of Dumihayatpur Central Jam-E-Mosque under Ghorapakhia Union Shibganj : Upazila , District: Chapainawabganj, Latitude: 24.596466 Longitude: 88.202404	1000000.00	05/12/2023.	Md.Rofiqul Islam	29/01/2024.	950000.00	0%					
269		913510	Shibganj	GSID-2/CNW/DW-216	Improvement of Serpurvender Puratan Gram (Gudor Bissas House) Jam-E-Mosque under Dulovepur Union Shibganj : Upazila , District: Chapainawabganj, Latitude: 24.4206 Longitude: 88.0814	300000.00	05/12/2023.	M/S Saudia Steel Workshop	01/02/2024.	285000.00	10%					

270		913513	Shibganj	GSID-2/CNW/DW-217	Improvement of Bugdurgapur Durga Mondir under Kansat Union Shibganj : Upazila , District: Chapainawabganj, Latitude: 24.4350 Longitude: 88.1040	1000000.00	05/12/2023.	M/S Asa Enterprise	04/02/2024.	950000.00	20%					
271		913514	Shibganj	GSID-2/CNW/DW-218	Improvement of Bissonathpur Durgamondir Mondir under Kansat Union Shibganj : Shibganj, District: Chapainawabganj, Latitude: 24.4336 Longitude: 88.1123	600000.00	27/12/2030.	M/S Anik Enter Prise	25/01/2024.	570000.00	80%					
272		913527	Shibganj	GSID-2/CNW/DW-219	Improvement of Ponditpara Jam-E-Mosque under Dulovepur Union Shibganj : Upazila , District: Chapainawabganj, Latitude: 24. 415 ngitude: 88.63	300000.00	05/12/2023.	Md.Moyen Khan	01/02/2024.	285000.00	20%					
273		913537	Shibganj	GSID-2/CNW/DW-229	Improvement of Koylar Diar Bazar Jam-E-Mosque under Shyampur Union Shibganj : Shibganj, District: Chapainawabganj, Latitude: 24.759443 Longitude: 88.135915	1500000.00	06/12/2023.	M/S Nur Enterprise	30/01/2024.	1425000.00	10%					
					Shibganj sub Total =	26000001.00				24700000.00					17310479.00	26
					Grand Total Tk =	118315402.00				103015328.00					67000000.00	166

Accountant
LGED
Chapai Nawabganj

Sut Assistant Engineer
LGED
Chapai Nawabganj

Senior Assistant Engineer
LGED
Chapai Nawabganj

Executive Engineer
LGED
Chapai Nawabganj

Date	Fund Received	Total Pakage	273
29-03-23	14000000.00	Complete	166
7-05-23.	10000000.00	Work On Going	92
5-07-23.	5000000.00		
17-07-23.	5000000.00	Tender Under Process	15
2-10-23.	10000000.00		
13-11-23	5000000.00		
19-11-23	5000000.00		
19-11-23	5000000.00		
14-02-2024	3000000.00		
19-02-2024	5000000.00		
Total TK=	67000000.00		