

উপজেলা শহর (নন-মিউনিশিপ্যাল) মাস্টার প্ল্যান প্রণয়ন ও মৌলিক অবকাঠামো উন্নয়ন প্রকল্প (UTMIDP)

LGED, Chapai Nawabganj.

Financial Year: 2023-2024

Reportin Date :21.03.2024

Progress : March/2024

Sl No	Upazila	Package & TID NO.	Name of Scheme	Estimated Cost (Tk.)	Name of Contractor	Contract amount (Tk.)	Date of contract	Date of completion	Physical progress	Payment made (Tk.)	Remarks
1	2	3	4	5	6	7	8	9	10	11	12
1	Gomastapur	UTMIDP-GOMO/CHAP/ WR-107 ID-387479	Improvement of BC road to Gomostapur Upazila Parishad road ch. 00m- 1108m under Gomostapur Upazila, Dist: Chapainawabgtanj.	5652804.00	M/S Esita Enterprise	5370163.00	20.01.20	20.01.21	100%	5368760.00	FB
2	Gomastapur	UTMIDP GOMO/ CHAP/WD-43 ID-387480	Construction of Surface Drain at ch. 00-1000m under Gomostapur Upazila, Dist: Chapainawabganj	11449635.00	M/S Jabbar Bilders	10877153.00	21.01.20	27.01.21	100%	10875000.00	FB
3	Gomastapur	UTMIDP-CHAP/GOMO/WR-317	(1) Improvement of Chowdala UP office to Sukrbari hat BC Road at Ch. 1500m-2275m under Gomostapur Upazila, Dist: Chapianawabganj	14392432.00	Md. Kharirul Kabir Rana	12953188.00	31.08.23	06.09.24	100%	6081850.00	FB
			(2) Improvement of KGPS Bongpur Pry. School - Sarburuj via pathar puja BC Road at Ch. 00m-840m under Gomostapur Upazila, Dist: Chapianawabganj road ID No: 170375019 (Salvage Cost Tk 22,21,939.00)						100%	6870880.00	
<b>Package Total=</b>				14392432.00		12953188.00				12952730.00	
4	Gomastapur	UTMIDP-CHAP/GOMO/WKM-17, e-GP Tender ID No. 840542	Construction of Kitchen Bazar at Chowdala GC under Chowdala Union, Gomostapur Upazila, Dist: Chapianawabganj,	9788960.00	Md. Kharirul Kabir Rana	8810063.00	31.08.23	06.09.24	100%	8808470.00	
5	Gomastapur	UTMIDP-CHAP/GOMO/ WB-87, e-GP Tender ID No. 840539	Construction of 2 Vent 2.30mx3.00m size RCC Box Culvert Chowdala GC to Ranibari Chandpur hat via Diapara road Ch. 480m under Gomostapur Upazila, Dist: Chapianawabganj (Salvage Cost Tk 79,338.00)	2276955.00	Mahammad Eunos & Brothers (Pvt.) Ltd.	2049258.00	30.08.23	05.09.24	80%	1718000.00	
6	Gomastapur	UTMIDP-CHAP/GOMO/ WT-96, e-GP Tender ID No. 840541	Construction of Public Toilet at Chowdala GC under Chowdala Union Gomostapur Upazila, Dist: Chapianawabganj	1995969.00	Mahammad Eunos & Brothers	1796372.00	03.08.23	05.09.24	100%	1795960.00	FB
7	Gomastapur	UTMIDP-CHAP/GOMO/WSS-10, e-GP Tender ID No. 840543	Construction of Shaugter House Chowdala GC under Gomostapur Upazila, Dist: Chapianawabganj	1096276.00	M/S Shifat International	986648.00	24.08.23	30.08.24	100%	950680.00	FB
8	Gomastapur	UTMIDP-CHAP/GOMO/WD-161, e-GP Tender ID No. 860334	(1) Construction of RCC Water surface drain at Bohipara Hotathpara Road at Ch. 00m-70m under Gomostapur Upazila, Dist: Chapianawabganj. road ID No. 170375042 (2) Construction of RCC Water surface drain at Bangabari UP Office - Mohila Madrasha via Azogora Road at Ch. 00m-480m under Gomostapur Upazila, Dist: Chapianawabganj. road ID No. 170375088	214884.00	Md. Kharirul Kabir Rana	5593395.00	09.10.23	08.10.24	100%	4930500.00	

Sl No	Upazila	Package & TID NO.	Name of Scheme	Estimated Cost (Tk.)	Name of Contractor	Contract amount (Tk.)	Date of contract	Date of completion	Physical progress	Payment made (Tk.)	Remarks
1	2	3	4	5	6	7	8	9	10	11	12
9	Bholahat	UTMIDP-BHOL//CHAP/ WB-19 ID-387477	Construction of 2.50mx0.667m size RCC Box Culvert on Jhowbona Bargachi - Tantipara road ch. 00m- 109m under Bholahat Upazila, Dist: Chapainawabganj	906846.00	Md. Masud Ull Alam	1476042.00	28.01.20	03.11.20	100%	861178.00	FB
			Construction of 1000mx 1000m size RCC Box Cross drain on Bholahat - Bargachi GC road (Bholahat Portion) at ch. 1900m under Bholahat Upazila, Dist: Chapainawabganj	362063.00					100%	343958.00	
			Construction of 600mx 600m size RCC cross drain on Bholahat Upazila H/Q- Daldali UP via Gohalbari hat at ch. 140m under Bholahat Upazila, Dist: Chapainawabganj	142410.00					100%	135288.00	
			Construction of 600mx 600m size RCC cross drain on Gohalbari Hat - graveyard road at ch. 9m under Bholahat Upazila, Dist: Chapainawabganj	142410.00					100%	134436.00	
<b>Package Total=</b>				<b>1553729.00</b>		1476042.00			1474860.00		
10	Bholahat	UTMIDP-BHOL//CHAP/ WD-44 ID-387478	Improvement of BC road 900mmx900mm size RCC Cover Drain Beside Bholahat- Bargachi GC road Ch. 800m- 1800m under Bholahat Upazila, Dist: Chapainawabganj.	15872119.00	Md. Abdul Mannan	12532368.00	18.02.20	24.02.21	100%	7959000.00	
11	Bholahat	UTMIDP-BHOL/ CHAP/ WR-108 ID-387476	Improvement of Bholahat- Bargachi GC road (Bholahat Portion) Ch. 400m- 1900m) under Bholahat Upazila, Dist: Chapainawabganj.	15416028.00	Rithin & G.R JV	12631878.00	03.03.20	08.07.20	100%	12598400.00	FB
12	Bholahat	UTMIDP-CHAP/BHOL/WT-97, e-GP Tender ID No. 840545	PART-A: Construction of public Toilet at Gohalbari Talpolly Tourist Spot under Gohalbari Union	3986240.00	Md. Mahibul Islam	3587616.00	30.08.23	05.09.24	80%	944000.00	
			PART-B: Construction of public Toilet at Bacchamari Hat Bholahat Union under Bholahat Upazila, Dist: Chapainawabganj						80%	1585040.00	
<b>Package Total=</b>				3986240.00		3587616.00				2529040.00	
13	Bholahat	UTMIDP-CHAP/BHOL/ WR-318, e-GP Tender ID No. 840544	Improvement of Bathpukur - Bara Paikor BC Road at Ch. 00m-1070m under Bholahat Upazila, Dist: Chapianawabganj road ID No: 170185018	10084189.00	Md. Mahibul Islam	9075770.00	30.08.23	05.09.24	100%	9028400.00	
14	Bholahat	UTMIDP-CHAP/BHOL/WB-88, e-GP Tender ID No. 840547	Construction of Single Vent 2.6m x 4.0m size RCC Box Culvert on Shikari B.O.P - Bholahat Special Camp via Chamusha B.O.P Road at Ch. 5748m under Bholahat Upazila, Dist: Chapianawabganj, road ID No: 170185012	2037605.00	Mahammad Eunos & Brothers (Pvt.) Ltd.	1833845.00	30.08.23	05.09.24	20%		

Sl No	Upazila	Package & TID NO.	Name of Scheme	Estimated Cost (Tk.)	Name of Contractor	Contract amount (Tk.)	Date of contract	Date of completion	Physical progress	Payment made (Tk.)	Remarks
1	2	3	4	5	6	7	8	9	10	11	12
15	Bholahat	UTMIDP-CHAP/BHOL/WB-202, e-GP Tender ID No. 910357	Construction of RCC Drain on Fatipur Dargah Bill Road From Ch. 00m - 30m & Ch. 410m - 510m Road ID 170185075 under Bholahat Upazila, Dist: Chapainawabgonj (Effective Length: 130m).	1701016.00	Barendra Construction Ltd.	1530914.00	15.02.24	14.08.24	50%		
16	Bholahat	UTMIDP-CHAP/BHOL/WB-122, e-GP Tender ID No. 910358	Construction of RCC Single Vent 2.60m X4.0m Culvert at Ch 1110m & Approached at Ch 1080m-1150m on Suranpur Emamnagar F.R.B Road ID No 170184036 under Bholahat Upazila, Dist: Chapainawabgonj	2286530.00	Barendra Construction Ltd.	2057877.00	15.02.24	14.08.24	0%		
			<b>GRAND TOTAL=</b>	<b>101801340.00</b>		<b>88811143.00</b>				<b>80989800.00</b>	

Accountant  
LGED  
Chapai Nawabganj

Sub-Assistant Engr.  
LGED  
Chapai Nawabgonj

Senior Assistant Engineer  
LGED  
Chapai Nawabganj.

Executive Engineer  
LGED  
Chapai Nawabganj.