Contract Status of Village Road Rehabilitation Project (VRRP)

District : C. Nawabganj

Date of Reporting: 03/Apr/24

Sl. No.	Financial Year	Date of Approval	e-Tender ID No. Package No. (If any)	Sch. Sl. No. Under Pack.	Road ID No.	Road Name	Name of Contractor	Start Chainage (m)	End Chainage (m)	Effective Length (m)	Gross Estimated Cost (Taka)	Contract Amount (Taka)	Less/ Above (%)	Elapse Day to Contract	Amount Paid (Taka)	Work Start Date (As per Contract)	Work Completion Date (As per Contract)	Revised Work Completion Date	Elapse Day (%)	Revised [E] Day in (%)	Phy. Progress (%)	Contract Delayed Status	Activity/ Remarks/ Date
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24
Upazila:			**1. C.Nawabganj Sadar**																				
1	FY 2018-19	06/Jan/19	LGED/CNG /VRRPOL//	1	170665033	Baroghoria Palpara Mour to TC Road	Md.Golam Kibria(Tonik)	-	1,500	1,500	4,384,072	5,273,085	20%	64	5,272,980	2019/03/11	2019/06/10		2033%	-	100%	-	Final
3	FY 2018-19	06/Jan/19	LGED/CNG /VRRP/OL/	2	170665125	Shekhpara H/O. Abul Kalam to Mia Shahebpara (H/O. Jennath Master) via H/O. Amenul Master Road	Md.Golam Kibria(Tonik)	65	480	415	1,166,544	0	-100%	64		2019/03/11	2019/06/10		2033%	-	100%	-	Final
2	FY 2018-19	06/Jan/19	LGED/CNG /VRRP/OL/	1	170664045	Nawabganj Shibganj R&H (EidGha) - Akendbaria Ghat Road	M/S Hanzu Enterprise	-	1,225	1,225	3,927,347	6,700,016	71%	74	6,695,650	2019/03/21	2019/06/20		2022%	-	100%	-	Final
4	FY 2018-19	06/Jan/19	LGED/CNG /VRRP/OL/	2	170664056	Palsa Mission RHD - Chapai Ghat Road	M/S Hanzu Enterprise	-	1,110	1,110	3,125,301	0	-100%	74		2019/03/21	2019/06/20		2022%	-	100%	-	Final
5	FY 2018-19	21/Jan/19	LGED/CNG /VRRP/OL/	1	170665124	Moharajpur TC Road (Dolepara H/O. Raisudin) from Boromondol Tola Trimohoni Baganpara via M.H Tola	Md.Tafiqul Islam	-	342	342			-	97		2019/04/28	2019/07/27		2002%	-	100%	-	Final
			-do			Chalk Alampur Mour – Ramchandrapurhat Road		421	1,025	604	3,072,306	2,918,691	-5%	43583	2,916,290	2019/04/28	2019/07/27		2002%	-	100%	-	Final
6	FY 2019-20	29/Jan/20	LGED/CNG /VRRP/Re-	1	170664054	Chalk Alampur Mour – Ramchandrapurhat Road	M/S.S.I Construction	-	1,877	1,877	6,609,594	6,279,114	-5%	119	6,275,320	2020/05/27	2020/12/08		722%	-	100%	-	Final
7	FY 2019-20	29/Jan/20	LGED/CNG /VRRP/Re-	1	170665070	Ranihati UP office house nagar to Ranihati hat (R &H) via miapara Abul master;s house Road	Kohinur Construction	-	700	700	2,466,130	2,342,823	-5%	110	2,319,650	2020/05/18	2020/07/17		2360%	-	100%	-	Final
8	FY 2019-20	29/Jan/20	LGED/CNG /VRRP/Re-	1	170664014	Nawabganj Rajshahi RHD Track (Terminal Bahagola) to Gonka PABASAS office(UZR-2005) via Kalupur	Md.Amirul Islam	5,580	6,760	1,180	3,984,423	3,785,201	-5%	106	3,784,150	2020/05/14	2020/07/13		2367%	-	100%	-	Final
9	FY 2020-21	27/Oct/20	LGED/CNG /VRRP/Re-		170664118	Ramchandrapur hat (Bahram GPS) -Kothalipara ,Melkapara via Bahrampur ghat. Road	M/S Jony Enterprise	-	1,005	1,005		5,764,585	#DIV/0!	99	5,685,760	2021/02/03	2021/08/04		635%	-	100%	-	Final
								1,385	2,040	655	6,067,985		-	-					-	-		-	
10	FY 2020-21	27/Oct/20	LGED/CNG /VRRP/Re-		170664018	Amnura (Godown) RHD - Jilim U.P via Miapara Road	K T Z Trade International	-	940	940	3,448,622	3,276,190	-5%	112	3,275,730	2021/02/16	2021/04/15		1969%	-	100%	-	Final
11	FY 2020-21	27/Oct/20	LGED/CNG /VRRP/Re-		170665233	Kalupur to Guchhugram Road via Kalupur Jumma Mosque, Graveya Road & Palsa jumma mosque.Road	M/S Nisha Enterprize	-	597	597		9,639,488	#DIV/0!	434	9,545,078	2022/01/04	2022/03/05		1367%	-	100%	-	Final
								777	1,790	1,013	11,527,118		-	-					-	-		-	
12	FY 2022-23	12/Dec/22	LGED/CNG /VRRP/OL/		170665264	FRB-2001 Dhapar more-Krishna Gobindapur Girls High School Road	Riad & Sons	-	820	820	2,950,979	2,803,430	-5%	83	2,750,450	3/5/2023	7/4/2023		326%	-	100%	-	Final
13	FY 2023-24	16/Jul/23	LGED/CNG /VRRP/Re-		170665256	MohammadKhani H/O Mojammel Haque To Sreerampur Kumarpara Road	M/S SIMI ENTERPRISE	-	1,717	1,717	7,782,741	7,393,604	-5%	80	7,390,500	10/4/2023	5/3/2024		86%	-	100%	-	Final
14	FY 2023-24	16/Jul/23	LGED/CNG /VRRP/OL/		170665258	Kalinagar Upazila Road (Per-k.G pur) Zume mosque to Prantuli Salak house (Zume mosque) under Sundarpur	M/S.KONA CONSTRUCTION	-	1,000	1,000	4,271,890	4,058,295	-5%	77	4,058,160	10/1/2023	3/31/2023		-101%	-	100%	-	Final
15	FY 2023-24	16/Jul/23	LGED/CNG /VRRP/OL/		170665039	Saifuddin mour of Amnura- Godagari Road to Saifuddin Para Road	M/S SWEET ENTERPRISE	-	1,230	1,230	6,809,534	6,469,057	-5%	77	-	10/1/2023	3/31/2024		102%	-	15%	Time Expired	
15	**Sub-Total:**		-			**Not Contacted Amount**	**17,595,103.00**			**17.93**	**71,594,586**	**66,703,579**	**24%**		**59,969,718**	**Fin. Pgr. (%)**	**90%**				**73%**		
Upazila:			**2. Bholahat**																				
1	FY 2018-19	06/Jan/19	LGED/CNG /VRRP/OL/	1	170184011	Khalimpur Banian Tree - Kalitola Road	Md.Alauddin	-	840	840	2,445,800	4,047,363	65%	67	4,095,830	2019/03/14	2019/06/13		2030%	-	100%	-	Final
2	FY 2018-19	06/Jan/19	LGED/CNG /VRRP/OL/	2	170184040	New Hajipara FRA - Polladanga Bazar Road	Md.Alauddin	-	630	630	1,814,582	0	-100%	67	-	2019/03/14	2019/06/13		2030%	-	100%	-	Final
3	FY 2018-19	21/Jan/19	LGED/CNG /VRRP/OL/	1	170184036	Suranpur - Emamnagar F.R.B Road	Md.Amirul Islam	-	1,805	1,805	5,541,802	13,115,188	137%	112	13,112,170	2019/05/13	2019/11/12		977%	-	100%	-	Final
4	FY 2018-19	21/Jan/19	LGED/CNG /VRRP/OL/	2	170184041	Mayamari Madrasha FRA - Polladanga Bazar Road	Md.Amirul Islam	-	1,574	1,574	5,450,977	0	-100%	112		2019/05/13	2019/11/12		977%	-	100%	-	Final
5	FY 2018-19	21/Jan/19	LGED/CNG /VRRP/OL/	3	170185020	Barapukur - Suranpur Road	Md.Amirul Islam	600	1,560	960	2,812,682	0	-100%	112		2019/05/13	2019/11/12		977%	-	100%	-	Final
6	FY 2020-21	27/Oct/20	LGED/CNG /VRRP/OL/		170184019	Char Dharampur-Gohalbari Road	M/S Rima Enterprise	-	1,003	1,003	2,447,631	2,325,249	-5%	114	2,324,690	2021/02/18	2021/04/17		1966%	-	100%	-	Final
7	FY 2019-20	27/Oct/20	LGED/CNG /VRRP/OL/		170184013	Pachtikori-Bireswarpur Road	M/S Toma Builders	-	1,400	1,400	4,811,785	4,571,195	-5%	106	4,570,720	2021/02/10	2021/04/09		1979%	-	100%	-	Final
8	FY 2021-22	19/Oct/21	LGED/CNG /VRRP/Re-		170184014	Hashpukur-Edgha Road	Shah Electronics	-	1,007	1,007	4,466,575	4,243,246	-5%	121	4,242,950	2022/02/17	2022/04/16		1338%	-	100%	-	Final
9	FY 2021-22	19/Oct/21	LGED/CNG /VRRP/Re-		170184005	Jhubona-Kalitala Road	A R K TRADERS	-	3,355	3,355	15,274,232	14,510,520	-5%	121	14,499,260	2022/02/17	2022/06/16		652%	-	100%	-	Final
10	FY 2021-22	19/Oct/21	LGED/CNG /VRRP/Re-		170185046	Saranpur graveyed-Indara Road	M/S Saieha Traders	-	2,460	2,460	7,755,889	7,368,094	-5%	121	7,365,610	2022/02/17	2022/05/16		882%	-	100%	-	Final
11	FY 2021-22	17/Oct/22	LGED/CNG /VRRP/Re-		170185098	Surunpur bazar H/O High - Falimari mour via batpukur Road	M/S Janani Enterprize	-	530	530	2,433,711	2,312,025	-5%	73	2,311,300	12/29/2022	2/28/2023		756%	-	100%	-	Final

Sl. No.	Financial Year	Date of Approval	e-Tender ID No. Package No. (If any)	Sch. Sl. No. Under Pack.	Road ID No.	Road Name	Name of Contractor	Start Chainage (m)	End Chainage (m)	Effective Length (m)	Gross Estimated Cost (Taka)	Contract Amount (Taka)	Less/ Above (%)	Elapse Day to Contract	Amount Paid (Taka)	Work Start Date (As per Contract)	Work Completion Date (As per Contract)	Revised Work Completion Date	Elapse Day (%)	Revised [E] Day in (%)	Phy. Progress (%)	Contract Delayed Status	Activity/ Remarks/ Date
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24
12	FY 2021-22	17/Oct/22	LGED/CNG /VRRP/Re-		170184032	Boro Zambaria-Choto Zambaria Road	M/S SHAIDA ENTERPRISE	-	1,266	1,266	5,605,613	5,325,332	-5%	73	5,305,950	12/29/2022	3/15/2023		607%	-	100%	-	Final
12	**Sub-Total:**		**-**			**Not Contacted Amount**	**-**			**16.83**	**60,861,279**	**57,818,212**	**-5%**		**57,828,480**	**Fin. Pgr. (%)**	**100%**				**100%**		
Upazila:			**3. Gomastapur**																				
1	FY 2018-19	21/Jan/19	LGED/CNG /VRRP/OL/	1	170374027	Koilar Ghat - Nimtola Madrasha KGPS Road	M/S Khan Construction	-	890	890	2,581,813	8,612,994	234%	106	8,610,740	2019/05/07	2019/09/02		1519%	-	100%	-	Final
2	FY 2018-19	21/Jan/19	LGED/CNG /VRRP/OL/	2	170375094	Bangabari Hat to Mohila Madrasha via Dakhil Madrasha Road	M/S Khan Construction	-	602	602	1,674,671	0	-100%	106		2019/05/07	2019/09/02		1519%	-	100%	-	Final
3	FY 2018-19	21/Jan/19	LGED/CNG /VRRP/OL/	3	170375093	Bangabari BOP (Start from Nasir Bazar) to Ghughia Road	M/S Khan Construction	-	1,620	1,620	4,809,825	0	-100%	106		2019/05/07	2019/09/02		1519%	-	100%	-	Final
4	FY 2019-20	09/Dec/19	LGED/CNG /VRRP/OL/	1	170374021	Chowdala KGPS(Belal Bazar) to Ranibari Chandpur Hat Road	M/S Afsin Islam Roha	-	622	622	2,069,776	1,966,287	-5%	111	1,960,720	2020/03/29	2020/05/28		2443%	-	100%	-	Final
5	FY 2020-21	27/Oct/20	LGED/CNG /VRRP/Re-		170374052	Sontospur GC(Grameen Bank) to Daripata UZR Road via Shishatola. Road	M/S Sadia and Samira Enterprise	-	1,012	1,012	3,639,141	3,457,183	-5%	107	3,456,550	2021/02/11	2021/04/10		1978%	-	100%	-	Final
6	FY 2020-21	27/Oct/20	LGED/CNG /VRRP/UB/		170374004	Sontoshpur Hat-Charulbeel oad	Moni Construction	-	1,120	1,120	7,589,241	7,209,778	-5%	114	7,209,760	2021/02/18	2021/05/17		1295%	-	100%	-	Final
7	FY 2022-23	12/Dec/22	LGED/CNG /VRRP/Re-		170374014	Baro Dadpur Hat-Kashroil via Kolhapara, Suboil Road	M/S SHAIDA ENTERPRISE	-	713	713	2,924,819	2,778,578	-5%	83	2,778,080	3/5/2023	7/4/2023		326%	-	100%	-	Final
8	FY 2022-23	06/Apr/23	LGED/CNG /VRRP/Re-		170375119	Lalapur Minibazar R&H to Kalupur hat via Kalupur Pry.School Road	Masidur Reza Chowdhury	-	600	600	3,896,478	3,701,654	-5%	67	3,700,930	6/12/2023	10/11/2023		245%	-	100%	-	Final
8	**Sub-Total:**		**-**			**Not Contacted Amount**	**-**			**7.18**	**29,185,764**	**27,726,474**	**-5%**		**27,716,780**	**Fin. Pgr. (%)**	**100%**				**100%**		
Upazila:			**4. Nachole**																				
1	FY 2018-19	21/Jan/19	LGED/CNG /VRRP/OL/	1	170564028	Kendua - Nowdapara Road	M/S Durga Enterprise	-	2,750	2,750	7,707,696	10,255,547	33%	92	10,253,990	2019/04/23	2019/09/22		1189%	-	100%	-	Final
2	FY 2018-19	21/Jan/19	LGED/CNG /VRRP/OL/	2	170565083	Fulbari Road	M/S Durga Enterprise	-	1,000	1,000	3,087,617	0	-100%	92		2019/04/23	2019/09/22		1189%	-	100%	-	Final
3	FY 2018-19	21/Jan/19	LGED/CNG /VRRP/OL/	1	170564007	Jhaljali - Maktapur Hulaspur Road	Md.Selim Reza	-	2,900	2,900	8,392,737	7,973,100	-5%	94	7,971,740	2019/04/25	2019/08/24		1492%	-	100%	-	Final
3	**Sub-Total:**		**-**			**Not Contacted Amount**	**-**			**6.65**	**19,188,050**	**18,228,648**	**-5%**		**18,225,730**	**Fin. Pgr. (%)**	**100%**				**100%**		
Upazila:			**5. Shibganj**																				
1	FY 2018-19	06/Jan/19	LGED/CNG /VRRP/OL/	1	170883020	Chowdala UP Office (Sukurbari hat mour) - Ranibari Chandpur Hat Road (Upto Thantola Bazar). Road	M/S R K Trading	-	3,110	3,110	8,816,869	8,376,026	-5%	78	8,374,990	2019/03/25	2019/06/24		2018%	-	100%	-	Final
2	FY 2018-19	06/Jan/19	LGED/CNG /VRRP/OL/	1	170884031	Fultola - Chattrajitpur College Road	Apu Traders	-	600	600	1,782,063	6,621,394	272%	78	6,617,700	2019/03/25	2019/06/24		2018%	-	100%	-	Final
3	FY 2018-19	06/Jan/19	LGED/CNG /VRRP/OL/	2	170885019	Pacha Bazar (Nadhra) - Chalkkirty Namo Tola Tematha Road	Apu Traders	-	1,485	1,485	5,187,825	0	-100%	78		2019/03/25	2019/06/24		2018%	-	100%	-	Final
4	FY 2018-19	21/Jan/19	LGED/CNG /VRRP/OL/	1	170883034	Chalkkirty GC - Dhainagar UP Office Road via Guptomanik Road	M/S Noor Construction	-	1,118	1,118			-	94		2019/04/25	2019/10/24		992%	-	100%	-	Final
							M/S Noor Construction	2,365	6,256	3,891	15,202,593	14,442,463	-5%	43580	14,440,230	2019/04/25	2019/10/24		992%	-	100%	-	Final
5	FY 2018-19	21/Jan/19	LGED/CNG /VRRP/OL/	1	170884035	Bagitola KGPS - H/O. Sabu Biswas of Namo Biswasnathpur via Bagitola Hat Road	Md.Selim Reza	-	1,225	1,225	3,452,459	9,935,919	188%	94	9,927,120	2019/04/25	2019/09/24		1188%	-	100%	-	Final
6	FY 2018-19	21/Jan/19	LGED/CNG /VRRP/OL/	2	170884086	Lahalamari Hat - Chanpur Thantola Road	Md.Selim Reza	-	2,470	2,470	7,006,403	0	-100%	94		2019/04/25	2019/09/24		1188%	-	100%	-	Final
7	FY 2018-19	21/Jan/19	LGED/CNG /VRRP/OL/	1	170884102	Kharagpur R&H - Koiladiar Omarpur Ghat Mour Road	Md.Mahfuzur Rahman	-	2,975	2,975	9,867,469	9,374,095	-5%	104	9,197,210	2019/05/05	2019/10/04		1181%	-	100%	-	Final
8	FY 2019-20	05/Sep/19	LGED/CNG /VRRP/OL/	1	170884085	Krisnochandropur GPS - Mokimpur village Road	M/S Khajababa Enterprise	-	1,200	1,200	3,753,855	3,566,162	-5%	110	3,556,960	2019/12/24	2020/05/23		1034%	-	100%	-	Final
9	FY 2019-20	05/Sep/19	LGED/CNG /VRRP/OL/	1	170883032	Kansat G C (Bridge) - Kansat college RHD Road (REB office) Road	M/S Aadheya Construction & Consultant Firm	-	1,833	1,833	5,285,912	5,021,616	-5%	104	4,998,660	2019/12/18	2020/05/17		1038%	-	100%	-	Final
10	FY 2019-20	05/Sep/19	LGED/CNG /VRRP/OL/	1	170884049	Pirojpur R&H Road - Pirojpur Tohakhana Mazar Road	Md.Masud Rana	-	485	485	1,909,534	1,814,057	-5%	110	1,812,270	2019/12/24	2020/04/23		1291%	-	100%	-	Final
11	FY 2019-20	05/Sep/19	LGED/CNG /VRRP/OL/	1	170884099	Ekbarpur East FRB - Kaliganj hat	Kotha Enterprise	-	3,130	3,130	9,544,898	9,067,653	-5%	102	9,067,370	2019/12/16	2020/06/15		863%	-	100%	-	Final
12	FY 2019-20	26/Dec/19	LGED/CNG /VRRP/Re-	1	170884009	Monakasha FRB Eidgah-Rowsanchak via 7-Roshia	Md.Selim Reza	-	2,590	2,590	10,212,376	7,944,651	-22%	166	7,944,400	2020/06/09	2020/10/08		1152%	-	100%	-	Final
13	FY 2019-20	26/Dec/19	LGED/CNG /VRRP/Re-	1	170883007	Monakosa UP office (Eidgaha mour) - Shahapara Hat via Raninagar & Gopalpur Ghat Road	Md. Moyen Khan	-	7,565	7,565	39,340,599	30,429,001	-23%	140	30,423,780	2020/05/14	2020/07/13		2367%	-	100%	-	Final
14	FY 2019-20	27/Jan/20	LGED/CNG /VRRP/Re-	1	170884001	Kansat Hat (R&H) - Bagdurgapur Road (Chandigar)	M/S.Satata Traders	-	655	655	2,158,185	2,050,275	-5%	108	2,046,980	2020/05/14	2020/07/13		2367%	-	100%	-	Final
15	FY 2019-20	01/Mar/20	LGED/CNG /VRRP/Re-	1	170884079	Sondarpur Bholahat - Ayub bazar Road	Md.Abdul Mannan	-	1,800	1,800	11,734,929	9,917,397	-15%	147	9,882,140	2020/07/26	2020/09/25		2208%	-	100%	-	Final
16	FY 2020-21	27/Oct/20	LGED/CNG /VRRP/Re-		170884056	Kasiabari UZR Road - Holdi hat via H/O. Kadir, Dhumpara Road	M/S Shaikat Construction	-	900	900	4,417,084	4,196,229	-5%	100	4,193,710	2021/02/04	2021/04/03		1990%	-	100%	-	Final

Sl. No.	Financial Year	Date of Approval	e-Tender ID No. Package No. (If any)	Sch. Sl. No. Under Pack.	Road ID No.	Road Name	Name of Contractor	Start Chainage (m)	End Chainage (m)	Effective Length (m)	Gross Estimated Cost (Taka)	Contract Amount (Taka)	Less/ Above (%)	Elapse Day to Contract	Amount Paid (Taka)	Work Start Date (As per Contract)	Work Completion Date (As per Contract)	Revised Work Completion Date	Elapse Day (%)	Revised [E] Day in (%)	Phy. Progress (%)	Contract Delayed Status	Activity/ Remarks/ Date
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24
17	FY 2020-21	27/Oct/20	LGED/CNG /VRRP/Re-		170884016	Terorosia (Kagmari)-Bat tola Ghat via Terorosia Pri. School Road	Md.Sowkat Ali	-	1,900	1,900	6,887,755	6,543,367	-5%	106	6,541,620	2021/02/10	2021/04/24		1573%	-	100%	-	Final
18	FY 2020-21	27/Oct/20	LGED/CNG /VRRP/Re-		170884045	Shahebnagar GPS (Santir mour) pacca Road - vaguar Ghat via Bholamari GPS Road	M/S Osama Construction	-	1,650	1,650	5,627,856	5,346,463	-5%	105	5,345,100	2021/02/09	2021/04/23		1574%	-	100%	-	Final
19	FY 2020-21	27/Oct/20	LGED/CNG /VRRP/Re-		170884092	Chakkirty hospital (FRB) - Hijoltala bill Road	M/S Biswas Enterprise	-	240	240	8,934,423	8,487,701	-5%	103	8,486,540	2021/02/07	2021/05/06		1308%	-	100%	-	Final
20	FY 2020-21	27/Oct/20	LGED/CNG /VRRP/Re-		170885069	H/O B.L Master of Danialgachi - Ghoradaha bill via Daipukuria vill.Road	M/s Afsheen Construction	600	1,600	1,000	3,378,293	3,209,378	-5%	105	3,207,300	2021/02/09	2021/04/08		1981%	-	100%	-	Final
21	FY 2020-21	27/Oct/20	LGED/CNG /VRRP/Re-		170884116	Koyladiar hat BC Road (H/O Toriqul Member) - Bot tola ghat Road Road	Md Abdul Ghani	-	1,075	1,075	4,443,461	4,221,287	-5%	105	4,218,060	2021/02/09	2021/04/08		1981%	-	100%	-	Final
22	FY 2020-21	27/Oct/20	LGED/CNG /VRRP/Re-		170884002	Terorosia-Tematha-Namokoyladar via Terorosia madrasha. Road	M/S Dico Trading Corporation	-	750	750	2,578,923	2,449,976	-5%	100	2,449,960	2021/02/04	2021/04/03		1990%	-	100%	-	Final
23	FY 2020-21	27/Oct/20	LGED/CNG /VRRP/Re-		170885179	Tappu Village - Telkupi Hat. Road	Md Golam Mostofa	-	650	650	3,280,161	3,116,152	-5%		3,114,080	2021/02/11	2021/04/10				100%		Final
24	FY 2020-21	27/Oct/20	LGED/CNG /VRRP/Re-		170885030	Pirojpur GPS (R&H) - Pirojpur Village Road	M/S Sadia and Samira Enterprise	-	905	905	3,195,808	3,036,017	-5%		3,032,530	2021/02/11	2021/04/10				100%		Final
25	FY 2020-21	27/Oct/20	LGED/CNG /VRRP/Re-		170884013	Parkalupur Ghat (Parkalupur GPS) - Uttar Kalupur Reg. Non-Govt. Pry. School Road	M/S Shammy Enterprise	-	2,900	2,900	9,551,674	9,074,090	-5%		9,070,020	2021/02/18	2021/05/17				100%		Final
26	FY 2020-21	27/Oct/20	LGED/CNG /VRRP/Re-		170884023	Kamalpur hat- Mirzapur hat via. Kamalpur BOP Road	M/S Bhai Bhai Bricks	-	1,450	1,450	6,375,740	6,056,953	-5%		6,055,040	2021/02/17	2021/05/01				100%		Final
27	FY 2020-21	27/Oct/20	LGED/CNG /VRRP/Re-		170885026	Moslimpur Bazar R&H - Dipukuria U.P via Ghora Daha Halalkhor Bell Road	Md. Abul Hossion	-	2,700	2,700	11,506,878	8,650,941	-25%		8,509,100	30/03/2021	29/07/2021				100%		Final
28	FY 2020-21	27/Oct/20	LGED/CNG /VRRP/Re-		170884110	Purboshyampur BC Road - Chamavander Jumma Mosjid Road	Md Mehedi Hasan	-	1,000	1,000	4,457,264	4,234,400	-5%		4,231,700	2021/02/09	2021/04/08				100%		Final
29	FY 2020-21	27/Oct/20	LGED/CNG /VRRP/Re-		170884041	Kalinagar R&H (Joynal Biswas Bagan)-Raghobpur FRB via Nefaur Mohori & Raghobpur GPS Road	MD TOSLIM	-	900	900	3,751,150	3,563,592	-5%		3,561,200	2021/02/18	2021/04/17				100%		Final
30	FY 2020-21	27/Oct/20	LGED/CNG /VRRP/Re-		170884097	Fultala R&H -Jahangirpara Primary School. Road	Tuba Enterprise	-	890	890	3,811,009	3,620,458	-5%		3,618,030	2021/02/11	2021/04/10				100%		Final
31	FY 2020-21	27/Oct/20	LGED/CNG /VRRP/Re-		170885022	KGPS (near Chatra hat) Pikortla - Goabari Chandpur via Madia Dara. Road	M/S Shishir Enterprise	828	2,082	1,254	3,676,884	3,493,039	-5%		3,492,900	2021/02/07	2021/04/06				100%		Final
32	FY 2020-21	17/Nov/20	LGED/CNG /VRRP/Re-		170884082	Bagbari hat - Barek bazar BC Road	M/S Shajid Enterprise	-	1,090	1,090	4,972,598	4,723,968	-5%		4,690,640	2021/03/07	2021/05/06				100%		Final
33	FY 2020-21	17/Nov/20	LGED/CNG /VRRP/Re-		170884105	Kansat Bridge BC Road - Bishow Road (R&H Road) via kansat Regulator Road	M/S Tisa Enterprise	-	750	750	4,278,830	4,064,888	-5%		4,007,860	2021/02/22	2021/04/21				100%		Final
34	FY 2020-21	17/Nov/20	LGED/CNG /VRRP/Re-		170884050	Rasiknagar R&H - Chattrajitpur Fultola Mondaltola Road	M/S H M S Enterprise	-	1,290	1,290	4,761,672	4,523,588	-5%	104	4,504,130	2021/03/01	2021/04/30		1882%	-	100%	-	Final
35	FY 2020-21	17/Nov/20	LGED/CNG /VRRP/Re-		170884104	Sarkar More (R&H) to Sundarpur Bazar Road	M/S Nirjona Enterprise	-	2,415	2,415	11,555,167	10,977,408	-5%	106	10,678,820	2021/03/03	2021/07/02		931%	-	100%	-	Final
36	FY 2020-21	17/Nov/20	LGED/CNG /VRRP/Re-		170884022	Katanitola Jogonnathpur H/O Hobu Armi - Hasanpur filter hat via H/O Monirul Master Road	M/S Zanith Construction & Development	-	440	440	1,976,207	1,877,396	-5%	104	1,877,030	2021/03/01	2021/04/30		1882%	-	100%	-	Final
37	FY 2020-21	17/Nov/20	LGED/CNG /VRRP/Re-		170885068	H/O Maraj member of Kamalpur - Doulotbari vill. Road	K M Ataaur Rahman	-	720	720	3,770,796	3,582,256	-5%	104	3,486,480	2021/03/01	2021/04/30		1882%	-	100%	-	Final
38	FY 2022-23	12/Dec/22	LGED/CNG /VRRP/OL/		170884142	Bata Gram H/O Eadul Kholifa - Khirir Bill Deep of Salim via H/O Afsar Mamber Under Dipukuria U.P Road	M/S SHAIDA ENTERPRISE	-	520	520	2,030,374	1,928,855	-5%	76	1,928,070	2023/02/26	04.07.23		#####	-	100%		Final
39	FY 2022-23	12/Dec/22	LGED/CNG /VRRP/OL/		170884130	Kansat Kolkolia Ghat (Nuruls Shop) - Bagdurgapur H/O punna Makar Road	M/S Ela Shoe Store	600	760	160	580,847	551,804	-5%	126	551,540	2023/04/17	2023/07/16		391%	-	100%		Final
40	FY 2023-24	28/Aug/23	LGED/CNG /VRRP/Re-		170884121	Dhumihaietpur Mudipurpara mour to Kashempur Bura's house Road	M/s. Raka Enterprise	-	430	430	3,933,079	3,736,425	-5%	98	-	2023/12/04	2024/06/03		66%	-	30%		
41	FY 2023-24	28/Aug/23	LGED/CNG /VRRP/Re-		170885115	H/O Sentu Master - Nutun 12- Rosia GPS. via Sobur Armi Under Durlovpur UP. Road	M/S ELA SHOE STORE	-	735	735	3,480,921	3,306,875	-5%	93	3,306,000	2023/11/29	2024/05/24		71%	-	100%		Final
41	Sub-Total:		-			Not Contacted Amount	-			64.85	262,470,823	237,134,214	-10%		232,447,270	Fin. Pgr. (%)	98%				73%		
79	rand Total:		0			Not Contacted Amount	17,595,103.00			113.44	443,300,502	407,611,125	-4%		396,187,978	Fin. Pgr. (%)	97%			94%	80%		

Fund Received: | Total Sch. No., 100% Completed Sch. Nos., Length, Cont.-A & A-Paid | 79 | 63 | 91.49 | 326,531,712 | 325,570,608 | **Cash in Hand:** -20,080,978.00

Date:													Total:
Tk.	40,000,000	10,000,000	10,000,000	10,000,000	20,000,000	20,000,000	10,000,000	10,000,000	10,000,000	30,000,000	10,107,000	34,000,000	162,000,000	376,107,000
Date:														Total:
Tk.													returnTk 3903142	-

Comments if any:

Tentative Carried Over Amount	Cancelled Contract Amount (Tk.)	Amount Required upto June (Tk.)	Remarks

Sl. No.	Financial Year	Date of Approval	e-Tender ID No. Package No. (If any)	Sch. Sl. No. Under Pack.	Road ID No.	Road Name	Name of Contractor	Start Chainage (m)	End Chainage (m)	Effective Length (m)	Gross Estimated Cost (Taka)	Contract Amount (Taka)	Less/ Above (%)	Elapse Day to Contract	Amount Paid (Taka)	Work Start Date (As per Contract)	Work Completion Date (As per Contract)	Revised Work Completion Date	Elapse Day (%)	Revised [E] Day in (%)	Phy. Progress (%)	Contract Delayed Status	Activity/ Remarks/ Date
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24